

Page left blank intentionally

FPID / FM#	Project Description	Extra Description	Milestone	Float (Days)	Milestone	Float (Days)	Milestone	Float (Months)
430593.2	SR-656/17TH STREET FROM US-1 TO THE 17TH STREET CAUSEWAY BRIDGE	3202=GEOTECHNICAL / 3201=SURVEY **SEE WP45 FOR ADDITIONAL PROJECT COMMENTS** 5601= UWHCA; INDIAN RIVER COUNTY WATER MAIN RELOCATION 6203= CEI UWHCA LFA W/ INDIAN RIVER COUNTY FOR UTILITIES	Exec PDE Public Hear. Sub FHWA LDCA		Exec Design Initial Engin. 10/28/2015A Constructability 05/04/2016A Utilities Clear 08/10/2016A Permits Clear 03/29/2016A R/W Certified 07/13/2016A Biddability 08/17/2016A			
Humberto Arrieta County: INDIAN RIVER Contract Class: 7 - DISTRICT LET Work Mix: RESURFACING Mile Post From: 0.000 Mile Post To: 0.720 Project Length: 0.720								

Production	12/05/2016	0
TLH or PSU	02/06/2017	0
Letting	04/07/2017	0

Production Meeting Comments: * Utility cert tied to Production per H. Webb's approval.

Federal Oversight

FY	PH	SEQ	Phase Total	Fund Code	Fund(PDC)	Fed Aid
2015	32		\$281,317	DDR	\$274,255	--
				DDR	\$7,062	--
2016	32		\$180,322	DDR	\$165,134	--
				DS	\$15,188	--
2017	32		\$5,011	DDR	\$5,011	--
2017	52	01	\$1,637,621	DDR	\$999,160	--
		02		DS	\$638,461	--
2017	56		\$61,881	LF	\$61,881	--
2017	62		\$209,444	DDR	\$25,625	--
				DDR	\$133,300	--
				DS	\$49,394	--
				LF	\$1,125	--

Production or LDCA Month: November 2017

FPID / FM#	Project Description	Extra Description	Milestone	Float (Days)	Milestone	Float (Days)	Milestone	Float (Months)
436095.1	SR-60/OSCEOLA BLVD/20TH ST FROM 38TH AVE TO 21ST AVE		Exec PDE		Exec Design	11/12/2015A	-	
Carl Dorvil	County: INDIAN RIVER		Public Hear.		Initial Engin.	06/23/2016A	-	
			Sub FHWA		Constructability	03/24/2017	8	
			LDCA		Utilities Clear	06/02/2017	-32	
					Permits Clear	06/02/2017	118	
					R/W Certified	06/02/2017	55	
					Biddability	07/06/2017	-32	

Production	11/06/2017	-2
TLH or PSU	01/02/2018	-2
Letting	02/28/2018	-2

Contract Class:	1 - TALLAHASSEE LET
Work Mix:	RESURFACING
Mile Post From:	28.408
Mile Post To:	29.550
Project Length:	1.142

Federal Oversight

FY	PH	SEQ	Phase Total	Fund Code	Fund(PDC)	Fed Aid	Resp.	Critical Path Activity	Status	Rem Dur	Late Start Date	Late Fin Date	Tot Float
2016	32		\$332,062	DDR	\$332,062	--	PM	Determine Public Info Workshop Location/Time	Not Started	5	11/8/2016	11/15/2016	-3
2017	32		\$8,268	DDR	\$8,268	--	PM	Identify and Prepare Notifications to Officials and Public	Not Started	5	11/8/2016	11/15/2016	-3
2018	52	01	\$1,731,704	DDR	\$1,731,704	--	PM	Prepare and Distribute Plans with Matrix to UAO	In Progress	40	9/28/2016	11/23/2016	-32
2018	62		\$256,490	DDR	\$48,686	--	GT	Review and Accept Structures Geotech Report	Not Started	20	11/3/2016	12/5/2016	-6
				DDR	\$207,804	--	PM	Utility Design Conference	Not Started	20	11/28/2016	12/23/2016	-32