

This Page Left in Blank Intentionally

FPID / FM#	Project Description	Extra Description	Milestone	Float (Days)	Milestone	Float (Days)	Milestone	Float (Months)
447554.1	SR-5/US-1/BROADWAY AVENUE FROM 45TH STREET TO59TH STREET	B/C RATIO = 6.1 NPV 1,593,600 SHSP EMPHASIS AREA(S) INTERSECTION & VULNERABLE ROAD USER CRASHES CONSTRUCTION TO BE COMPLETED BY FPL	Exec PDE Public Hear. Sub OEM LDCA		Exec Design Initial Engin. Constructability Utilities Clear Permits Clear R/W Certified Biddability	06/01/2021A - 10/31/2023A - 12/13/2023A -		Production TLH or PSU Letting
Ronald Wallace	County: PALM BEACH							01/06/2025 -12
Transportation System:	03 - INTRASTATE STATE HIGHWAY							
Contract Class:	4 - MISC - NO LETTING							
Work Mix:	LIGHTING							
Mile Post From:	11.429	Mile Post To:	12.127	Project Length:	0.698			

Production Meeting Comments

- Phase 56 no letting.
- FPL coordination outstanding. (01/27/25) (02/24/25) (03/24/25) (04/28/25) (05/19/25)
- FPL Agreement currently in Legal review and awaiting approval and signatures. (07/28/25) (08/25/25) (09/22/25) (10/27/25)

Federal Oversight

Project Funding Summary

FY	PH	SEQ	Phase Total	Fund Code	Fund(PDC)	Fed Aid	VER
2021	32		\$201,520	HSP	\$201,520	D421-087-B	AD
2025	32		\$21,119	ACSS	\$21,119	D421-087-B	AD
2026	56		\$26,300	ACSS	\$26,300	D424-039-B	AD
2026	62		\$15,000	ACSS	\$15,000	--	AD

Critical Path Activities

Resp.	Critical Path Activity	Status	Rem Dur	Late Start Date	Late Fin Date	Total Float
UT	Utility Encumbered (Phase 56)	Not Started	1	1/6/2025	1/6/2025	-230
OC	Project Development Complete	Not Started	0	1/6/2025	1/6/2025	-329
UT	Production ready for Utility encumbrance	Not Started	1	1/6/2025	1/6/2025	-12

Production Float Trends

Month	6/2025	7/2025	8/2025	9/2025	10/2025	11/2025
TF	-6	-7	-8	-9	-10	-12
Action	Update	Update	Update	Update	Update	Update

FPID / FM#	Project Description	Extra Description	Milestone	Float (Days)	Milestone	Float (Days)	Milestone	Float (Months)	
449279.1	SR-704/OKEECHOBEE BLVD FR RIVERWALK BLVD TO NJOG ROAD	NPV=3,259,511; B/C=13.3; SHSP EMPHASIS AREA (S)-INTERSECTION & VULNERABLE ROAD USER CRASHES; INSTALL (2) STANDARD POLES WITH LED LUMINAIRES OF 12-FOOT ARM LENGTH, 268W, 32327 LUMENS, 4K-5K CC, 35-FOOT MOUNTING HEIGHT, SINGLE ARRANGEMENT & ROADWAY TYPE IV DISTRIBUTION. REPLACE (18) EXISTING LUMINAIRE & ARM WITH LED LUMINAIRE OF (SEE WP45) 8-FOOT ARM LENGTH, 133W, 16592 LUMENS, 4K-5K CCT, 35 FOOT MOUNTING HEIGH, SINGLE ARRANGEMENT & ROADWAY TYPE IV DISTRIBUTION. RETROFIT (9) EXISTING LUMINAIRE WITH LED LUMINAIRE OF 268W, 32327 LUMENS, 4K-5K CCT, & ROADWAY TYPE IV DISTRIBUTION. INSTALL (1) NEW 12 FOOT WITH LED LUMINAIRE OF 268W, 32327 LUMENS, 4K-5K CCT, 35-FOOT MOUNTING HEIGHT, SINGLE ARRANGEMENT, AND ROADWAY TYPE IV DISTRIBUTION. RELOCATE AND RETROFIT (13) EXISTING STANDARD POLES WITH LED LUMINAIRES OF 268W, 32327 LUMENS, 4K-5K CCT_SINGLE ARRANGEMENT AND ROADWAY TYPE IV DISTRIBUTION. REMOVE (1) EXISTING FPL ARM AND LUMINAIRE ALL WORK TO BE PERFORMED BY FPL...EMAIL D.WILLIAMS 2/15/24	Exec PDE Public Hear. Sub OEM LDCA		Exec Design Initial Engin. Constructability Utilities Clear Permits Clear R/W Certified Biddability	10/25/2022A - 01/22/2025A - 03/03/2025A -		Production TLH or PSU Letting	03/03/2025 -11

Transportation System: 03 - INTRASTATE STATE HIGHWAY
Contract Class: 4 - MISC - NO LETTING
Work Mix: LIGHTING
Mile Post From: 2.662 **Mile Post To:** 3.034 **Project Length:** 0.372

Let Together:
 447549.1 449279.1 451084.1 451085.1

Production Meeting Comments

- No Letting, since Phase 56 only
- Coordination with FPL. (03/24/25) (04/28/25) (05/19/25)
- FDOT and FPL in final stages of agreement with respect to BABA expectations possibly completing in early August. (07/28/25)(08/25/25) (09/22/25) (10/27/25)

Project Funding Summary

FY	PH	SEQ	Phase Total	Fund Code	Fund(PDC)	Fed Aid	VER
2023	32		\$107,683	HSP	\$107,683	D423-011-B	AD
2026	56		\$50,000	ACSS	\$50,000	--	AD

Critical Path Activities

Resp.	Critical Path Activity	Status	Rem Dur	Late Start Date	Late Fin Date	Total Float
PM	FP&L Plans Review	In Progress	20	2/3/2025	2/28/2025	-211
UT	Production ready for Utility encumbrance	Not Started	1	3/3/2025	3/3/2025	-11
UT	Utility Encumbered (Phase 56)	Not Started	1	7/9/2025	7/9/2025	-126

Federal Oversight

Production Float Trends

Month	6/2025	7/2025	8/2025	9/2025	10/2025	11/2025
TF	-5	-6	-7	-7	-9	-11
Action	Update	Update	Update	Update	Update	Update

FPID / FM#	Project Description	Extra Description	Milestone	Float (Days)	Milestone	Float (Days)	Milestone	Float (Months)
447549.1	SR-882/FOREST HILL BOULEVARD FROM OLIVE TREEBOULEVARD TO JOG ROAD Ronald Wallace County: PALM BEACH	B/C RATIO = 117.3 NPV 11,988,743 SHSP EMPHASIS AREA(S) INTERSECTION & VULNERABLE ROAD USER CRASHES IMPROVE ROADWAY LIGHTING AGREEMENT WITH FPL Let Together: 447549.1 449279.1 451084.1 451085.1	Exec PDE Public Hear. Sub OEM LDCA		Exec Design Initial Engin. Constructability 12/08/2023A - Utilities Clear 05/07/2025A - Permits Clear R/W Certified Biddability			Production 07/07/2025 -6 TLH or PSU Letting
Transportation System:	03 - INTRASTATE STATE HIGHWAY							
Contract Class:	1 - TALLAHASSEE LET							
Work Mix:	LIGHTING							
Mile Post From:	3.100	Mile Post To:	3.700	Project Length:	0.600			

Production Meeting Comments

- Construction Funds removed. (07/15/25)
- FPL Agreement currently in Legal review and awaiting approval and signatures. (07/28/25) (09/22/25) (10/27/25)

Federal Oversight

Project Funding Summary

FY	PH	SEQ	Phase Total	Fund Code	Fund(PDC)	Fed Aid	VER
2022	32		\$221,682	HSP	\$221,682	D422-038-B	AD
2026	56		\$24,230	ACSS	\$24,230	--	AD
2023	C2		\$5,843	ACSS	\$5,843	D422-038-B	AD

Critical Path Activities

Resp.	Critical Path Activity	Status	Rem Dur	Late Start Date	Late Fin Date	Total Float
UT	Production ready for Utility encumbrance	Not Started	1	7/7/2025	7/7/2025	-6
UT	Utility Encumbered (Phase 56)	Not Started	1	7/8/2025	7/8/2025	-102

Production Float Trends

Month	6/2025	7/2025	8/2025	9/2025	10/2025	11/2025
TF	-2	-1	-2	-3	-4	-6
Action	Ok	Ok	Ok	Update	Update	Update

FPID / FM#	Project Description	Extra Description	Milestone	Float (Days)	Milestone	Float (Days)	Milestone	Float (Months)									
447545.1	SR-704/OKEECHOBEE BLVD FROM EAST OF MILITARYTRAIL TO I-95 Ronald Wallace County: PALM BEACH	B/C RATIO = 25.4 NPV 24,529,332 SHSP EMPHASIS AREA(S) INTERSECTION & VULNERABLE ROAD USER CRASHES INSTALL (14) NEW ARMS WITH LED LUMINAIRES RANGING FROM 133 TO 259 WATTS ON FPL DISTRIBUTION POLES ALONG BOTH SIDES OF SR-704/OKEECHOBEE BLVD. INSTALL (28) NEW LIGHT POLES WITH LED LUMINAIRES RANGING FR WITH 133 TO 268 WATTS (SEE WP45) ALONG BOTH SIDES OF SR 704/OKEECHOBEE BLVD. REPLACE EXISTING (138) HPS LUMINAIRES MOUNTED ON FPL DISTRIBUTION POLES, FDOT ALUMINUM POLES AND CITY OF WPB_DECO (GRANITE) POLES WITH LED LUMINAIRES RANGING FROM 140 TO 268 WATTS ALONG BOTH SIDES OF SR 704/OKEECHOBEE BLVD. REMOVE (4) EXISTING HPS LUMINAIRES MOUNTED ON FPL DISTRIBUTION POLES ALONG BOTH SIDES OF SR 704/OKEECHOBEE BLVD. REPLACE EXISTING (9) HPS LUMINAIRES MOUNTED ON THREE-ARM TEAR DROP GRANITE POLES ON THE N SIDE OF THE INTERSECTION OF SR704/OKEECHOBEE BLVD. AND PLM BCH LAKES BLVD WITH LED LUMINAIRES OF 57 WATTS. REMOVE (2) EXISTING THREE-ARM TEAR DROP GRANITE POLES ON THE N SIDE INTERSECTIONOF SR704 & PLM BCH LAKES BLVD. G/W 451084.1 & 451085.1 Let Together:	Exec PDE Public Hear. Sub OEM LDCA		Exec Design Initial Engin. Constructability 12/12/2024A Utilities Clear 07/17/2025A Permits Clear 05/03/2023A R/W Certified 02/26/2025A Biddability 06/09/2025A			<table border="1"> <tr><td>Production</td><td>11/03/2025</td><td>-3</td></tr> <tr><td>TLH or PSU</td><td>12/19/2025</td><td>-1</td></tr> <tr><td>Letting</td><td>02/25/2026</td><td>-1</td></tr> </table>	Production	11/03/2025	-3	TLH or PSU	12/19/2025	-1	Letting	02/25/2026	-1
Production	11/03/2025	-3															
TLH or PSU	12/19/2025	-1															
Letting	02/25/2026	-1															
Transportation System:	03 - INTRASTATE STATE HIGHWAY	447545.1 451084.1 451085.1															
Contract Class:	1 - TALLAHASSEE LET																
Work Mix:	LIGHTING																
Mile Post From:	5.663	Mile Post To: 8.071	Project Length:	2.408													

Production Meeting Comments

- Project is no longer on APP list.
- Production package is being prepared and will be submitted on time for the November production. (10/27/25)

Federal Oversight

Project Funding Summary

FY	PH	SEQ	Phase Total	Fund Code	Fund(PDC)	Fed Aid	VER
2022	32		\$313,037	ACSS	\$78,259	D422-062-B	AD
				HSP	\$234,778	D422-062-B	AD
2024	32		\$35,398	ACSS	\$35,398	D422-062-B	AD
2026	52	01	\$265,076	ACSS	\$265,076	D425-087-B	AD
2026	56		\$298,791	ACSS	\$298,791	D425-087-B	AD
2026	62		\$64,167	ACSS	\$20,429	D425-087-B	AD
				ACSS	\$43,738	D425-087-B	AD

Critical Path Activities

Resp.	Critical Path Activity	Status	Rem Dur	Late Start Date	Late Fin Date	Total Float
PM	Constructability/Submit Plans to PM	Not Started	1	10/30/2025	10/30/2025	-20
PM	Receive Permits Clear Letter	Not Started	1	10/30/2025	10/30/2025	-20
UT	Utility Encumbered (Phase 56)	Not Started	1	10/31/2025	10/31/2025	-20
PR	Production	Not Started	1	11/3/2025	11/3/2025	-3
PM	Prepare Specifications Package (Division 2 & 3)	In Progress	15	11/26/2025	12/18/2025	-2

Production Float Trends

Month	6/2025	7/2025	8/2025	9/2025	10/2025	11/2025
TF	-3	-1	-1	-2	0	-2
Action	Ok	Ok	Ok	Ok	Ok	Ok

FPID / FM#	Project Description	Extra Description	Milestone	Float (Days)	Milestone	Float (Days)	Milestone	Float (Months)
436340.4	PALM BEACH COUNTY PUSH BUTTON CONTRACT TRAFFIC OPS (ROADWAY)		Exec PDE		Exec Design			
			Public Hear.		Initial Engin.			
			Sub OEM		Constructability			
			LDCA		Utilities Clear			
					Permits Clear			
					R/W Certified			
					Biddability			

Production	12/01/2025	-1
TLH or PSU	02/02/2026	-1
Letting	04/03/2026	0

Transportation System:	03 - INTRASTATE STATE HIGHWAY
Contract Class:	7 - DISTRICT LET
Work Mix:	MISCELLANEOUS CONSTRUCTION
Mile Post From:	Mile Post To: Project Length:

Federal Oversight

Project Funding Summary

FY	PH	SEQ	Phase Total	Fund Code	Fund(PDC)	Fed Aid	VER
2026	52	01	\$1,500,000	DDR	\$1,500,000	--	AD
2026	62		\$238,309	DDR	\$238,309	--	AD

Critical Path Activities

Resp.	Critical Path Activity	Status	Rem Dur	Late Start Date	Late Fin Date	Total Float
PM	Assign Project Manager	Not Started	0	11/19/2025	11/19/2025	-6
PM	Prepare Transport Plan Package	Not Started	5	11/19/2025	11/25/2025	-6
PM	Submit Transport Package to Final Plans	Not Started	1	11/26/2025	11/26/2025	-6
PR	Production	Not Started	1	12/1/2025	12/1/2025	-1
ES	Prepare Authorized Estimate	Not Started	20	12/26/2025	1/23/2026	-7

Production Float Trends

Month	6/2025	7/2025	8/2025	9/2025	10/2025	11/2025
TF	6	5	4	3	2	0
Action	Ok	Ok	Ok	Ok	Ok	Ok

FPID / FM#	Project Description	Extra Description	Milestone	Float (Days)	Milestone	Float (Days)	Milestone	Float (Months)									
438386.4	SR-5/US-1 FROM PALMETTO PARK RD TO SR-850/NORTHLAKE BLVD Sara HernandezArias County: PALM BEACH	2024 TPA PRIORITY #17-1B CONSTRUCT 14 ENHANCED TRANSIT SHELTERS WITHIN EXISTING ROW FDOT ADMINISTERING ON BEHALF OF PALM TRAN 52-02:LF FOR UWHCA WITH CITY OF DELRAY BEACH PH52-02 ARI#12663 WIRE TRANSFER \$4,144 DELRAY BCH REC 6/2/25	Exec PDE Public Hear. Sub OEM LDCA		Exec Design Initial Engin. Constructability Utilities Clear Permits Clear R/W Certified Biddability	11/04/2022A 11/13/2023A 07/23/2024A 04/14/2025A 11/04/2024A 03/17/2025A 06/17/2025A	- - - - - - -	<table border="1"> <tr><td>Production</td><td>12/01/2025</td><td>-2</td></tr> <tr><td>TLH or PSU</td><td>02/23/2026</td><td>-1</td></tr> <tr><td>Letting</td><td>04/29/2026</td><td>0</td></tr> </table>	Production	12/01/2025	-2	TLH or PSU	02/23/2026	-1	Letting	04/29/2026	0
Production	12/01/2025	-2															
TLH or PSU	02/23/2026	-1															
Letting	04/29/2026	0															
Transportation System:	03 - INTRASTATE STATE HIGHWAY																
Contract Class:	1 - TALLAHASSEE LET																
Work Mix:	PUBLIC TRANSPORTATION SHELTER																
Mile Post From:	3.048	Mile Post To:	18.384	Project Length:	15.399												

Production Meeting Comments

- Project is no longer on APP list since funding is aligned with schedule. (10/14/21)
- FEC is currently behind their review. (09/22/25) (10/27/25)

Federal Oversight

Project Funding Summary

FY	PH	SEQ	Phase Total	Fund Code	Fund(PDC)	Fed Aid	VER
2023	32		\$1,037,127	DS	\$1,037,127	--	AD
2026	52	01	\$5,513,696	ACSU	\$3,068,702	D425-039-B	AD
		01		TRIP	\$1,494,807	D425-039-B	AD
		01		TRWR	\$946,043	D425-039-B	AD
		02		LF	\$4,144	--	AD
2025	57		\$25,000	DS	\$25,000	--	AD
2026	62		\$813,274	ACSA	\$76,378	D425-039-B	G1
				ACSA	\$638,600	D425-039-B	G1
				ACSU	\$98,296	D425-039-B	G1

Critical Path Activities

Resp.	Critical Path Activity	Status	Rem Dur	Late Start Date	Late Fin Date	Total Float
PM	Production Complete/Submit Pkg to PM	In Progress	1	10/29/2025	10/29/2025	-21
PM	PM Reviews Production Pkg for Completeness	Not Started	20	10/30/2025	11/26/2025	-21
PM	Respond to Comments and Prepare Contract Plans Package	Not Started	40	10/2/2025	11/26/2025	-40
PR	Production	Not Started	1	12/1/2025	12/1/2025	-2
PM	Prepare Specifications Package (Division 2 & 3)	Not Started	20	12/26/2025	1/23/2026	-2

Production Float Trends

Month	6/2025	7/2025	8/2025	9/2025	10/2025	11/2025
TF	-1	-2	-2	-3	-5	-3
Action	Ok	Ok	Ok	Update	Update	Update

FPID / FM#	Project Description	Extra Description	Milestone	Float (Days)	Milestone	Float (Days)	Milestone	Float (Months)									
438386.5	SR-5/US-1 FROM CAMINO REAL TO NE 8TH STREET/MIZNER BLVD	2024 TPA PRIORITY #17-1C LANE REPURPOSING APPROVED BY FDOT JULY 2021. NO R/W NEEDED STUDY LOOKING AT BUFFERED SEPARATED BIKE LANES, LANE WIDTH REDUCTIONS, MILLING & RESURFACING, INTERSECTION IMPROVEMENTS & PEDESTRIAN CROSS WALK IMPROVEMENTS 52-02: LFA WITH CITY OF BOCA RATON 52-03-UWHCA FOR CITY OF BOCA RATON	Exec PDE Public Hear. Sub OEM LDCA		Exec Design Initial Engin. 09/05/2024A Constructability 03/17/2025A Utilities Clear 11/07/2025A Permits Clear 04/08/2025A R/W Certified 10/14/2025 Biddability 08/21/2025A	- - - - -32 -		<table border="1"> <tr><td>Production</td><td>12/01/2025</td><td>-2</td></tr> <tr><td>TLH or PSU</td><td>01/26/2026</td><td>-1</td></tr> <tr><td>Letting</td><td>03/25/2026</td><td>-1</td></tr> </table>	Production	12/01/2025	-2	TLH or PSU	01/26/2026	-1	Letting	03/25/2026	-1
Production	12/01/2025	-2															
TLH or PSU	01/26/2026	-1															
Letting	03/25/2026	-1															
Greg Jett	County: PALM BEACH																
Transportation System:	03 - INTRASTATE STATE HIGHWAY																
Contract Class:	1 - TALLAHASSEE LET																
Work Mix:	BIKE LANE/SIDEWALK																
Mile Post From:	0.990	Mile Post To:	2.274	Project Length:	1.284												

Production Meeting Comments

- Project is no longer on APP.
- LFA hammock added for Phase 52 and outstanding. (05/19/25)

Federal Oversight

Project Funding Summary

FY	PH	SEQ	Phase Total	Fund Code	Fund(PDC)	Fed Aid	VER
2024	32		\$781,219	SU	\$781,219	D424-047-B	AD
2025	32		\$173,672	ACSA	\$88,863	D424-047-B	AD
				ACSU	\$84,809	D424-047-B	AD
2026	52	01	\$7,066,348	ACPR	\$1,282,846	D425-083-B	AD
		01		ACSA	\$442,900	D425-083-B	AD
		01		ACSU	\$3,730,095	D425-083-B	AD
		01		DS	\$927,430	D425-083-B	AD
		02		LF	\$612,360	--	AD
		03		LF	\$70,717	--	AD
2026	62		\$1,100,386	ACSU	\$74,032	D425-083-B	AD
				ACSU	\$1,026,354	D425-083-B	AD
2025	C2		\$38,116	ACSU	\$31,996	D424-047-B	AD
				SU	\$6,120	D424-047-B	AD

Critical Path Activities

Resp.	Critical Path Activity	Status	Rem Dur	Late Start Date	Late Fin Date	Total Float
RW	ROW Certification for Construction (Letter)	Not Started	1	10/14/2025	10/14/2025	-32
PM	Receive ROW Certification	Not Started	1	10/15/2025	10/15/2025	-32
CS	Prepare Construction Days Estimate	In Progress	1	10/16/2025	10/16/2025	-32
PM	Pre-Production Meeting with FP	Not Started	1	11/14/2025	11/14/2025	-2
PR	Production	Not Started	1	12/1/2025	12/1/2025	-2

Production Float Trends

Month	6/2025	7/2025	8/2025	9/2025	10/2025	11/2025
TF	-1	-2	-2	-2	-2	-3
Action	Update	Update	Update	Update	Update	Update

FPID / FM#	Project Description	Extra Description	Milestone	Float (Days)	Milestone	Float (Days)	Milestone	Float (Months)
443867.2	SR-811/ALT A1A OVERLOXAHATCHEE RIVER BRIDGE930339	FENDER SYSTEM REPAIR	Exec PDE		Exec Design	02/04/2021A	-	Production
			Public Hear.		Initial Engin.			TLH or PSU
			Sub OEM		Constructability	03/19/2021A	-	Letting
			LDCA		Utilities Clear	10/09/2025A	-	
					Permits Clear	07/26/2021A	-	
					R/W Certified	09/12/2025A	-	
					Biddability	09/05/2025A	-	

443867.2 SR-811/ALT A1A OVERLOXAHATCHEE RIVER BRIDGE930339 FENDER SYSTEM REPAIR
 Vamsee Tirunagari County: PALM BEACH
 Transportation System: 03 - INTRASTATE STATE HIGHWAY
 Contract Class: 7 - DISTRICT LET
 Work Mix: BRIDGE-REPAIR/REHABILITATION
 Mile Post From: 11.098 Mile Post To: 11.317 Project Length: 0.219

Production Meeting Comments

- Working with FPL on the UT relocation. (06/25/25) (07/28/25) (08/25/25) (08/25/25)
- SCR in progress P: 12/25 L: 04/26. (09/22/25)

Federal Oversight

Project Funding Summary

FY	PH	SEQ	Phase Total	Fund Code	Fund(PDC)	Fed Aid	VER
2021	32		\$110,048	BRRP	\$110,048	--	AD
2022	32		\$8,370	BRRP	\$8,370	--	AD
2026	52	01	\$861,827	BRRP	\$861,827	--	AD
2023	56		\$262,800	BRRP	\$262,800	--	AD
2022	57		\$60,000	BRRP	\$60,000	--	AD
2026	62		\$142,202	BRRP	\$21,546	--	AD
				BRRP	\$120,656	--	AD
2021	C2		\$16,378	BRRP	\$16,378	--	AD
2022	C8		\$250	DS	\$250	--	AD

Critical Path Activities

Resp.	Critical Path Activity	Status	Rem Dur	Late Start Date	Late Fin Date	Total Float
PM	Update Production Cost Estimate	Not Started	1	11/26/2025	11/26/2025	-1
PR	Production	Not Started	1	12/1/2025	12/1/2025	-1

Production Float Trends

Month	6/2025	7/2025	8/2025	9/2025	10/2025	11/2025
TF	-3	-4	-5	-4	-4	-2
Action	Ok	Ok	Ok	Update	Update	Update

FPID / FM#	Project Description	Extra Description	Milestone	Float (Days)	Milestone	Float (Days)	Milestone	Float (Months)
449832.1	SR-5/S FEDERAL HWY FROM SR-5/US-1/N DIXIE HWY TO 10TH AVENUE S	FY 2027 RRR CANDIDATE	Exec PDE		Exec Design	11/16/2023A	-	Production
			Public Hear.		Initial Engin.	07/17/2024A	-	TLH or PSU
			Sub OEM		Constructability	01/30/2025A	-	Letting
			LDCA		Utilities Clear	07/29/2025A	-	
					Permits Clear	07/08/2025A	-	
					R/W Certified	08/25/2025A	-	
					Biddability	08/20/2025A	-	

449832.1 SR-5/S FEDERAL HWY FROM SR-5/US-1/N DIXIE HWY TO 10TH AVENUE S
 Damaris Williams County: PALM BEACH
 Transportation System: 03 - INTRASTATE STATE HIGHWAY
 Contract Class: 1 - TALLAHASSEE LET
 Work Mix: RESURFACING
 Mile Post From: 0.000 Mile Post To: 0.773 Project Length: 0.773

Production Meeting Comments

- Project is no longer on the APP list for 5X/6X since Resurfacing.

Federal Oversight

Project Funding Summary

FY	PH	SEQ	Phase Total	Fund Code	Fund(PDC)	Fed Aid	VER
2024	32		\$420,198	DDR	\$263,032	--	AD
				DS	\$157,166	--	AD
2027	52	01	\$1,099,238	ACNR	\$758,374	D426-004-B	AD
		01		DDR	\$340,864	D426-004-B	AD
2027	62		\$191,938	DDR	\$38,045	--	AD
				DDR	\$153,893	--	AD

Critical Path Activities

Resp.	Critical Path Activity	Status	Rem Dur	Late Start Date	Late Fin Date	Total Float
CS	Prepare Construction Days Estimate	In Progress	35	9/25/2025	11/12/2025	-45
PR	Production	Not Started	1	12/1/2025	12/1/2025	-3

Production Float Trends

Month	6/2025	7/2025	8/2025	9/2025	10/2025	11/2025
TF	-2	-2	-2	-2	-2	-3
Action	Ok	Ok	Ok	Ok	Ok	Ok

FPID / FM#	Project Description	Extra Description	Milestone	Float (Days)	Milestone	Float (Days)	Milestone	Float (Months)
435803.1	SR-9/I-95 @ NORTHLAKE BOULEVARD INTERCHANGE	INTERCHANGE IMPROVEMENTS INCLUDES RRR ALONG MAINLINE FROM N OF NORTHLAKE BLVD TO S OF PGA BLVD 43-01:ADV ACQUISITION OF PARCEL #101 43-02:REGULAR ACQUISITION PROJECT INCLUDES WIDENING OF NORTHLAKE BLVD ON/OFF RAMP TO SR-9/I-95 TO ALLOW FOR ADDITIONAL TURN LANES. ALSO INCLUDES. RESURFACING TO PROVIDE A FREE-FLOW MOVEMENT TO IMPROVE TRAFFIC FLOW, EMERGENCY EVACUATION AND SAFETY. OTHER WORK INCLUDES LIGHTING, SIGNALS, SIGNING, SIDEWALKS, ITS, AND DRAINAGE IMPROVEMENTS.	Exec PDE	06/19/2015A	-	Exec Design	03/16/2018A	-
			Public Hear.	09/21/2017A	-	Initial Engin.	01/04/2019A	-
			Sub OEM			Constructability	04/21/2022A	-
			LDCA	12/14/2017A	-	Utilities Clear	11/25/2025A	-
						Permits Clear	10/13/2025	-33
						R/W Certified	11/22/2024A	-
						Biddability	09/04/2025A	-

Production	01/05/2026	-2
TLH or PSU	02/16/2026	-5
Letting	05/20/2026	-2

Transportation System:	01 - INTRASTATE INTERSTATE				
Contract Class:	1 - TALLAHASSEE LET				
Work Mix:	INTERCHANGE - ADD LANES				
Mile Post From:	0.000	Mile Post To:	36.539	Project Length:	4.319

Production Meeting Comments

- Roadway MOA tied to Production per PM request. (07/10/25)
- BABA remains unsolved. (08/25/25)
- Re-evaluation for the IMR needed. (08/25/25) (09/22/25)
- Per PM Update needed. (09/22/25) (10/27/25)

Federal Oversight

Project Funding Summary

FY	PH	SEQ	Phase Total	Fund Code	Fund(PDC)	Fed Aid	VER
2015	22		\$2,239,402	GMR	\$372,690	--	AD
				GMR	\$1,866,712	--	AD
2016	22		\$27,062	GMR	\$27,062	--	AD
2017	22		\$95,128	DDR	\$64,248	--	AD
				DS	\$30,880	--	AD
2018	32		\$2,837,852	NHPP	\$2,837,852	D418-052-B	AD
2019	32		\$206,328	DS	\$206,328	D418-052-B	AD
2020	32		\$572,587	ACNP	\$212,784	D418-052-B	AD
				NHPP	\$359,803	D418-052-B	AD
2021	32		\$7,140	ACNP	\$1	D418-052-B	AD
				NHPP	\$7,139	D418-052-B	AD
2022	32		\$211,842	ACNP	\$211,842	D418-052-B	AD
2023	32		\$195,536	SA	\$195,536	D418-052-B	AD
2025	32		\$205,863	ACNP	\$205,863	D418-052-B	AD
2026	32		\$22,156	ACNP	\$22,156	D418-052-B	AD
2022	41		\$59,296	NHPP	\$59,296	D421-116-B	AD
2023	41		\$112,170	NHPP	\$109,406	D421-116-B	AD
				SA	\$2,764	D421-116-B	AD
2024	41		\$134,828	NHPP	\$90,190	D421-116-B	AD
				SA	\$44,638	D421-116-B	AD
2025	41		\$45,089	NHPP	\$209	D421-116-B	AD
				SA	\$44,880	D421-116-B	AD
2026	41		\$31,783	ACSA	\$22,671	D421-116-B	AD
				NHPP	\$353	D421-116-B	AD
				SA	\$8,759	D421-116-B	AD

Critical Path Activities

Resp.	Critical Path Activity	Status	Rem Dur	Late Start Date	Late Fin Date	Total Float
DR	All Permits Clear	Not Started	1	10/13/2025	10/13/2025	-33
PD	FHWA Reviews and Approves Final documents for IAR Re-Evaluation	Not Started	5	10/8/2025	10/14/2025	-36
PM	Receive Permits Clear Letter	Not Started	1	10/14/2025	10/14/2025	-33
PM	Receive Utilities Certification Letter	Not Started	1	10/14/2025	10/14/2025	-32
PM	Performance Evaluation for 2nd Intermediate Review	Not Started	1	10/24/2025	10/24/2025	-181

Production Float Trends

Month	6/2025	7/2025	8/2025	9/2025	10/2025	11/2025
TF	-1	-2	-3	-4	-3	-4
Action	Ok	Ok	Update	Update	Update	Update

2020	42		\$222,631	BNIR	\$222,631	--	AD
2019	43		\$965,076	BNIR	\$965,076	D421-116-B	AD
2023	43		\$385,259	BNIR	\$385,259	D421-116-B	AD
2024	43		\$368,718	BNIR	\$131,567	D421-116-B	AD
				NHPP	\$237,151	D421-116-B	AD
2025	43		\$48	ACNP	\$1	D421-116-B	AD
				NHPP	\$47	D421-116-B	AD
2026	43		\$760,798	ACNP	\$760,798	D421-116-B	AD
2018	4B		\$9,060	DDR	\$9,060	--	AD
2019	4B		\$11,708	DDR	\$11,708	--	AD
2020	4B		\$600	DDR	\$600	--	AD
2021	4B		\$6,200	DDR	\$6,200	--	AD
2022	4B		\$148,467	BNIR	\$139,467	--	AD
				DDR	\$9,000	--	AD
2023	4B		\$66,598	BNIR	\$43,468	--	AD
				DDR	\$23,130	--	AD
2024	4B		\$15,729	DDR	\$15,729	--	AD
2025	4B		\$56,696	DDR	\$56,696	--	AD
2026	4B		\$4,000	DDR	\$4,000	--	AD
2026	52	01	\$63,306,339	ACNP	\$38,909,460	D426-010-B	AD
		01		DI	\$7,491,261	D426-010-B	AD
		01		STED	\$10,300,000	D426-010-B	AD
		02		ACNP	\$6,605,618	D426-010-B	AD
2025	56		\$55,000	DI	\$55,000	--	AD
2026	56		\$1,854,191	DI	\$124,320	--	AD
				DI	\$1,500,000	--	AD
				DI	\$39,482	--	AD
				LF	\$190,389	--	AD
2026	62		\$6,198,354	DI	\$64,413	--	AD
				DI	\$333,720	--	AD
				DI	\$5,800,221	--	AD
2022	C2		\$29,743	NHPP	\$29,743	D418-052-B	AD
2026	C2		\$7,818	ACNP	\$7,818	D418-052-B	AD

FPID / FM#	Project Description	Extra Description	Milestone	Float (Days)	Milestone	Float (Days)	Milestone	Float (Months)
446373.1	SR-882/FOREST HILL BLVD FR E OF LAKE CLARKE DRIVE TO US-1/DIXIE HWY	G/W 447547.1 52-02; UWHCA WITH THE CITY OF WEST PALM BEACH	Exec PDE		Exec Design	09/06/2023A	-	Production
Ronald Wallace	County: PALM BEACH		Public Hear.		Initial Engin.	08/12/2024A	-	TLH or PSU
			Sub OEM		Constructability	02/25/2025A	-	Letting
			LDCA		Utilities Clear	09/03/2025A	-	
					Permits Clear	08/15/2024A	-	
					R/W Certified	03/31/2025A	-	
					Biddability	09/03/2025A	-	

446373.1 SR-882/FOREST HILL BLVD FR E OF LAKE CLARKE DRIVE TO US-1/DIXIE HWY
 Ronald Wallace County: PALM BEACH
 Transportation System: 03 - INTRASTATE STATE HIGHWAY
 Contract Class: 1 - TALLAHASSEE LET
 Work Mix: RESURFACING
 Mile Post From: 8.156 Mile Post To: 9.233 Project Length: 1.077

Let Together:
 446373.1 447547.1

Production	01/05/2026	-1
TLH or PSU	05/22/2026	0
Letting	07/29/2026	0

Production Meeting Comments

- Project is no longer on the APP list.

Federal Oversight

Project Funding Summary

FY	PH	SEQ	Phase Total	Fund Code	Fund(PDC)	Fed Aid	VER
2024	32		\$383,890	DDR	\$383,890	--	AD
2025	32		\$41,937	DDR	\$19,307	--	AD
				DDR	\$22,630	--	AD
2026	32		\$49,828	DDR	\$49,828	--	AD
2027	52	01	\$2,827,420	ACNR	\$2,101,519	--	AD
		01		ACSA	\$673,485	--	AD
		02		LF	\$52,416	--	AD
2026	57		\$200,000	DDR	\$200,000	--	AD
2027	62		\$420,183	DDR	\$59,432	--	AD
				DDR	\$360,751	--	AD
2023	C2		\$10,508	DDR	\$10,508	--	AD

Critical Path Activities

Resp.	Critical Path Activity	Status	Rem Dur	Late Start Date	Late Fin Date	Total Float
PM	Receive Utilities Certification Letter	Not Started	1	11/7/2025	11/7/2025	-14
TO	Verify Posted Speed Changes	Not Started	1	11/11/2025	11/11/2025	-13
CS	Prepare Construction Days Estimate	In Progress	3	11/10/2025	11/12/2025	-14
EM	Environmental Certification	Not Started	1	11/26/2025	11/26/2025	-2
PM	Pre-Production Meeting with FP	Not Started	1	12/1/2025	12/1/2025	-1

Production Float Trends

Month	6/2025	7/2025	8/2025	9/2025	10/2025	11/2025
TF	-1	-2	-1	-1	-1	-2
Action	Ok	Ok	Ok	Ok	Ok	Ok

FPID / FM#	Project Description	Extra Description	Milestone	Float (Days)	Milestone	Float (Days)	Milestone	Float (Months)
447547.1	SR-882/FOREST HILL BOULEVARD AT I-95 INTERCHANGE	B/C RATIO = 2.9 NPV 13,063,199 SHSP EMPHASIS AREA (S) LANE DEPARTURE & INTERSECTION CRASHES G/W 446373.1 (LEAD)	Exec PDE		Exec Design			
Ronald Wallace	County: PALM BEACH		Public Hear.		Initial Engin.	08/19/2024A	-	
			Sub OEM		Constructability	04/07/2025A	-	
			LDCA		Utilities Clear	09/03/2025A	-	
					Permits Clear	03/05/2025A	-	
					R/W Certified	05/29/2025A	-	
					Biddability	09/03/2025A	-	

Production	01/05/2026	-3
TLH or PSU	05/22/2026	-1
Letting	07/29/2026	-1

Transportation System: 01 - INTRASTATE INTERSTATE
Contract Class: 1 - TALLAHASSEE LET
Work Mix: SAFETY PROJECT
Mile Post From: 8.337 **Mile Post To:** 24.190 **Project Length:** 1.286

Let Together:
 446373.1 447547.1

Production Meeting Comments

- Project is no longer on the APP list.
- Per PM schedule needs to be updated. (08/25/25) (10/27/25)

Federal Oversight

Project Funding Summary

FY	PH	SEQ	Phase Total	Fund Code	Fund(PDC)	Fed Aid	VER
2022	32		\$504,402	HSP	\$504,402	D422-057-B	AD
2023	32		\$117,382	DDR	\$117,382	D422-057-B	AD
2024	32		\$31,603	HSP	\$31,603	D422-057-B	AD
2025	32		\$136,129	HSP	\$108,842	D422-057-B	AD
				HSP	\$27,287	D422-057-B	AD
2027	52	01	\$3,917,300	ACSS	\$3,917,300	D426-007-B	AD
2026	57		\$330,000	ACSS	\$330,000	D426-007-B	AD
2027	62		\$805,823	ACSS	\$91,788	D426-007-B	AD
				ACSS	\$714,035	D426-007-B	AD

Critical Path Activities

Resp.	Critical Path Activity	Status	Rem Dur	Late Start Date	Late Fin Date	Total Float
RL	Prepare Rail Agreement and request Environ. Cert	Not Started	15	9/5/2025	9/25/2025	-59
RL	Submit Agreement to Railroad Company	Not Started	1	9/26/2025	9/26/2025	-59
RL	Encumber Phase 57 Fund	Not Started	1	9/29/2025	9/29/2025	-59
EM	Biddability Environmental Final Impact Review	Not Started	20	9/11/2025	10/8/2025	-55
CS	Prepare Construction Days Estimate	In Progress	3	10/27/2025	10/29/2025	-23

Production Float Trends

Month	6/2025	7/2025	8/2025	9/2025	10/2025	11/2025
TF	-3	-2	-3	-1	-2	-3
Action	Update	Update	Update	Update	Update	Update

FPID / FM#	Project Description	Extra Description	Milestone	Float (Days)	Milestone	Float (Days)	Milestone	Float (Months)
451598.1	ADVANCED WRONG WAY DETECTION SYSTEM PALM BEACH COUNTY	G/W 451597-1 (LEAD) PH32: ENHANCED PAVEMENT MARKING BECAUSE WWD COUNTERMEASURES ARE BEING INSTALLED STATEWIDE FY2022 NEW PROJECT SOLICITATION NPV RANGE BETWEEN \$79.3M AND \$107M. VALUES BASED ON .5 AND 1 MILE BUFFER OF SITE IMPROVEMENTS AND ASSUME A 50% CRASH REDUCTION RATE. THIS RANGE IN VALUES IS PROVIDED (SEE WP45) NEW PROJECT SOLICITATION FOR ADVANCED WRONG WAY DETECTION ON-SYSTEM AT HIGH PRIORITY LOCATIONS IN PALM BEACH COUNTY I-95 EXIT RAMPS AT NB YAMATO, NB SOUTHERN, AND SB SOUTHERN	Exec PDE Public Hear. Sub OEM LDCA		Exec Design Initial Engin. 07/16/2024A Constructability 02/27/2025A Utilities Clear 08/20/2025A Permits Clear 09/25/2024A R/W Certified 08/29/2025A Biddability 09/03/2025A			
Jeffrey Robbert	County: PALM BEACH							
Transportation System:	01 - INTRASTATE INTERSTATE	451597.1 451598.1						
Contract Class:	1 - TALLAHASSEE LET							
Work Mix:	ITS COMMUNICATION SYSTEM							
Mile Post From:	0.000	Mile Post To: 0.520	Project Length: 1.365					

Production	01/05/2026	-4
TLH or PSU	03/16/2026	-4
Letting	05/20/2026	-3

Production Meeting Comments

- Project advanced to 2026. SCR implemented. Kept Production in January 2026, Letting will move to May 2026. (07/15/25)

Federal Oversight

Project Funding Summary

FY	PH	SEQ	Phase Total	Fund Code	Fund(PDC)	Fed Aid	VER
2024	32		\$187,893	DDR	\$26,247	D424-059-B	AD
				HSP	\$161,646	D424-059-B	AD
2026	52	01	\$1,490,059	ACSS	\$1,490,059	--	AD
2026	62		\$249,225	ACSS	\$40,617	--	AD
				ACSS	\$208,608	--	AD

Critical Path Activities

Resp.	Critical Path Activity	Status	Rem Dur	Late Start Date	Late Fin Date	Total Float
PM	Mailing of Invitation/Project Flyers to Affected Property Owners	Not Started	5	8/18/2025	8/22/2025	-72
PM	Analyze Comments or Complaints	Not Started	5	8/26/2025	9/2/2025	-72
PM	Incorporate Comments from PSE Field Review	In Progress	1	9/2/2025	9/2/2025	-62
CS	Prepare Construction Days Estimate	In Progress	5	10/23/2025	10/29/2025	-36
PM	Respond to Comments and Prepare Contract Plans Package	In Progress	5	11/20/2025	11/26/2025	-16

Production Float Trends

Month	6/2025	7/2025	8/2025	9/2025	10/2025	11/2025
TF	-2	0	-1	-2	-2	-3
Action	Update	Update	Update	Update	Update	Update

FPID / FM#	Project Description	Extra Description	Milestone	Float (Days)	Milestone	Float (Days)	Milestone	Float (Months)
454564.1	WESTERN INDIANTOWN ROAD IMPROVEMENTS	2025 GAA TOWN OF JUPITER FROM JUPITER WEST PLAZA TO CHASEWOOD PLAZA STATE FUNDS ONLY 52-01: LFA WITH TOWN OF JUPITER	Exec PDE		Exec Design	08/05/2024A	-	Production
			Public Hear.		Initial Engin.	05/09/2025A	-	TLH or PSU
			Sub OEM		Constructability	07/31/2025A	-	Letting
			LDCA		Utilities Clear	11/04/2025	-36	
					Permits Clear	09/04/2025A	-	
					R/W Certified	11/04/2025	-18	
					Biddability	10/17/2025A	-	

Jeffrey Robbert County: PALM BEACH

Transportation System: 03 - INTRASTATE STATE HIGHWAY

Contract Class: 7 - DISTRICT LET

Work Mix: ADD AUXILIARY LANE(S)

Mile Post From: 13.326 Mile Post To: 13.731 Project Length: 0.405

Production Meeting Comments

- LFA has been submitted to Town of Jupiter, expected to be approved at November Council Meeting. (10/27/25)

Federal Oversight

Project Funding Summary

FY	PH	SEQ	Phase Total	Fund Code	Fund(PDC)	Fed Aid	VER
2025	32		\$377,412	EM25	\$377,412	--	AD
2026	32		\$55,562	EM25	\$55,562	--	AD
2026	52	01	\$4,272,183	EM25	\$1,992,026	--	AD
		01		LF	\$2,280,157	--	AD
2026	62		\$599,346	DDR	\$60,000	--	AD
				DDR	\$539,346	--	AD

Critical Path Activities

Resp.	Critical Path Activity	Status	Rem Dur	Late Start Date	Late Fin Date	Total Float
PM	Conduct Subsurface Utility Location Survey	In Progress	2	10/8/2025	10/9/2025	-36
SV	Review and Approve Utility Location Survey	Not Started	5	10/10/2025	10/16/2025	-36
PM	Receive Subsurface Utility Locations from Survey Dept.	Not Started	1	10/17/2025	10/17/2025	-36
PM	Utility Design Conference	Not Started	1	10/20/2025	10/20/2025	-36
PM	Receive Color-Coded Plans and Schedules	In Progress	1	10/27/2025	10/27/2025	-32

Production Float Trends

Month	6/2025	7/2025	8/2025	9/2025	10/2025	11/2025
TF	-1	-1	-1	-2	-3	-3
Action	Update	Update	Update	Update	Update	Update

Production or LDCA Month: May 2026

FPID / FM#	Project Description	Extra Description	Milestone	Float (Days)	Milestone	Float (Days)	Milestone	Float (Months)
447573.1	SR-804/BOYNTON BEACHBLVD FROM EAST OF SR-9/I-95 TO SR-5/US-1	STANDALONE DEPENDENT PROJECT TO FOLLOW 444079-1	Exec PDE		Exec Design			
Leslie Wetherell	County: PALM BEACH		Public Hear.		Initial Engin.			
			Sub OEM		Constructability	07/11/2025A	-	
			LDCA		Utilities Clear	02/10/2026	50	
					Permits Clear	06/16/2025A	-	
					R/W Certified	10/13/2025A	-	
					Biddability	02/20/2026	42	

Production	05/04/2026	1
TLH or PSU	08/03/2026	0
Letting	10/09/2026	0

Transportation System: 03 - INTRASTATE STATE HIGHWAY
Contract Class: 7 - DISTRICT LET
Work Mix: LANDSCAPING
Mile Post From: 8.416 **Mile Post To:** 9.125 **Project Length:** 0.709

Project Funding Summary

Federal Oversight

FY	PH	SEQ	Phase Total	Fund Code	Fund(PDC)	Fed Aid	VER
2025	32		\$108,023	DDR	\$108,023	--	AD
2027	52	01	\$861,377	DDR	\$861,377	--	AD
2026	57		\$25,000	DDR	\$25,000	--	AD
2027	62		\$137,345	DDR	\$16,752	--	AD
				DDR	\$69,102	--	AD
				DS	\$51,491	--	AD

Production Float Trends

Month	6/2025	7/2025	8/2025	9/2025	10/2025	11/2025
TF	2	1	1	0	0	-1
Action	Ok	Ok	Ok	Ok	Ok	Ok

FPID / FM#	Project Description	Extra Description	Milestone	Float (Days)	Milestone	Float (Days)	Milestone	Float (Months)		
448439.1	SR-710/BEELINE HWY FROM W OF PARK COMMERCE BLVD TO E OF AVIATION BLVD	CONCRETE LANE MILES 19.6	Exec PDE		Exec Design	03/29/2024A	-	Production	06/01/2026	-1
			Public Hear.		Initial Engin.	12/03/2024A	-	TLH or PSU	05/24/2027	0
			Sub OEM		Constructability	07/07/2025A	-	Letting	07/28/2027	0
			LDCA		Utilities Clear	01/12/2026	-12			
					Permits Clear	10/01/2025A	-			
					R/W Certified	10/21/2025A	-			
					Biddability	02/06/2026	-13			

Kris McKirdy County: PALM BEACH
 Transportation System: 03 - INTRASTATE STATE HIGHWAY
 Contract Class: 1 - TALLAHASSEE LET
 Work Mix: RESURFACING
 Mile Post From: 6.900 Mile Post To: 11.800 Project Length: 4.900

Project Funding Summary

Federal Oversight

FY	PH	SEQ	Phase Total	Fund Code	Fund(PDC)	Fed Aid	VER
2024	32		\$2,627,073	DS	\$2,627,073	--	AD
2028	52	01	\$64,596,020	ACNP	\$62,398,599	--	AD
		01		ACNR	\$2,197,421	--	AD
2027	57		\$50,000	ACSA	\$50,000	--	G1
2028	62		\$1,635,530	DDR	\$770,026	--	AD
				DDR	\$865,504	--	AD
2025	C2		\$12,480	DDR	\$12,480	--	AD

Critical Path Activities

Resp.	Critical Path Activity	Status	Rem Dur	Late Start Date	Late Fin Date	Total Float
EM	Constructability Environmental Impact Review	Not Started	20	11/10/2025	12/9/2025	-13
PM	Receive Utility Work Schedules	In Progress	12	12/11/2025	12/26/2025	-12
PM	Receive Signed Agreement from UAO	In Progress	12	12/11/2025	12/26/2025	-12
PM	Complete Biddability Signing and Pavement Marking (SPM) Plans	In Progress	15	12/10/2025	12/30/2025	-13
PM	Complete Biddability Signalization Plans	In Progress	15	12/10/2025	12/30/2025	-13

Production Float Trends

Month	6/2025	7/2025	8/2025	9/2025	10/2025	11/2025
TF	0	-1	-1	0	0	-1
Action	Update	Update	Update	Update	Update	Update

FPID / FM#	Project Description	Extra Description	Milestone	Float (Days)	Milestone	Float (Days)	Milestone	Float (Months)		
449810.1	SR-802/LAKE WORTH RDFR EVERETT COURT TO EASTOF ERIE STREET		Exec PDE		Exec Design	11/21/2023A	-	Production	06/01/2026	-2
			Public Hear.		Initial Engin.	02/04/2025A	-	TLH or PSU	08/03/2026	-1
			Sub OEM		Constructability	08/20/2025A	-	Letting	10/09/2026	0
			LDCA		Utilities Clear	01/12/2026	-30			
					Permits Clear	05/19/2025A	-			
					R/W Certified	09/12/2025A	-			
					Biddability	02/06/2026	-30			

July Jimenez **County:** PALM BEACH
Transportation System: 03 - INTRASTATE STATE HIGHWAY
Contract Class: 7 - DISTRICT LET
Work Mix: RESURFACING
Mile Post From: 7.888 **Mile Post To:** 8.370 **Project Length:** 0.482

Project Funding Summary

Federal Oversight

FY	PH	SEQ	Phase Total	Fund Code	Fund(PDC)	Fed Aid	VER
2024	32		\$202,316	DDR	\$202,316	--	AD
2027	52	01	\$2,717,741	DDR	\$2,717,741	--	AD
2026	57		\$100,000	DDR	\$100,000	--	AD
2027	62		\$385,141	DDR	\$44,540	--	AD
				DDR	\$340,601	--	AD

Critical Path Activities

Resp.	Critical Path Activity	Status	Rem Dur	Late Start Date	Late Fin Date	Total Float
PM	Receive Utility Work Schedules	In Progress	10	10/16/2025	10/29/2025	-30
RL	Prepare Rail Agreement and request Environ. Cert	Not Started	15	11/6/2025	11/26/2025	-15
RL	Submit Agreement to Railroad Company	Not Started	1	12/1/2025	12/1/2025	-15
RL	Encumber Phase 57 Fund	Not Started	1	12/2/2025	12/2/2025	-15
PM	Receive Signed Agreement from UAO	Not Started	40	10/30/2025	12/26/2025	-30

Production Float Trends

Month	6/2025	7/2025	8/2025	9/2025	10/2025	11/2025
TF	-1	-2	-2	-2	-2	-1
Action	Update	Update	Update	Update	Update	Update

Production or LDCA Month: July 2026

FPID / FM#	Project Description	Extra Description	Milestone	Float (Days)	Milestone	Float (Days)	Milestone	Float (Months)
449834.1	SR-717/E CANAL STREET FROM SR-80 TO SE AVE E County: PALM BEACH	INCLUDES SR-15/SR-80 FROM DR MLK JR BLVD W TO W AVE A	Exec PDE		Exec Design	02/06/2024A	-	Production
			Public Hear.		Initial Engin.	01/23/2025A	-	TLH or PSU
			Sub OEM		Constructability	07/24/2025A	-	Letting
			LDCA		Utilities Clear	02/16/2026	-32	
					Permits Clear	07/29/2025A	-	
					R/W Certified	02/16/2026	18	
					Biddability	03/05/2026	-32	

Transportation System: 03 - INTRASTATE STATE HIGHWAY
Contract Class: 1 - TALLAHASSEE LET
Work Mix: RESURFACING
Mile Post From: 0.000 **Mile Post To:** 0.540 **Project Length:** 0.800

Production	07/06/2026	-2
TLH or PSU	09/28/2026	0
Letting	12/02/2026	0

Production Meeting Comments

- Update schedule per PM. (9/23/24) (01/27/25) (09/22/25)
- Negative is primarily driven by SUE activities. (09/22/25)

Federal Oversight

Project Funding Summary

FY	PH	SEQ	Phase Total	Fund Code	Fund(PDC)	Fed Aid	VER
2024	32		\$742,031	DDR	\$742,031	--	AD
2027	52	01	\$3,826,944	ACNR	\$1,200,479	D425-085-B	AD
		01		DDR	\$2,626,465	D425-085-B	AD
2027	62		\$592,654	DDR	\$53,878	--	AD
				DDR	\$538,776	--	AD

Critical Path Activities

Resp.	Critical Path Activity	Status	Rem Dur	Late Start Date	Late Fin Date	Total Float
SV	Review and Approve Utility Location Survey	Not Started	5	10/14/2025	10/20/2025	-32
PM	Prepare and Distribute Plans with Matrix to UAO	In Progress	5	10/21/2025	10/27/2025	-32
PM	Utility Design Conference	Not Started	1	10/28/2025	10/28/2025	-32
PM	Prepare and Distribute Last Prints to UAO	Not Started	30	10/29/2025	12/11/2025	-32
PM	Receive Signed Agreement from UAO	Not Started	35	12/12/2025	1/30/2026	-32

Production Float Trends

Month	6/2025	7/2025	8/2025	9/2025	10/2025	11/2025
TF	-2	-2	-2	-3	-2	-3
Action	Update	Update	Update	Update	Update	Update

Production or LDCA Month: July 2026

FPID / FM#	Project Description	Extra Description	Milestone	Float (Days)	Milestone	Float (Days)	Milestone	Float (Months)									
453558.1 July Jimenez	SR-80 FROM SR-15 TOWEST OF SR-700/CR-700 County: PALM BEACH	2024 TPA PRIORITY #18-2 INSTALL NEW AND RESET EXISTING GUARDRAIL TO PROVIDE SHIELDING FOR SHARED USE POLES NOT MEETING LATERAL OFFSET (CLEAR ZONE) REQUIREMENTS LIGHT POLES TO BE INSTALLED BY FP&L UNDER FPID 441756-1 FY2023 NEW PROJECT SOLICITATION	Exec PDE Public Hear. Sub OEM LDCA		Exec Design Initial Engin. Constructability Utilities Clear Permits Clear R/W Certified Biddability	11/08/2024A - 09/02/2025A - 02/09/2026 -52 07/09/2025A - 02/09/2026 8 03/05/2026 -52		<table border="1"> <tr><td>Production</td><td>07/06/2026</td><td>-3</td></tr> <tr><td>TLH or PSU</td><td>09/28/2026</td><td>-1</td></tr> <tr><td>Letting</td><td>12/02/2026</td><td>0</td></tr> </table>	Production	07/06/2026	-3	TLH or PSU	09/28/2026	-1	Letting	12/02/2026	0
Production	07/06/2026	-3															
TLH or PSU	09/28/2026	-1															
Letting	12/02/2026	0															
Transportation System:	03 - INTRASTATE STATE HIGHWAY																
Contract Class:	1 - TALLAHASSEE LET																
Work Mix:	GUARDRAIL																
Mile Post From:	0.000	Mile Post To:	13.031	Project Length:	13.031												

Production Meeting Comments

- Per PM schedule needs to be updated. (01/27/25)

Federal Oversight

Project Funding Summary

FY	PH	SEQ	Phase Total	Fund Code	Fund(PDC)	Fed Aid	VER
2025	32		\$367,342	SA	\$367,342	D425-012-B	AD
2026	32		\$105,502	ACSA	\$105,502	D425-012-B	AD
2027	52	01	\$5,098,178	ACSA	\$2,049,682	--	AD
		01		ACSU	\$1,906,662	--	AD
		01		DS	\$1,141,834	--	AD
2026	57		\$31,000	DS	\$31,000	--	AD
2027	57		\$15,000	ACSA	\$15,000	--	AD
2027	62		\$413,733	ACSA	\$47,847	--	AD
				ACSA	\$365,886	--	AD

Critical Path Activities

Resp.	Critical Path Activity	Status	Rem Dur	Late Start Date	Late Fin Date	Total Float
PM	Conduct Subsurface Utility Location Survey	Not Started	30	9/16/2025	10/27/2025	-52
SV	Review and Approve Utility Location Survey	Not Started	5	10/28/2025	11/3/2025	-52
PM	Receive Subsurface Utility Locations from Survey Dept.	Not Started	1	11/4/2025	11/4/2025	-52
PM	Utility Design Conference	Not Started	5	11/5/2025	11/11/2025	-52
PM	Prepare and Distribute Last Prints to UAO	Not Started	30	11/12/2025	12/25/2025	-52

Production Float Trends

Month	6/2025	7/2025	8/2025	9/2025	10/2025	11/2025
TF	-1	-1	-1	-2	-2	-3
Action	Update	Update	Update	Update	Update	Update

FPID / FM#	Project Description	Extra Description	Milestone	Float (Days)	Milestone	Float (Days)	Milestone	Float (Months)	
451224.1	SR-80/SOUTHERN BLVDAT JOG ROAD INTERSECTIONIMPROVEMENTS		Exec PDE		Exec Design		Production	08/03/2026	-1
Lance K Jones, Jr.	County: PALM BEACH		Public Hear.		Initial Engin.	10/22/2024A	TLH or PSU	11/23/2026	0
			Sub OEM		Constructability	07/28/2025A	Letting	01/27/2027	0
			LDCA		Utilities Clear	02/27/2026			
Transportation System:	03 - INTRASTATE STATE HIGHWAY				Permits Clear	02/27/2026			15
Contract Class:	1 - TALLAHASSEE LET				R/W Certified	10/21/2025A			-
Work Mix:	ADD LEFT TURN LANE(S)				Biddability	04/07/2026			-15
Mile Post From:	0.000	Mile Post To:	0.275	Project Length:	0.275				

Project Funding Summary

Federal Oversight

FY	PH	SEQ	Phase Total	Fund Code	Fund(PDC)	Fed Aid	VER
2024	32		\$488,487	ACNP	\$197,974	D424-036-B	AD
				NHPP	\$290,513	D424-036-B	AD
2025	32		\$12,000	ACNP	\$12,000	D424-036-B	AD
2027	52	01	\$1,924,089	ACNP	\$1,924,089	D426-003-B	AD
2026	56		\$10,000	ACNP	\$10,000	D426-003-B	AD
2027	62		\$300,094	ACNP	\$45,469	D426-003-B	AD
				ACNP	\$254,625	D426-003-B	AD
2026	C8		\$250	DS	\$250	--	AD

Critical Path Activities

Resp.	Critical Path Activity	Status	Rem Dur	Late Start Date	Late Fin Date	Total Float
PM	Utility Design Conference	In Progress	1	10/31/2025	10/31/2025	-19
PM	Prepare and Distribute Last Prints to UAO	In Progress	1	11/3/2025	11/3/2025	-19
UT	DUO receives request from UAO for reimbursement	Not Started	1	11/18/2025	11/18/2025	-7
UT	DUO Prepares Compensable Interest/Sends to RW Mapping and Legal	Not Started	5	11/19/2025	11/25/2025	-7
RM	Mapping Processes/Sends to Legal	Not Started	20	11/26/2025	12/25/2025	-7

FPID / FM#	Project Description	Extra Description	Milestone	Float (Days)	Milestone	Float (Days)	Milestone	Float (Months)		
441570.1	36TH STREET FROM N AUSTRALIAN AVENUE TO NORTHFLAGLER DRIVE	2024 TPA LI PRIORITY #17-1 & #17-5 JPA W/CITY OF WEST PALM BEACH FOR CONSTRUCTION PHASE CONVERT FROM LAP TO FDOT LET TPA SUPPORTS COST INCREASE W' SU FUNDS; SEE EMAIL DTD 7/8/22 3.12.24: DO NOT ADD ANY FUNDS TO THIS PROJECT. SCOPE CHANGED TO A BRIDGE REPLACEMENT. ADD LF FOR COST INCREASES. JR/SA 32-01-CITY OF WEST PALM BEACH WIRE RECEIVED ON 1/9/25 IN THE AMOUNT OF \$600,000 ***** DUE TO SCOPE CHANGE TO BRIDGE REPLACEMENT INITIATED BY CITY, ALL COST INCREASES BEGINNING W/DTWP FY27-31 GO TO LF.	Exec PDE Public Hear. Sub OEM LDCA		Exec Design Initial Engin. Constructability Utilities Clear Permits Clear R/W Certified Biddability	01/28/2021A 01/31/2022A 12/08/2022A 11/30/2023A 05/23/2023A 05/22/2026 06/04/2026	- - - - - 123 -81	Production TLH or PSU Letting	09/08/2026	-4
Jeffrey Robbert	County: PALM BEACH									
Transportation System:	06 - NON-INTRASTATE OFF STATE HIGHW									
Contract Class:	5 - LOCAL AGCY PGM (LAP)									
Work Mix:	BIKE LANE/SIDEWALK									
Mile Post From:	0.000	Mile Post To:	3.298	Project Length:	1.070					

Production Meeting Comments

- Funds moved to FY27. SCR Implemented. P: 09/08/26, L: 01/27/27. (07/16/25)

Federal Oversight

Project Funding Summary

FY	PH	SEQ	Phase Total	Fund Code	Fund(PDC)	Fed Aid	VER
2021	32		\$1,295,972	SU	\$1,295,972	D421-032-B	AD
2025	32		\$600,000	LF	\$600,000	D421-032-B	AD
2025	57		\$20,000	SU	\$20,000	D423-070-B	AD
2027	58		\$15,843,556	ACSU	\$9,622,494	--	AD
				LF	\$6,221,062	--	AD
2027	62		\$495,961	ACSU	\$245,961	D423-070-B	AD
				ACSU	\$250,000	D423-070-B	AD
2021	C2		\$2,846	SU	\$2,846	D421-032-B	AD
2022	C2		\$9,521	SU	\$9,521	D421-032-B	AD
2026	C2		\$21,197	ACSU	\$9,944	D421-032-B	AD
				ACSU	\$11,253	D421-032-B	AD
2023	C8		\$250	ACSA	\$250	D421-032-B	AD

Critical Path Activities

Resp.	Critical Path Activity	Status	Rem Dur	Late Start Date	Late Fin Date	Total Float
PM	Prepare COE Permit Application Package	In Progress	8	9/10/2025	9/19/2025	-56
PM	Submit COE Permit Application Package	Not Started	1	9/22/2025	9/22/2025	-56
PM	File COE Permit Application Package	Not Started	10	9/23/2025	10/6/2025	-56
AG	Agency Prepares Project-Specific LAP Certification(Phase 58)	Not Started	60	8/5/2025	10/28/2025	-81
AG	Agency Submits Project-Specific LAP Certification Documentation (Phase 58)	Not Started	1	10/29/2025	10/29/2025	-81

Production Float Trends

Month	6/2025	8/2025	9/2025	10/2025	11/2025
TF	-3	1	0	-1	-4
Action	Ok	Ok	Ok	Ok	Ok

FPID / FM#	Project Description	Extra Description	Milestone	Float (Days)	Milestone	Float (Days)	Milestone	Float (Months)		
448436.1	SR-802/LAKE WORTH RDFROM W OF CYPRESS EDGE DR TO W OF CYPRESS ISLESWY	52-02-UWHCA WITH PALM BEACH COUNTY	Exec PDE		Exec Design	09/14/2022A	-	Production	09/08/2026	0
July Jimenez	County: PALM BEACH		Public Hear.		Initial Engin.			TLH or PSU	11/02/2026	0
			Sub OEM		Constructability	11/25/2024A	-	Letting	01/08/2027	0
			LDCA		Utilities Clear	06/05/2025A	-			
Transportation System:	03 - INTRASTATE STATE HIGHWAY				Permits Clear	05/08/2026	113			
Contract Class:	7 - DISTRICT LET				R/W Certified	05/08/2026	112			
Work Mix:	RESURFACING				Biddability	05/13/2025A	-			
Mile Post From:	0.477	Mile Post To:	1.565	Project Length:	1.088					

Project Funding Summary

Federal Oversight

FY	PH	SEQ	Phase Total	Fund Code	Fund(PDC)	Fed Aid	VER
2023	32		\$143,507	DS	\$143,507	--	AD
2027	52	01	\$3,201,281	DDR	\$3,175,075	--	G1
		02		LF	\$26,206	--	G1
2030	5A		\$15,000	DDR	\$15,000	--	AD
2027	62		\$466,789	DDR	\$53,577	--	G1
				DDR	\$413,212	--	G1

Production Float Trends

Month	6/2025	11/2025
TF	-2	0
Action	Update	Update

FPID / FM#	Project Description	Extra Description	Milestone	Float (Days)	Milestone	Float (Days)	Milestone	Float (Months)
449814.1	SR-704/ROYAL PALM WAY FROM 4 ARTS PLAZA TO SCOUNTY ROAD	52-02:UWHCA WITH THE CITY OF WEST PALM BEACH FOR MINOR ADJ 52-02:CHK#612826 \$27,361.60 CITY OF WPB REC 5/20/2025 52-03-UWHCA WITH THE TOWN OF PALM BEACH MINOR ADJUSTMENTS TO THEIR FACILITIES	Exec PDE Public Hear. Sub OEM LDCA		Exec Design Initial Engin. Constructability Utilities Clear Permits Clear R/W Certified Biddability	12/15/2023A 09/27/2024A 05/09/2025A 04/10/2026 07/07/2025A 04/10/2026 05/06/2026	- - - 43 - 82 43	
Smiley Urena County: PALM BEACH								
Transportation System:	03 - INTRASTATE STATE HIGHWAY							
Contract Class:	7 - DISTRICT LET							
Work Mix:	RESURFACING							
Mile Post From:	9.704	Mile Post To:	10.210	Project Length:	0.506			

Production	09/08/2026	1
TLH or PSU	11/02/2026	0
Letting	01/08/2027	0

Production Meeting Comments

- Traffic OPS meeting is needed. (10/27/25)

Federal Oversight

Project Funding Summary

FY	PH	SEQ	Phase Total	Fund Code	Fund(PDC)	Fed Aid	VER
2024	32		\$411,418	DDR	\$411,418	--	AD
2027	52	01	\$1,176,649	DDR	\$1,142,723	--	AD
		02		LF	\$27,362	--	AD
		03		LF	\$6,564	--	AD
2027	62		\$200,483	DDR	\$40,502	--	AD
				DDR	\$159,981	--	AD

Production Float Trends

Month	6/2025	7/2025	8/2025	9/2025	10/2025	11/2025
TF	-1	-1	-2	-2	-3	-4
Action	Ok	Ok	Ok	Ok	Ok	Ok

FPID / FM#	Project Description	Extra Description	Milestone	Float (Days)	Milestone	Float (Days)	Milestone	Float (Months)
454440.1	NORTHLAKE BLVD - OLDDIXIE HWY AND 10TH STREET	NORTHLAKE BLVD. AT FEC RR CROSSING (#272386A)- QUEUE MANAGEMENT TRAFFIC QUEUE DETECTION SYSTEM	Exec PDE		Exec Design	07/17/2024A	-	Production
Ronald Wallace	County: PALM BEACH		Public Hear.		Initial Engin.			09/08/2026
			Sub OEM		Constructability	12/23/2025	16	TLH or PSU
			LDCA		Utilities Clear	04/17/2026	16	Letting
Transportation System:	06 - NON-INTRASTATE OFF STATE HIGHW				Permits Clear	11/05/2024A	-	
Contract Class:	1 - TALLAHASSEE LET				R/W Certified	04/17/2026	46	
Work Mix:	TRAFFIC CONTROL DEVICES/SYSTEM				Biddability	05/07/2026	6	
Mile Post From:	5.726	Mile Post To: 5.872	Project Length: 0.146					

Project Funding Summary

FY	PH	SEQ	Phase Total	Fund Code	Fund(PDC)	Fed Aid	VER
2025	32		\$137,805	SA	\$137,805	D424-087-B	AD
2027	57		\$887,000	ACSA	\$887,000	--	G1

Production Float Trends

Month	8/2025	9/2025	10/2025	11/2025
TF	3	2	1	0
Action	Update	Update	Update	Update

Federal Oversight

FPID / FM#	Project Description	Extra Description	Milestone	Float (Days)	Milestone	Float (Days)	Milestone	Float (Months)
425960.9	PALM BEACH COUNTY PUSH-BUTTON CONTRACT FOR SIGNALIZATION		Exec PDE Public Hear. Sub OEM LDCA		Exec Design Initial Engin. Constructability Utilities Clear Permits Clear R/W Certified Biddability			
Tonya Estwick	County: PALM BEACH							
Transportation System:	03 - INTRASTATE STATE HIGHWAY							
Contract Class:	7 - DISTRICT LET							
Work Mix:	TRAFFIC CONTROL DEVICES/SYSTEM							
Mile Post From:	Mile Post To:	Project Length:						

Production	10/05/2026	2
TLH or PSU	12/07/2026	0
Letting	02/05/2027	0

Project Funding Summary

Federal Oversight

FY	PH	SEQ	Phase Total	Fund Code	Fund(PDC)	Fed Aid	VER
2027	52	01	\$1,318,267	DDR	\$1,318,267	--	AD
2027	62		\$225,000	DS	\$225,000	--	AD

FPID / FM#	Project Description	Extra Description	Milestone	Float (Days)	Milestone	Float (Days)	Milestone	Float (Months)
450677.1	SR5/US1 FROM N OF SILVER BEACH ROAD TO S OF PALMETTO DRIVE	STANDALONE LANDSCAPE PROJECT TO FOLLOW BIKE LANE/SIDE WALK PROJECT (FM-438286-2)	Exec PDE		Exec Design			
Damaris Williams	County: PALM BEACH		Public Hear.		Initial Engin.			
			Sub OEM		Constructability	03/17/2026	-13	
			LDCA		Utilities Clear	07/14/2026	146	
Transportation System:	03 - INTRASTATE STATE HIGHWAY				Permits Clear	07/14/2026	45	
Contract Class:	7 - DISTRICT LET				R/W Certified	07/14/2026	-13	
Work Mix:	LANDSCAPING				Biddability	07/24/2026	-13	
Mile Post From:	0.000	Mile Post To: 14.536	Project Length: 0.739					

Production	10/05/2026	-1
TLH or PSU	12/07/2026	0
Letting	02/05/2027	0

Project Funding Summary

Federal Oversight

FY	PH	SEQ	Phase Total	Fund Code	Fund(PDC)	Fed Aid	VER
2025	32		\$158,023	DS	\$158,023	--	AD
2027	52	01	\$433,059	DDR	\$433,059	--	AD
2027	62		\$78,136	DS	\$15,246	--	AD
				DS	\$62,890	--	AD

Critical Path Activities

Resp.	Critical Path Activity	Status	Rem Dur	Late Start Date	Late Fin Date	Total Float
PM	Review & Respond to TSM&O Scoping Form	Not Started	10	11/10/2025	11/21/2025	-13
PM	Conduct Project Kickoff Meeting	Not Started	1	11/24/2025	11/24/2025	-13
PM	PM Notify Survey that Survey work is needed (Independent)	Not Started	1	11/25/2025	11/25/2025	-13
SV	Project Control (Horizontal Only) (Independent)	Not Started	15	11/26/2025	12/18/2025	-13
SV	Conduct Design/RW Survey/Utility Designates (Independent)	Not Started	30	12/19/2025	1/30/2026	-13

FPID / FM#	Project Description	Extra Description	Milestone	Float (Days)	Milestone	Float (Days)	Milestone	Float (Months)					
413260.1	SR-9/I-95 @ PALM BEACH LAKES BLVD Vamsee Tirunagari County: PALM BEACH	INTERCHANGE MODIFICATION PH22-01= DESIGN PRE-WORK NO R/W NEEDED	Exec PDE Public Hear. Sub OEM LDCA	07/12/2021A	-	Exec Design Initial Engin. Constructability Utilities Clear Permits Clear R/W Certified Biddability	08/05/2022A 04/26/2024A 04/02/2026 10/14/2026 10/14/2026 06/12/2026 07/09/2026	- - 5 -64 21 12 -13					
Transportation System: 01 - INTRASTATE INTERSTATE Contract Class: 7 - DISTRICT LET Work Mix: INTERCHANGE JUSTIFICA/MODIFICA Mile Post From: 0.000 Mile Post To: 28.465 Project Length: 1.363			<table border="1"> <tr> <td>Production</td> <td>11/02/2026</td> <td>-4</td> </tr> <tr> <td>TLH or PSU</td> <td>01/04/2027</td> <td>-3</td> </tr> <tr> <td>Letting</td> <td>03/05/2027</td> <td>-3</td> </tr> </table>		Production	11/02/2026	-4	TLH or PSU	01/04/2027	-3	Letting	03/05/2027	-3
Production	11/02/2026	-4											
TLH or PSU	01/04/2027	-3											
Letting	03/05/2027	-3											

Production Meeting Comments

- Project is on APP for Phase 5X/6X 3/2027. (9/11/24)
- SIS project. (08/26/24)
- Per PM, schedule needs to be updated. (08/25/25) (09/22/25)
- Rediscovery needed. (09/22/25)

Federal Oversight

Project Funding Summary

FY	PH	SEQ	Phase Total	Fund Code	Fund(PDC)	Fed Aid	VER
2022	22		\$99,983	DDR	\$99,983	--	AD
2023	32		\$1,777,622	ACNP	\$585,441	D422-081-B	AD
				NHPP	\$573,418	D422-081-B	AD
				SA	\$618,763	D422-081-B	AD
2027	52	01	\$15,805,624	DI	\$15,805,624	--	G1
2027	58		\$50,000	DI	\$50,000	--	G1
2027	62		\$1,975,703	DI	\$237,084	--	G1
				DI	\$1,738,619	--	G1
2025	C2		\$42,334	ACNP	\$15,454	D422-081-B	AD
				DI	\$12,334	D422-081-B	AD
				NHPP	\$14,546	D422-081-B	AD

Critical Path Activities

Resp.	Critical Path Activity	Status	Rem Dur	Late Start Date	Late Fin Date	Total Float
PM	Review and Approve Pavement Design Package and PTSR	In Progress	10	8/28/2025	9/11/2025	-64
PM	Receive Initial Plans Comments	In Progress	1	9/12/2025	9/12/2025	-64
PM	Performance Evaluation for Initial Plans Review	Not Started	1	9/12/2025	9/12/2025	-54
PM	Conduct Subsurface Utility Location Survey	Not Started	70	10/13/2025	1/21/2026	-64
SV	Review and Approve Utility Location Survey	Not Started	5	1/22/2026	1/28/2026	-64

Production Float Trends

Month	7/2025	8/2025	9/2025	10/2025	11/2025
TF	-2	-3	-3	-1	-3
Action	Ok	Update	Update	Update	Update

FPID / FM#	Project Description	Extra Description	Milestone	Float (Days)	Milestone	Float (Days)	Milestone	Float (Months)
450679.1	I-95/SR-9 & SR-704/OKEECHOBEE BLVD	STANDALONE LANDSCAPE PROJECT	Exec PDE		Exec Design			
Damaris Williams	County: PALM BEACH		Public Hear.		Initial Engin.			
			Sub OEM		Constructability	04/13/2026	6	
			LDCA		Utilities Clear	08/10/2026	165	
					Permits Clear	08/10/2026	64	
					R/W Certified	08/10/2026	6	
					Biddability	08/20/2026	6	

Production	11/02/2026	0
TLH or PSU	01/04/2027	0
Letting	03/05/2027	0

Transportation System: 01 - INTRASTATE INTERSTATE
Contract Class: 7 - DISTRICT LET
Work Mix: LANDSCAPING
Mile Post From: 26.832 **Mile Post To:** 27.462 **Project Length:** 0.630

Project Funding Summary

Federal Oversight

FY	PH	SEQ	Phase Total	Fund Code	Fund(PDC)	Fed Aid	VER
2025	32		\$199,434	DS	\$199,434	--	AD
2027	52	01	\$1,647,175	DSBD	\$1,647,175	--	AD
2027	62		\$255,976	DSBD	\$38,784	--	AD
				DSBD	\$217,192	--	AD

FPID / FM#	Project Description	Extra Description	Milestone	Float (Days)	Milestone	Float (Days)	Milestone	Float (Months)									
435384.2 Greg Jett	SR-9/I-95 @ LINTON BOULEVARD INTERCHANGE County: PALM BEACH	EB AUX LANE FROM CONGRESS AVE. TO I-95; INTERSECTION IMPROVEMENTS AT THE LINTON BLVD & CONGRESS AVE. INTERSECTION; RECONFIGURATION OF SB I-95 ENTRANCE & EXIT RAMPS TO & FROM LINTON BLVD; WB AUX LANE FROM SW 10TH AVE. TO I-95; INTERSECTION IMPROVEMENTS @ LINTON BLVD & WALLACE DR; (SEE WP45 SCREEN FOR ADDITIONAL COMMENTS) INTERSECTION IMPROVEMENTS @ LINTON BLVD AND SW 10TH AVE. RECONFIGURATION OF NB I-95 ENTRANCE AND EXIT RAMPS TO AND FROM LINTON BLVD; MILLING AND RESURFACING AND RESTRIPIING BOTH LINTON BLVD. STANDALONE LANDSCAPE PROJECT: 449290.1	Exec PDE Public Hear. Sub OEM LDCA		Exec Design Initial Engin. Constructability Utilities Clear Permits Clear R/W Certified Biddability	04/15/2022A 06/03/2024A 02/27/2026 09/04/2026 08/06/2026 09/09/2026	- - -28 -28 -11 -28	<table border="1"> <tr><td>Production</td><td>01/04/2027</td><td>-2</td></tr> <tr><td>TLH or PSU</td><td>03/22/2027</td><td>-1</td></tr> <tr><td>Letting</td><td>05/26/2027</td><td>0</td></tr> </table>	Production	01/04/2027	-2	TLH or PSU	03/22/2027	-1	Letting	05/26/2027	0
Production	01/04/2027	-2															
TLH or PSU	03/22/2027	-1															
Letting	05/26/2027	0															

Transportation System: 01 - INTRASTATE INTERSTATE
Contract Class: 1 - TALLAHASSEE LET
Work Mix: INTERCHANGE JUSTIFICA/MODIFICA
Mile Post From: 0.000 **Mile Post To:** 8.622 **Project Length:** 1.841

Production Meeting Comments

- Project advanced to FY2027, SCR in progress. (10/15/25)
- R/W for TCE's programmed in 435384-1 causing negative float. (01/27/25)
- No longer DDI.
- Updated TCEs needed since TCEs from -1 project lapsed. (08/25/25) (09/22/25)

Federal Oversight

Project Funding Summary

FY	PH	SEQ	Phase Total	Fund Code	Fund(PDC)	Fed Aid	VER
2022	32		\$1,283,501	DS	\$1,283,501	--	AD
2023	32		\$654,522	DS	\$654,522	--	AD
2025	32		\$609,937	DDR	\$609,937	--	AD
2026	32		\$610,675	DSBD	\$610,675	--	AD
2027	52	01	\$23,110,390	ACNP	\$23,110,390	--	G1
2027	56		\$1,150,000	DDR	\$1,150,000	--	G1
2027	57		\$500,000	DDR	\$500,000	--	G1
2027	58		\$250,000	DDR	\$250,000	--	G1
2034	5A		\$220,000	DS	\$220,000	--	G1
2027	62		\$2,984,219	ACNP	\$144,000	--	G1
				ACNP	\$340,826	--	G1
				ACNP	\$2,499,393	--	G1
2026	C2		\$11,200	DDR	\$11,200	--	AD

Critical Path Activities

Resp.	Critical Path Activity	Status	Rem Dur	Late Start Date	Late Fin Date	Total Float
PM	Prepare Request for Supplemental Services (Ph. 32 - FY 2026)	Not Started	15	9/30/2025	10/20/2025	-42
PM	Submit Scope and Request to PSU (Ph. 32 - FY 2026)	Not Started	1	10/21/2025	10/21/2025	-42
PM	Performance Evaluation for Initial Plans Review	Not Started	1	11/3/2025	11/3/2025	-18
PM	Lighting Scope with Locals	In Progress	15	10/24/2025	11/13/2025	-24
PM	Prepare Mandatory Roadway MOA (Only For WP Transportation System 6 or 16 or ROW Projects)	In Progress	8	11/20/2025	12/3/2025	-5

Production Float Trends

Month	7/2025	8/2025	9/2025	10/2025
TF	-2	-3	-4	-4
Action	SCR	Update	SCR	SCR

FPID / FM#	Project Description	Extra Description	Milestone	Float (Days)	Milestone	Float (Days)	Milestone	Float (Months)									
438386.6 Brad Salisbury	SR-5/US-1 FROM 25TH STREET TO 45TH STREET County: PALM BEACH	2024 TPA PRIORITY #17-1D THIS WILL BE A COMPLETE STREET PROJECT BY ELIMINATING THE MEDIAN BI-DIRECTIONAL LANE AND PROVIDING 12 FT SHARED USED PATH ON ONE SIDE OF THE ROADWAY AND 6 FT SIDEWALK ON THE OTHER SIDE OF THE ROADWAY.	Exec PDE Public Hear. Sub OEM LDCA		Exec Design Initial Engin. Constructability Utilities Clear Permits Clear R/W Certified Biddability	05/01/2024A 07/29/2025A 02/19/2026 08/05/2026 08/05/2026 08/05/2026 09/09/2026	- - -26 -26 7 6 -25	<table border="1"> <tr><td>Production</td><td>01/04/2027</td><td>-2</td></tr> <tr><td>TLH or PSU</td><td>05/07/2029</td><td>0</td></tr> <tr><td>Letting</td><td>07/06/2029</td><td>0</td></tr> </table>	Production	01/04/2027	-2	TLH or PSU	05/07/2029	0	Letting	07/06/2029	0
Production	01/04/2027	-2															
TLH or PSU	05/07/2029	0															
Letting	07/06/2029	0															
Transportation System:	03 - INTRASTATE STATE HIGHWAY																
Contract Class:	7 - DISTRICT LET																
Work Mix:	TRAFFIC OPS IMPROVEMENT																
Mile Post From:	10.293	Mile Post To:	11.435	Project Length:	1.142												

Production Meeting Comments

- Update schedule. (9/23/24)

Federal Oversight

Project Funding Summary

FY	PH	SEQ	Phase Total	Fund Code	Fund(PDC)	Fed Aid	VER
2024	32		\$200,666	SU	\$200,666	D424-040-B	AD
2025	32		\$181,844	GFSU	\$75,395	D424-040-B	AD
				SU	\$106,449	D424-040-B	AD
2026	32		\$39,429	ACSU	\$11,591	D424-040-B	AD
				GFSU	\$27,838	D424-040-B	AD
2030	52	01	\$13,329,757	DDR	\$13,329,757	--	AD
2030	62		\$308,477	DDR	\$150,848	--	AD
				DDR	\$157,629	--	AD
2031	62		\$1,000,000	DDR	\$1,000,000	--	AD

Critical Path Activities

Resp.	Critical Path Activity	Status	Rem Dur	Late Start Date	Late Fin Date	Total Float
PM	Lighting Analysis	In Progress	20	10/22/2025	11/18/2025	-26
PM	Drainage and Permit Coordination Meeting	Not Started	1	11/19/2025	11/19/2025	-26
PM	Prepare Miscellaneous Drainage Details	Not Started	20	11/20/2025	12/19/2025	-26
PM	Submit Drainage Report	Not Started	1	12/22/2025	12/22/2025	-26
LT	Prepare Signalization Plans	In Progress	30	11/21/2025	1/5/2026	-24

Production Float Trends

Month	9/2025
TF	-2
Action	Update

FPID / FM#	Project Description	Extra Description	Milestone	Float (Days)	Milestone	Float (Days)	Milestone	Float (Months)
444202.1	SR-9/I-95 FROM SOUTH OF LINTON BLVD/CR-782 TO 6TH AVE SOUTH	MANAGED LANES PD&E STUDY NO R/W NEEDED PE TO BE DONE AT SAME TIME AS 444202-2	Exec PDE	05/12/2023A	-	Exec Design	11/06/2026	0
Lance K Jones, Jr.	County: PALM BEACH		Public Hear.	09/22/2026	-33	Initial Engin.		
			Sub OEM			Constructability		
			LDCA	03/01/2027	-82	Utilities Clear		
						Permits Clear		
						R/W Certified		
						Biddability		

Transportation System: 01 - INTRASTATE INTERSTATE
Contract Class: 4 - MISC - NO LETTING
Work Mix: PD&E/EMO STUDY
Mile Post From: 5.600 **Mile Post To:** 20.900 **Project Length:** 15.300

Production		
TLH or PSU		
Letting		

Production Meeting Comments

- Cultural resource causing delay but will recover. (12/16/24) (03/24/25)
- Due to the recent law that repealed HOV lanes, PLEMO is coordinating with CO for further direction. (08/25/25)
- Rediscovery needed. (09/22/25) (10/27/25)
- Per PM updates needed. (09/22/25) (10/27/25)

Federal Oversight

Project Funding Summary

FY	PH	SEQ	Phase Total	Fund Code	Fund(PDC)	Fed Aid	VER
2022	22		\$376,448	DDR	\$376,448	--	AD
2023	22		\$4,461,246	DDR	\$98,920	--	AD
				DI	\$1,442,143	--	AD
				DS	\$920,183	--	AD
				DS	\$2,000,000	--	AD
2024	22		\$68,651	DS	\$68,651	--	AD
2025	22		\$704,825	DSBD	\$704,825	--	AD
2026	22		\$175,825	DDR	\$27,000	--	AD
				DSBD	\$148,825	--	AD
2027	32		\$53,850,727	ACNP	\$53,850,727	--	CA
2030	52	01	\$508,273,954	ACNP	\$508,273,954	--	CA
2030	62		\$58,451,504	ACNP	\$7,624,109	--	CA
				ACNP	\$50,827,395	--	CA

Critical Path Activities

Resp.	Critical Path Activity	Status	Rem Dur	Late Start Date	Late Fin Date	Total Float
PM	Prepare Draft Determination of Applicability (DOA)	In Progress	3	8/4/2025	8/6/2025	-82
EM	Reviews Draft DOA	Not Started	20	8/7/2025	9/4/2025	-82
PM	Revise Draft DOA	Not Started	10	9/5/2025	9/18/2025	-82
PO	Execution Date (AA,LA, or SA)	Not Started	1	9/19/2025	9/19/2025	-73
PM	Prepare Draft Section 106 Consultation Case Study (Setion 106 CCSR) or Draft 4(f)	Not Started	20	9/3/2025	9/30/2025	-61

FPID / FM#	Project Description	Extra Description	Milestone	Float (Days)	Milestone	Float (Days)	Milestone	Float (Months)
444202.2	SR-9/I-95 FROM 6TH AVE SOUTH TO NORTH OF SR-704/OKEECHOBEE BLVD	MANAGED LANES PD&E STUDY INCLUDES SR-80 DIRECT CONNECT RAMPS AND BELVEDERE RD PER ML MASTER PLAN R/W NEEDED PE TO BE DONE AT SAME TIME AS 444202-1	Exec PDE	05/12/2023A	-	Exec Design	11/06/2026	0
Vanita Saini	County: PALM BEACH		Public Hear.	09/22/2026	-89	Initial Engin.	08/11/2027	0
			Sub OEM			Constructability	05/04/2028	89
			LDCA	03/01/2027	-200	Utilities Clear	12/12/2029	2
						Permits Clear		
						R/W Certified	04/18/2028	173
						Biddability		

Production	06/05/2028	4
TLH or PSU		
Letting		

Transportation System: 01 - INTRASTATE INTERSTATE
Contract Class: 4 - MISC - NO LETTING
Work Mix: PD&E/EMO STUDY
Mile Post From: 0.000 **Mile Post To:** 27.700 **Project Length:** 10.446

Production Meeting Comments

- Update LDCA schedule. (07/22/24) (08/26/24) (9/23/24) (10/28/24) (12/16/24)
- Rediscovery needed but will keep LDCA. (12/16/24) (01/27/25) (06/23/25) (07/28/25)
- PD&E cancelled. (10/27/25)

Federal Oversight

Project Funding Summary

FY	PH	SEQ	Phase Total	Fund Code	Fund(PDC)	Fed Aid	VER
2022	22		\$776,224	DDR	\$776,224	--	AD
2023	22		\$4,401,080	DDR	\$1,405,084	--	AD
				DDR	\$1,495,996	--	AD
				DS	\$1,500,000	--	AD
2024	22		\$1,367,100	DDR	\$39,292	--	AD
				DI	\$1,327,808	--	AD
2025	22		\$172,192	DI	\$172,192	--	AD
2027	32		\$54,342,266	ACNP	\$54,342,266	--	CA
2028	41		\$126,000	DIH	\$126,000	--	CA
2028	42		\$182,000	ACNP	\$182,000	--	CA
2028	43		\$1,400,000	ACNP	\$1,400,000	--	CA
2029	43		\$1,407,672	ACNP	\$1,407,672	--	CA
2028	4B		\$223,750	ACNP	\$223,750	--	CA
2030	52	01	\$691,552,363	ACNP	\$691,552,363	--	CA
2029	56		\$500,000	ACNP	\$500,000	--	CA
2030	57		\$100,000	ACNP	\$100,000	--	CA
2035	5A		\$10,000,000	ACNP	\$10,000,000	--	CA
2030	62		\$79,528,521	ACNP	\$10,373,285	--	CA
				ACNP	\$69,155,236	--	CA

Critical Path Activities

Resp.	Critical Path Activity	Status	Rem Dur	Late Start Date	Late Fin Date	Total Float
PM	Develop Alternative Alignments	Not Started	10	1/23/2025	2/5/2025	-218
PM	Determine Alternative Workshop Location and Date	Not Started	1	5/15/2025	5/15/2025	-218
PM	Prepare Elected Officials Letters for Alternative Workshop	Not Started	10	5/16/2025	5/30/2025	-218
PM	Local Municipality Briefings Prior to Alternative Workshop	Not Started	5	5/27/2025	6/2/2025	-141
PM	Prepare Property Owner Letters for Alternative Workshop	Not Started	10	5/23/2025	6/6/2025	-213

Production Float Trends

Month	6/2025	7/2025	10/2025	11/2025
TF	4	4	4	4
Action	Update	Update	Update	Update

FPID / FM#	Project Description	Extra Description	Milestone	Float (Days)	Milestone	Float (Days)	Milestone	Float (Months)
413265.1	SR-9/I-95 @ PGA BOULEVARD/CENTRAL BOULEVARD	IMR - INTERCHANGE MODIFICATION REPORT IJR - INTERCHANGE JUSTIFICATION REPORT PH22-02=VALUE ENGINEERING WORKSHOP PH56-01=FPL DISTRIBUTION PH56-02=FPL TRANSMISSION PH56-06=AT&T PH56-05=UWA WITH SEACOAST OWN WORK PH56-03=PALM BEACH GARDEN PH56-04=UWHCA WITH SEACOAST PH36-02=SEACOAST PH46-01=SEACOAST 36-01 FPL TRANSMISSION; 36-02 SEACOAST; 46-01 SEACOAST 46-01 FPL TRANSMISSION; 46-02 SEA COAST EASEMENT	Exec PDE	05/17/2013A	-	Exec Design	06/17/2016A	-
Smiley Urena	County: PALM BEACH		Public Hear.	09/28/2016A	-	Initial Engin.	10/31/2017A	-
			Sub OEM	10/13/2016A	-	Constructability	10/13/2020A	-
			LDCA	11/29/2016A	-	Utilities Clear	10/29/2026	154
						Permits Clear	02/09/2023A	-
						R/W Certified	05/30/2024A	-
						Biddability	12/03/2026	-71
Transportation System:	01 - INTRASTATE INTERSTATE							
Contract Class:	1 - TALLAHASSEE LET							
Work Mix:	INTERCHANGE JUSTIFICA/MODIFICA							
Mile Post From:	37.206	Mile Post To:	40.067	Project Length:	2.861			

Production	04/05/2027	-4
TLH or PSU	04/18/2033	0
Letting	07/27/2033	0

Production Meeting Comments

- Discussing going to Biddability and then on hold, due to current funding. (1/23/23) (2/27/23) (4/24/23)
- Seacoast and FPL easements needed. (2/27/23) (3/27/23) (4/24/23) (1/22/24)
- Waiting on resolution regarding FPL easement. (10/23/23) (1/22/24) (01/27/25)
- Seacoast requested to relocate utility lines before construction, but funding will need to be discussed with Utility office. (01/27/25)
- Unfunded for construction. (09/22/25)

Federal Oversight

Project Funding Summary

FY	PH	SEQ	Phase Total	Fund Code	Fund(PDC)	Fed Aid	VER
2013	22		\$1,346,110	DDR	\$1,346,110	--	AD
2016	22		\$28,756	DS	\$28,756	--	AD
2016	32		\$2,500,000	DDR	\$2,500,000	--	AD
2017	32		\$1,574,806	DS	\$1,574,806	--	AD
2019	32		\$143,156	DS	\$143,156	--	AD
2020	32		\$979,235	DDR	\$951,646	--	AD
				DS	\$27,589	--	AD
2021	32		\$303,237	DDR	\$128,091	--	AD
				DS	\$175,146	--	AD
2022	32		\$331,525	DDR	\$169,598	--	AD
				DS	\$161,927	--	AD
2023	32		\$109,283	DDR	\$109,283	--	AD
2024	32		\$45,130	DDR	\$10,782	--	AD
				DS	\$34,348	--	AD
2023	36		\$135,198	DDR	\$135,198	--	AD
2024	36		\$955,000	DDR	\$350,000	--	AD
				DDR	\$605,000	--	AD
2025	36		\$200,000	DDR	\$200,000	--	AD
2020	41		\$62,579	NHPP	\$62,579	D418-095-B	AD
2021	41		\$35,716	NHPP	\$35,716	D418-095-B	AD
2022	41		\$49,069	NHPP	\$49,069	D418-095-B	AD
2023	41		\$59,993	ACSA	\$2,511	D418-095-B	AD
				NHPP	\$57,482	D418-095-B	AD
2024	41		\$42,208	ACSA	\$3,489	D418-095-B	AD
				NHPP	\$38,719	D418-095-B	AD

Critical Path Activities

Resp.	Critical Path Activity	Status	Rem Dur	Late Start Date	Late Fin Date	Total Float
PM	Prepare COE Permit Application Package	Not Started	30	8/19/2025	9/30/2025	-71
PM	Submit COE Permit Application Package	Not Started	1	10/1/2025	10/1/2025	-71
DR	Review US Army Corp COE Permit Application	Not Started	15	10/2/2025	10/22/2025	-71
PM	File COE Permit Application Package	Not Started	20	10/23/2025	11/19/2025	-71
PM	Issue COE Permit	Not Started	240	11/20/2025	10/29/2026	-71

Production Float Trends

Month	6/2025	7/2025	8/2025	9/2025	10/2025	11/2025
TF	-2	-3	-4	-5	-2	-3
Action	Update	Update	Update	Update	Update	Update

2025	41		\$16,966	NHPP	\$16,966	D418-095-B	AD
2019	42		\$149,272	DDR	\$149,272	D418-095-B	AD
2020	42		\$111,236	NHPP	\$111,236	D418-095-B	AD
2021	43		\$1,010,051	BNIR	\$1,010,051	--	AD
2022	43		\$1,986,816	BNIR	\$1,986,816	--	AD
2023	43		\$4,437,469	BNIR	\$3,990,117	--	AD
				DI	\$447,352	--	AD
2024	43		\$2,983,537	BNIR	\$2,983,537	--	AD
2025	43		\$379,800	BNIR	\$379,800	--	AD
2020	4B		\$204,995	BNIR	\$204,995	--	G1
2021	4B		\$47,417	BNIR	\$47,417	--	G1
2022	4B		\$91,001	BNIR	\$91,001	--	G1
2023	4B		\$39,988	BNIR	\$39,988	--	G1
2024	4B		\$21,123	BNIR	\$21,123	--	G1
2034	52	01	\$69,080,522	DI	\$36,332,669	--	AD
		01		STED	\$32,747,853	--	AD
2033	56		\$6,327,215	DI	\$12,265	--	AD
				DI	\$44,550	--	AD
				DI	\$250,000	--	AD
				DI	\$1,931,400	--	AD
				DI	\$4,089,000	--	AD
2034	56		\$2,359,000	DI	\$2,359,000	--	AD
2034	62		\$9,401,632	DI	\$1,175,204	--	AD
				DI	\$8,226,428	--	AD
2021	C2		\$41,521	DS	\$41,521	--	AD
2022	C8		\$8,375	DS	\$8,375	--	AD
2023	C8		\$13,547	DS	\$13,547	--	AD
2024	C8		\$250	DS	\$250	--	AD

FPID / FM#	Project Description	Extra Description	Milestone	Float (Days)	Milestone	Float (Days)	Milestone	Float (Months)
449347.1	SR-807/CONGRESS AVENUE AT 10TH AVENUE NORTH	SAFE STRIDES 2 ZERO- PALM BEACH COUNTY (R/W IS NEEDED) NPV=11,821,754; B/C=8.4; SHSP EMPHASIS AREA- INTERSECTION CRASHES. SR807 @ 10TH AVE N: IMPROVE LIGHTNING BY INSTALLING ADDITIONAL LIGHT POLES & UPGRADING THE EXISTING HPS TO LED; REPLACE THE EXISTING SPAN WIRE SIGNAL SUPPORT SYSTEM WITH A MAST ARM SYTEM WITH INTERNALLY ILLUMINATED STREET (SEE WP45) NAME SIGNS; INSTALL BACKPLATES WITH YELLOW RETRO REFLECTIVE BORDERS ON ALL SIGNAL HEADS; REPLACE THE EXISTING 5 SECTION SIGNAL HEADS FACING NB AND SB TRAFFIC WITH 4 SECTION SIGNAL HEADS THAT DISPLAY FLASHING YELLOW ARROW DURING THE PERMISSIVE PHASE; EXTEND THE NB LEFT-TURN LANE BY ELIMINATING THE SB LEFT-TURN INTO THE PNC BANK.	Exec PDE Public Hear. Sub OEM LDCA		Exec Design Initial Engin. 12/27/2023A Constructability 04/03/2026 Utilities Clear 12/01/2026 Permits Clear 09/05/2024A R/W Certified 03/04/2027 Biddability 12/03/2026			

Production	04/05/2027	-2
TLH or PSU	07/26/2027	0
Letting	09/29/2027	0

Transportation System: 03 - INTRASTATE STATE HIGHWAY
Contract Class: 1 - TALLAHASSEE LET
Work Mix: TRAFFIC SIGNAL UPDATE
Mile Post From: 2.743 **Mile Post To:** 2.872 **Project Length:** 0.129

Production Meeting Comments

- Project is on APP list for Phase 5X/6X in 4/2027. (4/30/24)

Federal Oversight

Project Funding Summary

FY	PH	SEQ	Phase Total	Fund Code	Fund(PDC)	Fed Aid	VER
2023	32		\$285,914	HSP	\$285,914	D423-034-B	AD
2026	32		\$10,982	ACSS	\$10,982	D423-034-B	AD
2025	41		\$9,574	ACSS	\$9,574	D424-096-B	AD
2026	41		\$30,001	ACSS	\$30,001	D424-096-B	AD
2027	41		\$22,426	ACSS	\$22,426	D424-096-B	AD
2025	42		\$103,270	ACSS	\$103,270	D424-096-B	AD
2026	43		\$37,100	ACSS	\$37,100	D424-096-B	G1
2027	43		\$59,700	ACSS	\$59,700	D424-096-B	G1
2028	43		\$210,029	ACSS	\$210,029	D424-096-B	G1
2025	4B		\$86,486	HSP	\$86,486	D424-096-B	AD
2026	4B		\$72,258	ACSS	\$72,258	D424-096-B	AD
2027	4B		\$72,257	ACSS	\$72,257	D424-096-B	AD
2028	52	01	\$1,965,528	ACSS	\$1,965,528	--	AD
2028	62		\$320,115	ACSS	\$48,502	--	AD
				ACSS	\$271,613	--	AD

Critical Path Activities

Resp.	Critical Path Activity	Status	Rem Dur	Late Start Date	Late Fin Date	Total Float
RW	Coordinate with Design to Obtain Latest ROW Data at Initial (30% to 60%)	Not Started	10	10/8/2025	10/21/2025	-36
PM	Prepare Signing and Pavement Marking Plans	In Progress	10	11/19/2025	12/4/2025	-6
PM	Prepare Signalization Plans	In Progress	10	11/19/2025	12/4/2025	-6
PM	Prepare Lighting Plans	In Progress	10	11/19/2025	12/4/2025	-6
PM	Prepare Constructability Roadway Plans	In Progress	10	11/19/2025	12/4/2025	-6

Production Float Trends

Month	11/2025
TF	-2
Action	Update

FPID / FM#	Project Description	Extra Description	Milestone	Float (Days)	Milestone	Float (Days)	Milestone	Float (Months)									
446179.1	SR-704/OKEECHOBEE BLVD&LAKEVIEW AVE FR E.TAMARIND AV TO W S.FLAGLER DR	32-01 = LF WITH CITY OF WEST PALM BEACH 52-02 = LF WITH CITY OF WEST PALM BEACH 56-01 = LF WITH CITY OF WEST PALM BEACH PER TPA, USE UP TO \$400K OF CARUX06 FOR CONSTRUCTION COST INCREASES DUE TO ADDED SCOPE. 32-02-CITY OF WEST PALM BEACH, CHECK#598457 RECEIVED ON 1/31/24 IN THE AMOUNT OF \$800,000 52-01: LUMP SUM LFA W/CITY OF WPB FOR DECORATIVE LIGHTING	Exec PDE Public Hear. Sub OEM LDCA		Exec Design Initial Engin. Constructability Utilities Clear Permits Clear R/W Certified Biddability	04/23/2021A 03/24/2022A 12/07/2022A 09/11/2026 02/27/2023A 04/26/2023A 05/31/2023A	- - - 119 - - -	<table border="1"> <tr> <td>Production</td> <td>05/03/2027</td> <td>-2</td> </tr> <tr> <td>TLH or PSU</td> <td>08/23/2027</td> <td>0</td> </tr> <tr> <td>Letting</td> <td>10/27/2027</td> <td>0</td> </tr> </table>	Production	05/03/2027	-2	TLH or PSU	08/23/2027	0	Letting	10/27/2027	0
Production	05/03/2027	-2															
TLH or PSU	08/23/2027	0															
Letting	10/27/2027	0															
Jeffrey Robbert	County: PALM BEACH																
Transportation System:	03 - INTRASTATE STATE HIGHWAY																
Contract Class:	1 - TALLAHASSEE LET																
Work Mix:	RESURFACING																
Mile Post From:	0.000	Mile Post To:	9.405	Project Length:	1.404												

Production Meeting Comments

- PBC requesting to defer due to an appropriation. (10/28/24)
- SCR implemented. (04/08/25)

Federal Oversight

Project Funding Summary

FY	PH	SEQ	Phase Total	Fund Code	Fund(PDC)	Fed Aid	VER
2021	32		\$626,940	DDR	\$626,940	--	AD
2024	32		\$800,000	LF	\$800,000	--	AD
2028	52	01	\$17,968,072	ACSA	\$100,000	D425-002-B	G1
		01		DDR	\$689,828	D425-002-B	G1
		01		DS	\$3,593,414	D425-002-B	G1
		01		LF	\$61,740	D425-002-B	G1
		02		LF	\$13,523,090	--	G1
2027	56		\$2,000,000	LF	\$2,000,000	--	AD
2025	57		\$25,000	ACNR	\$25,000	D425-002-B	AD
2028	62		\$3,114,159	DDR	\$83,105	--	G1
				DDR	\$831,054	--	G1
				LF	\$200,000	--	G1
				LF	\$2,000,000	--	G1

Critical Path Activities

Resp.	Critical Path Activity	Status	Rem Dur	Late Start Date	Late Fin Date	Total Float
PM	Update Constructability Roadway Plans (Revival)	In Progress	4	10/23/2025	10/28/2025	-25
PM	Review and Approve Typical Section Package	In Progress	5	10/22/2025	10/28/2025	-26
PM	Constructability/Submit Plans to PM (Revival)	Not Started	1	10/29/2025	10/29/2025	-26
PM	PM Reviews Constructability Plans for Completeness (Revival)	Not Started	20	10/30/2025	11/26/2025	-26
PM	Submit Permit Involvement Form (PIF) and Permits Required Memo (PRM)	Not Started	1	11/26/2025	11/26/2025	-5

Production Float Trends

Month	9/2025
TF	-2
Action	Ok

FPID / FM#	Project Description	Extra Description	Milestone	Float (Days)	Milestone	Float (Days)	Milestone	Float (Months)		
450684.1	SR-A1A/ OCEAN BLVD BRIDGE# 930060 OVER BOCA INLET	SCOUR COUNTERMEASURED AND MINOR MOVABLE BRIDGE REHABILITATION	Exec PDE		Exec Design	10/25/2024A	-	Production	05/03/2027	-2
			Public Hear.		Initial Engin.	07/24/2025A	-	TLH or PSU	08/02/2027	-1
			Sub OEM		Constructability	05/07/2026	-5	Letting	11/05/2027	0
			LDCA		Utilities Clear	11/30/2026	-5			
					Permits Clear	11/30/2026	-31			
					R/W Certified	11/30/2026	75			
					Biddability	01/06/2027	-27			

Vandana Nagole County: PALM BEACH
Transportation System: 03 - INTRASTATE STATE HIGHWAY
Contract Class: 7 - DISTRICT LET
Work Mix: BRIDGE REHABILITATION
Mile Post From: 1.229 **Mile Post To:** 1.331 **Project Length:** 0.102

Production Meeting Comments

- Per PM the schedule needs to be updated. (10/27/25)

Federal Oversight

Project Funding Summary

FY	PH	SEQ	Phase Total	Fund Code	Fund(PDC)	Fed Aid	VER
2025	32		\$1,121,352	BRRP	\$1,121,352	--	AD
2026	32		\$153,710	BRRP	\$153,710	--	AD
2028	52	01	\$8,078,082	BRRP	\$7,363,082	--	AD
		01		DDR	\$715,000	--	AD
2031	5A		\$2,000,000	BRRP	\$2,000,000	--	CA
2028	62		\$1,076,473	BRRP	\$97,861	--	AD
				BRRP	\$978,612	--	AD
2025	C2		\$51,148	BRRP	\$51,148	--	AD

Critical Path Activities

Resp.	Critical Path Activity	Status	Rem Dur	Late Start Date	Late Fin Date	Total Float
EM	Environmental Activity Coordination Meeting	Not Started	10	10/15/2025	10/28/2025	-31
DR	Review US Army Corp COE Permit Application	Not Started	15	10/29/2025	11/18/2025	-31
PM	File COE Permit Application Package	Not Started	20	11/19/2025	12/18/2025	-31
EM	Initial Environmental Impact Review	Not Started	20	12/8/2025	1/2/2026	-5
PM	Receive Initial Plans Comments	Not Started	1	1/5/2026	1/5/2026	-5

Production Float Trends

Month	7/2025	8/2025	9/2025	10/2025	11/2025
TF	-2	-2	-2	-3	-4
Action	Update	Update	Update	Update	Update

FPID / FM#	Project Description	Extra Description	Milestone	Float (Days)	Milestone	Float (Days)	Milestone	Float (Months)
453144.1	SYSTEMATIC RAMP SAFETY ANALYSIS- I-95 RAMPS;PALM BEACH COUNTY	NPV:7,592,980 B/C 3.4 EMPHASIS AREA (S): LANE DEPARTURE SOUTHBOUND I-95 ON-RAMP FROM WESTBOUND SR-704: MILL RESURFACE THE RAMP AND APPLY HIGH FRICTION SURFACE, UPGRADE LIGHTING, INSTALL SPEED FEEDBACK SYSTEM, INSTALL & PREPARE TO STOP WHEN FLASHING- SIGNS WITH FLASHING BEACONS AT THE SOUTHERN END OF THE RAMP SOUTHBOUND I-95 OFF-RAMP TO PALM BCH. INTERNATIONAL AIRPORT: INSTALL HIGH FRICTION SURFACE, UPGRADE LIGHTING SOUTHBOUND I-95 ON-RAMP FROM WESTBOUND SR-706: MILL RESURFACE THE RAMP AND APPLY HIGH FRICTION SURFACE, INSTALL A CURVE SIGN WITH AN ADVISORY SPEED PLAQUE ON THE RIGHT SIDE TO SUPPLEMENT THE EXISTING SIGN ON THE LEFT SIDE, INSTALL FLASHING BEACONS ON THIS SIGN & CONNECT TO EXISTING WET ROAD AND SPEED DETECTION SYSTEMS	Exec PDE Public Hear. Sub OEM LDCA		Exec Design Initial Engin. 07/23/2025A Constructability 04/17/2026 Utilities Clear 11/30/2026 Permits Clear 07/02/2025A R/W Certified 11/30/2026 Biddability 01/06/2027			
Vamsee Tirunagari County: PALM BEACH								

Production	05/03/2027	-2
TLH or PSU	07/12/2027	-5
Letting	09/29/2027	0

Transportation System: 01 - INTRASTATE INTERSTATE
 Contract Class: 1 - TALLAHASSEE LET
 Work Mix: SKID HAZARD OVERLAY
 Mile Post From: 0.000 Mile Post To: 1.187 Project Length: 2.283

Project Funding Summary

FY	PH	SEQ	Phase Total	Fund Code	Fund(PDC)	Fed Aid	VER
2024	32		\$30,965	DS	\$30,965	D425-007-B	AD
2025	32		\$308,302	ACSS	\$225,180	D425-007-B	AD
				HSP	\$83,122	D425-007-B	AD
2026	32		\$90,000	ACSS	\$90,000	D425-007-B	AD
2028	52	01	\$4,902,648	ACSS	\$4,902,648	--	AD
2028	62		\$592,618	ACSS	\$53,874	--	AD
				ACSS	\$538,744	--	AD

Federal Oversight

Critical Path Activities

Resp.	Critical Path Activity	Status	Rem Dur	Late Start Date	Late Fin Date	Total Float
PM	Perform Soil Field Exploration	Not Started	60	10/13/2025	1/6/2026	-33
PM	Prepare Roadway Geotech Report	Not Started	60	1/7/2026	4/1/2026	-33
PM	Constructability/Submit Plans to PM	Not Started	1	4/2/2026	4/2/2026	-33
PM	PM Reviews Constructability Plans for Completeness	Not Started	10	4/3/2026	4/16/2026	-33
PM	Constructability Plans to Reviewers	Not Started	1	4/17/2026	4/17/2026	-33

FPID / FM#	Project Description	Extra Description	Milestone	Float (Days)	Milestone	Float (Days)	Milestone	Float (Months)
229664.7	SR-7 FROM SR-704/OKEECHOBEE BLVD TO 60TH STREET	2024 TPA PRIORITY #04-2 EXISTING 2 LANE TO 4 LANE DIVIDED HWY. (SOUTH PROJECT) THIS PROJECT WILL INCREASE THE NUMBER OF TRAVEL LANES FROM 2 TO 4 LANES WHICH WILL INCREASE CAPACITY FOR FUTURE TRAFFIC VOLUME, IMPROVE EMERGENCY EVACUATION AND SAFETY. WORK WILL INCLUDE WIDENING, RESURFACING, DRAINAGE IMPROVEMENTS, LIGHTING, UTILITY RELOCATIONS, AND INTERSECTION IMPROVEMENTS AT 4 INTERSECTIONS. IT WILL ALSO PROVIDE CONTINUITY WITH THE SECTION FROM 60TH STREET TO NORTHLAKE BLVD.	Exec PDE Public Hear. Sub OEM LDCA		Exec Design Initial Engin. Constructability Utilities Clear Permits Clear R/W Certified Biddability	08/10/2021A 01/08/2027 10/08/2021A 03/10/2027	- -23 - -23	
Ronald Wallace	County: PALM BEACH							
Transportation System:	03 - INTRASTATE STATE HIGHWAY							
Contract Class:	1 - TALLAHASSEE LET							
Work Mix:	ADD LANES & RECONSTRUCT							
Mile Post From:	0.058	Mile Post To: 4.455	Project Length: 4.397					

Production	08/02/2027	-2
TLH or PSU	09/13/2027	-4
Letting	12/01/2027	-1

Production Meeting Comments

- Suit filed by city. Project still in litigation, commitments moved. (12/14/21) (1/24/22) (2/28/22) (6/27/22)
- Re-evaluation needs to be verified also. (1/24/22) (2/28/22)
- Project not discussed at meeting 7/25/22-12/15/22.
- SCR Implemented, P: 08/02/2027, L: 12/01/2027. (06/20/2025)

Federal Oversight

Project Funding Summary

FY	PH	SEQ	Phase Total	Fund Code	Fund(PDC)	Fed Aid	VER
2020	32		\$477,337	DDR	\$477,337	--	AD
2025	32		\$83,284	DDR	\$83,284	--	AD
2026	32		\$924,528	DDR	\$924,528	--	AD
2028	52	01	\$44,656,271	ACPR	\$9,183,154	D421-069-B	AD
		01		ACSA	\$3,510,445	D421-069-B	AD
		01		ACSU	\$17,426,526	D421-069-B	AD
		01		DDR	\$12,677,487	D421-069-B	AD
		01		DS	\$1,413,137	D421-069-B	AD
		01		TRIP	\$377,358	D421-069-B	AD
		01		TRWR	\$68,164	D421-069-B	AD
2027	56		\$3,000	ACSA	\$3,000	D421-069-B	AD
2028	62		\$2,564,803	DDR	\$564,803	D421-069-B	G1
				DS	\$2,000,000	D421-069-B	G1
2029	62		\$399,373	TRWR	\$399,373	D421-069-B	G1
2020	C8		\$65	DDR	\$65	--	AD

Critical Path Activities

Resp.	Critical Path Activity	Status	Rem Dur	Late Start Date	Late Fin Date	Total Float
PM	Prepare COE Permit Application Package	Not Started	30	10/27/2025	12/9/2025	-23
PM	Submit COE Permit Application Package	Not Started	1	12/10/2025	12/10/2025	-23
DR	Review US Army Corp COE Permit Application	Not Started	15	12/11/2025	12/31/2025	-23
PM	File COE Permit Application Package	Not Started	20	1/1/2026	1/29/2026	-23
PM	Issue COE Permit	Not Started	240	1/30/2026	1/7/2027	-23

Production or LDCA Month: March 2028

FPID / FM#	Project Description	Extra Description	Milestone	Float (Days)	Milestone	Float (Days)	Milestone	Float (Months)
413252.2	I-95 FROM INDIANTOWNROAD TO MARTIN/PALM BEACH COUNTY LINE	R/W NOT NEEDED	Exec PDE	05/30/2025A	-	Exec Design	12/04/2026	0
			Public Hear.	08/12/2027	-27	Initial Engin.	11/01/2028	236
			Sub OEM			Constructability	12/10/2029	236
			LDCA	03/15/2028	-67	Utilities Clear	03/04/2031	291
						Permits Clear	02/03/2031	401
						R/W Certified	02/03/2031	400
						Biddability	03/06/2031	291

Production	07/07/2031	13
TLH or PSU	06/07/2032	0
Letting	07/28/2032	0

Vandana Nagole	County: PALM BEACH
Transportation System:	01 - INTRASTATE INTERSTATE
Contract Class:	1 - TALLAHASSEE LET
Work Mix:	PD&E/EMO STUDY
Mile Post From: 43.964	Mile Post To: 46.018 Project Length: 2.054

Production Meeting Comments

- Update per PM. (07/28/25) (08/25/25) (10/27/25)
- PD&E study is being cancelled. (10/27/25)

Federal Oversight

Project Funding Summary

FY	PH	SEQ	Phase Total	Fund Code	Fund(PDC)	Fed Aid	VER
2024	22		\$511,047	ACNP	\$133,863	D423-092-B	AD
				NHPP	\$377,184	D423-092-B	AD
2025	22		\$500,000	ACNP	\$500,000	D423-092-B	AD
2026	22		\$64,519	ACNP	\$64,519	D423-092-B	AD
2030	32		\$5,843,500	ACNP	\$5,843,500	--	CA
2033	52	01	\$48,107,807	ACNP	\$48,107,807	--	CA
2033	62		\$7,216,171	ACNP	\$721,617	--	CA
				ACNP	\$6,494,554	--	CA

Critical Path Activities

Resp.	Critical Path Activity	Status	Rem Dur	Late Start Date	Late Fin Date	Total Float
PM	Receive/Accept SHGWT	Not Started	10	8/25/2025	9/8/2025	-67
PM	Receive and Accept Soil Survey	Not Started	10	8/25/2025	9/8/2025	-67
PM	Evaluate Alternatives	Not Started	30	10/21/2025	12/3/2025	-37
PM	Perform Operational Analysis	Not Started	60	9/9/2025	12/3/2025	-67
PM	Consultant Prepares Draft Design Traffic Technical Memorandum (DTTM)	Not Started	30	12/4/2025	1/14/2026	-67

Production Float Trends

Month	7/2025	8/2025	10/2025	11/2025
TF	13	13	13	13
Action	Update	Update	Update	Update

FPID / FM#	Project Description	Extra Description	Milestone	Float (Days)	Milestone	Float (Days)	Milestone	Float (Months)		
455220.1	SR-9/I-95 FROM LAKEWORTH ROAD TO NORTH OF 10TH AVENUE	INTERSTATE RRR PROJECT FY29 APPROVED BY CO 9/26/2025	Exec PDE		Exec Design	08/20/2025A	-	Production	05/01/2028	-2
Kris McKirdy	County: PALM BEACH		Public Hear.		Initial Engin.	06/26/2026	-39	TLH or PSU	06/26/2028	-5
			Sub OEM		Constructability	03/18/2027	-39	Letting	08/30/2028	-1
			LDCA		Utilities Clear	11/29/2027	-39			
Transportation System:	01 - INTRASTATE INTERSTATE				Permits Clear	11/29/2027	362			
Contract Class:	1 - TALLAHASSEE LET				R/W Certified	11/29/2027	157			
Work Mix:	RESURFACING				Biddability	01/07/2028	-35			
Mile Post From:	20.844	Mile Post To: 22.038	Project Length:	1.194						

Project Funding Summary

Federal Oversight

FY	PH	SEQ	Phase Total	Fund Code	Fund(PDC)	Fed Aid	VER
2026	32		\$219,706	DDR	\$19,263	--	AD
				DDR	\$200,443	--	AD
2029	52	01	\$6,383,312	ACNP	\$6,383,312	--	G1
2029	62		\$326,494	ACNP	\$229,863	--	G1
				DDR	\$96,631	--	G1

Critical Path Activities

Resp.	Critical Path Activity	Status	Rem Dur	Late Start Date	Late Fin Date	Total Float
PM	Request for Fee Proposal for TWO	Not Started	1	10/3/2025	10/3/2025	-59
EM	Identify Environmental Features	Not Started	10	11/21/2025	12/8/2025	-19
EM	Environmental Activity Coordination Meeting	Not Started	10	12/9/2025	12/22/2025	-19
SV	Conduct/Review/Approve Aerial Survey	Not Started	60	11/7/2025	2/3/2026	-29
SV	Conduct/Review/Approve Design Survey	Not Started	90	10/24/2025	3/3/2026	-39

FPID / FM#	Project Description	Extra Description	Milestone	Float (Days)	Milestone	Float (Days)	Milestone	Float (Months)									
448264.1 July Jimenez	SR-5/US-1 AT SPANISHRIVER BLVD County: PALM BEACH	2024 TPA PRIORITY #20-1 LANE RECONFIGURATION ON THE WEST APPROACH; CONVERT EB RIGHT TURN FROM A DROP LANE TO A SHARED THROUGH/RIGHT TURN LANE. ADD A 5' BIKE LANE WB AND RELOCATE. RESTRIPE LANES TO PROVIDE A 5' BIKE LANE FROM SPANISH RIVER BLVD AT SR-5/US-1 TO TIE TO EXISTING PAVED SHOULDERS. ALSO INCLUDES UPGRADING SPAN WIRES TO MAST ARMS; LIGHTING AT SIGNALIZED CROSSWALKS. IS R/W NEEDED 52-02 LFA FOR MAST ARM PAINTING	Exec PDE Public Hear. Sub OEM LDCA		Exec Design Initial Engin. Constructability Utilities Clear Permits Clear R/W Certified Biddability	09/09/2025A - -26 146 146 339 -26 149		<table border="1"> <tr> <td>Production</td> <td>01/02/2029</td> <td>-2</td> </tr> <tr> <td>TLH or PSU</td> <td>05/07/2029</td> <td>0</td> </tr> <tr> <td>Letting</td> <td>07/06/2029</td> <td>0</td> </tr> </table>	Production	01/02/2029	-2	TLH or PSU	05/07/2029	0	Letting	07/06/2029	0
Production	01/02/2029	-2															
TLH or PSU	05/07/2029	0															
Letting	07/06/2029	0															
Transportation System:	03 - INTRASTATE STATE HIGHWAY																
Contract Class:	7 - DISTRICT LET																
Work Mix:	TRAFFIC SIGNAL UPDATE																
Mile Post From:	0.000	Mile Post To:	4.426	Project Length:	0.300												

Project Funding Summary

Federal Oversight

FY	PH	SEQ	Phase Total	Fund Code	Fund(PDC)	Fed Aid	VER
2026	32		\$258,516	DDR	\$258,516	--	AD
2027	41		\$10,000	DIH	\$10,000	--	G1
2028	41		\$44,000	DIH	\$44,000	--	G1
2027	42		\$259,920	DDR	\$259,920	--	G1
2028	43		\$901,445	DDR	\$901,445	--	G1
2027	4B		\$136,500	DDR	\$136,500	--	G1
2028	4B		\$150,000	DDR	\$150,000	--	G1
2030	52	01	\$2,448,904	DDR	\$2,359,542	--	G1
		02		LF	\$89,362	--	G1
2030	62		\$320,615	DDR	\$48,578	--	AD
				DDR	\$272,037	--	AD

Critical Path Activities

Resp.	Critical Path Activity	Status	Rem Dur	Late Start Date	Late Fin Date	Total Float
PM	Conduct Project Kickoff Meeting	Not Started	1	10/22/2025	10/22/2025	-26
BT	Prepare Pavement Evaluation and Coring Report	Not Started	60	10/22/2025	1/15/2026	-26
PM	Receive Pavement Evaluation and Coring Report	Not Started	1	1/16/2026	1/16/2026	-26
PM	Prepare and Submit Pavement Design Package	Not Started	20	1/20/2026	2/16/2026	-26
PM	Review and Approve Pavement Design Package	Not Started	20	2/17/2026	3/16/2026	-26