Construction Office Performance Measures For Contracts Completed Second Quarter of Fiscal Year 2012/2013

														eaching Final ugh This Quarter	Contracts Reaching Final
District	Number of Contracts	Total Original Contract Amount	% Time Increase of Original Days	% Contracts < 20% Increase in	% Cost Increase Over Original Amount	% Contracts < 10% Increase in Cost	% Total CE Cost Of Present Amount	This Quarter (Cumu Total Avoidable Premium Cost	Avoidable Cost % of Original Contract Amount	% of Original Davs	Days from Final Acceptance to Initial Offer	Acceptance to Project Passed	Number of Contracts Final Accepted (Number for Grading)	% of Contracts with CPPR Grades Entered Within 45 Days	% Average Absolute Change Post Audit Review
Tier 2 Plan Item			T2-CN-7.3		T2-CN-7.2		T2-CN-7.1		T2-CN-6.1	T2-CN-6.1		T2-CN-2.3	T2-CN-2.3	T2-CN-2.3	T2-CN-2.3
1	36	\$ 106,904,202	35.8%	77.8%	3.9%	97.2%	14.3%	\$165,278.27	0.2%	4.0%	29	148	36 (33)	90.9%	1.48 %
2	27	\$ 84,700,431	4.3%	96.3%	8.8%	74.1%	6.8%	\$44,994.13	0.1%	0.0%	25	111	28 (25)	84.0%	0.00 %
3	11	\$ 19,270,296	-4.4%	100.0%	9.7%	63.6%	21.3%	\$1,815.00	0.0%	0.3%	17	72	22 (21)	85.7%	0.10 %
4	26	\$ 144,030,666	-1.7%	88.5%	2.5%	100.0%	17.9%	\$123,287.30	0.1%	0.6%	20	86	31 (30)	96.7%	0.02 %
5	25	\$ 120,393,670	9.4%	80.0%	1.8%	88.0%	7.7%	\$68,616.82	0.1%	1.0%	43	126	40 (20)	90.0%	0.01 %
6	16	\$ 32,855,144	20.0%	81.3%	3.8%	87.5%	15.2%	\$292,250.46	0.9%	2.6%	46	107	15 (12)	100.0%	0.00 %
7	13	\$ 34,458,811	17.2%	84.6%	5.6%	76.9%	8.0%	\$84,659.42	0.3%	1.5%	28	260	24 (22)	86.4%	0.65 %
8	5	\$ 174,341,009	-12.0%	100.0%	4.0%	100.0%	8.5%	\$157,884.24	0.1%	0.0%	18	243	6 (6)	100.0%	0.01 %
Totals	159	\$ 716,954,229	9.4%	86.2%	4.1%	87.4%	11.5%	\$938,785.64	0.1%	1.3%	29	131	202 (169)	90.5%	None
Performance Targets		_	20.0%		10.0%		12.0%	_	1.0%	5.0%	30	275	_	75.0%	0.5%

Performance	Description
Maagura	2 000. [5.10]

Number of Contracts This is the number of contracts passed during this period.

Total Original Amount This is the total value of all contracts (less Contingency Amount) passed during this period.

% Time Increase This is the increase in time (based on Days Used) over the original days expressed as a percentage of the Original Days.

% Contracts < 20% This is the percent of contracts where Actual Days Used minus weather days did not exceed the Original Days by more than 20%.

% Cost Increase This is the increase in cost (based on Actual Expenditures) over the original contract amount expressed as a percentage of the Original Contract Amount.

% Contracts < 10% This is the percent of contracts where Actual Expenditures did not exceed the Original Contract Amount less Contingencies by more than 10%.

% Total CB This is the Total Cost for all Construction Engineering Inspection expressed as a percentage of the Present Contract Amount.

Total Avoidable Preminum Cost This is the Total Non-Value Added Cost for all contract changes that could have been avoided.

Avoidable Cost % This is the Total Added Cost for all contract changes that could have been avoided expressed as a percentage of the Original Contract Amount.

Avoidable Time% This is the Total Days added to contract for all contract changes that could have been avoided expressed as a percentage of the Original Contract Days.

Days To Initial Offer This is the Total number of days between the Contract Final Accepted date and the Initial Final Offer of Payment Date by the Department.

Days to Project Passed This is the Total number of days between the Contract Final Accepted date and the Contract Pass Date.

Number of Contracts Reaching This is the number of contracts that reached Final Acceptance Status through this quarter.

% of Contracts/CPPR Grades
Within 45 Daws This is the percent of contracts that reach Final Acceptance that had CPPR Grades entered within 45 days of Final Acceptance.

% Average Absolute Change
This is the absolute change to contract amount value for Post Audit Reviews by CCB and In-house CB. An * indicates that pending other job(s), Post Audit Reviews are not completed.

Report Printed: 4/26/2013 Base Date: 01/18/2013

Construction Office Performance Measures For Contracts Completed 2nd Quarter of Fiscal Year 2012/2013

	Contracts That Reached "PASS" Status Through This Quarter (Cumulative)												Contracts Reaching Final Acceptance Through This Quarter (Cumulative)		Contracts Reaching Final Acceptance For This Quarter
District	Number of Contracts	Total Original Contract Amount	% Time Increase of Original Days	% Contracts < 20% Increase in Time	% Cost Increase Over Original Amount	% Contracts < 10% Increase in Cost	% Total CE Cost Of Present Amount	Total Avoidable Premium Cost	Avoidable Cost % of Original Contract Amount	% of Original		Days from Final Acceptance to Project Passed	Number of Contracts Final Accepted (Number for Grading)	% of Contracts with CPPR Grades Entered Within 45 Davs	% Average Absolute Change Post Audit Review
Tier 2 Plan Item			T2-CN-7.3		T2-CN-7.2		T2-CN-7.1		T2-CN-6.1	T2-CN-6.1		T2-CN-2.3	T2-CN-2.3	T2-CN-2.3	T2-CN-2.3
1	1	\$ 430,487,941	-14.4%	100.0%	2.3%	100.0%	3.4%	\$0.00	0.0%	0.0%	34	750	0 (0)	0.0%	
2															
3															
4															
5															
6															
7															
8															
Totals							3.4%								
Performance Targets			20.0%		10.0%		12.0%		1.0%	5.0%	30	275		75.0%	0.5%

Performance Description

Number of Contracts This is the number of contracts passed during this period.

Total Original Amount This is the total value of all contracts (less Contingency Amount) passed during this period.

% Time Increase This is the increase in time (based on Days Used) over the original days expressed as a percentage of the Original Days.

% Contracts < 20% This is the percent of contracts where Actual Days Used minus weather days did not exceed the Original Days by more than 20%.

% Cost Increase This is the increase in cost (based on Actual Expenditures) over the original contract amount expressed as a percentage of the Original Contract Amount.

% Contracts < 10% This is the percent of contracts where Actual Expenditures did not exceed the Original Contract Amount less Contingencies by more than 10%.

% Total CB This is the Total Cost for all Construction Engineering Inspection expressed as a percentage of the Present Contract Amount.

Total Avoidable Preminum Cost This is the Total Non-Value Added Cost for all contract changes that could have been avoided.

Avoidable Cost % This is the Total Added Cost for all contract changes that could have been avoided expressed as a percentage of the Original Contract Amount.

Avoidable Time% This is the Total Days added to contract for all contract changes that could have been avoided expressed as a percentage of the Original Contract Days.

Avoidable Imme% Inis is the Total Days added to contract for all contract changes that could nave been avoided expressed as a percentage of the Uriginal Contract Days Days To Initial Offer This is the Total number of days between the Contract Final Accepted date and the Initial Final Offer of Payment Date by the Department.

Days to Project Passed This is the Total number of days between the Contract Final Accepted date and the Contract Pass Date.

Number of Contracts Reaching This is the number of contracts that reached Final Acceptance Status through this quarter.

% of Contracts/CPPR Grades This is the percent of contracts that reach Final Acceptance that had CPPR Grades entered within 45 days of Final Acceptance.

% Average Absolute Change This is the absolute change to contract amount value for Post Audit Reviews by CCEI and In-house CEI. An * indicates that pending other job(s), Post Audit Reviews are not completed.