

CIM Active Contracts By District Report

Generated: 10-02-2012, District 5, Contract Type: Any

Contract #	E5M60-R0	Work Begin	08-09-2010
County	BREVARD	Present Amount	\$ 841,824.00
Contractor	SANTA CRUZ CONSTRUCTION, INC.	Days Used as of Last Approved Estimate	776
Project Manager	MT590MH Harper, Mark	Cost Perf. Measure	69.44%
Project Admin.	MT590MH Harper, Mark	Time Perf. Measure	70.87%
SM Contract Type	MC Maint Contract	Adj. Est. Completion	07-25-2013

Finproj	Lead	St. Rd. #	FAP	Work Mix	Contract Location	Federal Project Oversight
425678-5-72-01	Yes	-	-	6060 ROUTINE MAINTENANCE	SIDEWALK/CONC. REP. VARIOUS LOCATIONS	-

Contract #	E5N82	Work Begin	07-11-2011
County	BREVARD	Present Amount	\$ 7,501,459.60
Contractor	MILLER ELECTRIC COMPANY	Days Used as of Last Approved Estimate	434
Project Manager	CN514TM Megivern, Tim	Cost Perf. Measure	86.87%
Project Admin.	KNPBAJB Johnson, Barry	Time Perf. Measure	114.75%
SM Contract Type	CDB Const Design Build	Adj. Est. Completion	11-03-2012

Finproj	Lead	St. Rd. #	FAP	Work Mix	Contract Location	Federal Project Oversight
428597-1-52-01	Yes	-	ARRA641B	0717 TRAFFIC CONTROL DEVICES/SYSTEM	SR 500 US 192 FROM I-95 SB RAMPS TO E OF WICKHAM/MINTON RD	STATE ADMINISTERED/DELEGATED
428919-1-52-01	No	SR520; ORANGE TO A1A	ITS5018A	0750 ITS COMMUNICATION SYSTEM	BREVARD COUNTY ITS STATE HIGHWAY SYSTEM ROADS VARIOUS LOCATIONS	STATE ADMINISTERED/DELEGATED
428920-1-52-01	No	PALM BAY ROAD	ITS5019A	0750 ITS COMMUNICATION SYSTEM	BREVARD COUNTY ITS OFF STATE HIGHWAY SYSTEM VARIOUS LOCATIONS	STATE ADMINISTERED/DELEGATED

Contract #	E5Q11	Work Begin	08-01-2011
County	BREVARD	Present Amount	\$ 139,600.00
Contractor	SHENANDOAH GENERAL CONSTRUCTION, CO.	Days Used as of Last Approved Estimate	383
Project Manager	MT590MH Harper, Mark	Cost Perf. Measure	68.00%
Project Admin.	MT590MH Harper, Mark	Time Perf. Measure	53.70%
SM Contract Type	MC Maint Contract	Adj. Est. Completion	07-31-2013

Finproj	Lead	St. Rd. #	FAP	Work Mix	Contract Location	Federal Project Oversight
419939-1-72-03	Yes	-	-	6060 ROUTINE MAINTENANCE	DRAIN CLEANING VARIOUS LOCATIONS	-

Contract #	E5N21	Work Begin	03-20-2011
County	BREVARD	Present Amount	\$ 59,371,740.00
Contractor	HUBBARD CONSTRUCTION COMPANY	Days Used as of Last Approved Estimate	717
Project Manager	CN514HM Matos, Hector	Cost Perf. Measure	74.56%
Project Admin.	CN514HM Matos, Hector	Time Perf. Measure	69.97%
SM Contract Type	CDB Const Design Build	Adj. Est. Completion	07-07-2013

Finproj	Lead	St. Rd. #	FAP	Work Mix	Contract Location	Federal Project Oversight
405506-2-52-01	Yes	I-95 FROM SR 520 TO VOLUSIA COUNTY	4932039P	0218 ADD LANES & REHABILITATE PVMNT	I-95 FROM SOUTH OF SR 528 TO SOUTH OF SR 406	STATE ADMINISTERED/FULL OVRSGT

Contract #	E5P50	Work Begin	05-05-2011
County	BREVARD	Present Amount	\$ 1,188,328.00
Contractor	AMERISEAL HIGHWAY STRIPING, INC.	Days Used as of Last Approved Estimate	411
Project Manager	MT590MH Harper, Mark	Cost Perf. Measure	30.00%
Project Admin.	MT590MH Harper, Mark	Time Perf. Measure	16.23%
SM Contract Type	MC Maint Contract	Adj. Est. Completion	03-28-2018

Finproj	Lead	St. Rd. #	FAP	Work Mix	Contract Location	Federal Project Oversight
427954-1-72-01	Yes	-	-	6060 ROUTINE MAINTENANCE	DISTRICT WIDE TRAFFIC SERVICES	-

Contract #	T5408	Work Begin	05-29-2012
County	BREVARD	Present Amount	\$ 838,220.15
Contractor	SIGNAL GROUP, INC. (THE)	Days Used as of Last Approved Estimate	127
Project Manager	CN514NK Navarro, Kim	Cost Perf. Measure	53.80%
Project Admin.	CN514NK Navarro, Kim	Time Perf. Measure	70.00%
SM Contract Type	CSL Const Streamline	Adj. Est. Completion	11-04-2012

Finproj	Lead	St. Rd. #	FAP	Work Mix	Contract Location	Federal Project Oversight
414977-1-52-01	Yes	SR501(503A) 520 -524	8543002U	0716 TRAFFIC SIGNALS	SR 501 FROM SR 520 TO MICHIGAN AVENUE	STATE ADMINISTERED/DELEGATED

Contract #	AP484-R3	Work Begin	08-15-2011
County	BREVARD	Present Amount	\$ 6,772.00
Contractor	TOWN OF INDIALANTIC	Days Used as of Last Approved Estimate	391
Project Manager	MT590MH Harper, Mark	Cost Perf. Measure	100.00%
Project Admin.	MT590ES Strowbridge, Ed	Time Perf. Measure	107.12%
SM Contract Type	MMOA Maint Memorandum of Agreement	Adj. Est. Completion	07-20-2012

Finproj	Lead	St. Rd. #	FAP	Work Mix	Contract Location	Federal Project Oversight
406491-1-78-01	Yes	-	-	6060 ROUTINE MAINTENANCE	MOA - INDIALANTIC	-

Contract #	T5420	Work Begin	09-18-2012
County	BREVARD	Present Amount	\$ 5,635,429.40
Contractor	ORION MARINE CONSTRUCTION, INC.	Days Used as of Last Approved Estimate	0
Project Manager	CN514NK Navarro, Kim	Cost Perf. Measure	-
Project Admin.	CN514NK Navarro, Kim	Time Perf. Measure	0.00%
SM Contract Type	CC Const Contract	Adj. Est. Completion	05-26-2015

Finproj	Lead	St. Rd. #	FAP	Work Mix	Contract Location	Federal Project Oversight
422902-2-52-01	Yes	WILLARD ST.	-	0024 BRIDGE-REPAIR/REHABILITATION	SR 520 OVER IWW INDIAN RIVER BRIDGES 700061 & 700137	-

Contract #	E5R37	Work Begin	05-31-2012
County	BREVARD	Present Amount	\$ 148,460.00
Contractor	AG-SCAPE SERVICES, INC.	Days Used as of Last Approved Estimate	109
Project Manager	CN514HM Matos, Hector	Cost Perf. Measure	60.59%
Project Admin.	CN514HM Matos, Hector	Time Perf. Measure	75.38%
SM Contract Type	CLS Const Lump Sum	Adj. Est. Completion	10-24-2012

Finproj	Lead	St. Rd. #	FAP	Work Mix	Contract Location	Federal Project Oversight
427323-1-52-01	Yes	I-95 FROM INDIAN RIVER CO LINE TO SR 520	-	1070 LANDSCAPING	I-95 FROM CARRIAGE GATE COMMUNITY TO MERCURY RD	-

Contract #	E5N94	Work Begin	11-29-2011
County	BREVARD	Present Amount	\$ 4,156,575.00
Contractor	SAFETY CONTRACTORS, INC.	Days Used as of Last Approved Estimate	293
Project Manager	CN509OJ Oakes, Jeffrey	Cost Perf. Measure	92.86%
Project Admin.	CN509OJ Oakes, Jeffrey	Time Perf. Measure	95.71%
SM Contract Type	CDB Const Design Build	Adj. Est. Completion	09-29-2012

Finproj	Lead	St. Rd. #	FAP	Work Mix	Contract Location	Federal Project Oversight
424573-1-52-01	No	SR528;SR520 TO BREV	4043112C	0541 GUARDRAIL	SR 528 FROM SR 520 TO BREVARD CO LINE	STATE ADMINISTERED/DELEGATED
428863-1-52-01	Yes	524,528;SR520 TO 401	4225064C	0541 GUARDRAIL	SR 528 FROM ORANGE CO LINE TO US 1 INTERCHANGE	STATE ADMINISTERED/DELEGATED

Contract #	T5345	Work Begin	07-09-2012
County	BREVARD	Present Amount	\$ 1,433,321.98
Contractor	MASCI GENERAL CONTRACTORS, INC	Days Used as of Last Approved Estimate	70
Project Manager	CN514NK Navarro, Kim	Cost Perf. Measure	21.33%
Project Admin.	CN514NK Navarro, Kim	Time Perf. Measure	19.57%
SM Contract Type	CC Const Contract	Adj. Est. Completion	03-21-2013

Finproj	Lead	St. Rd. #	FAP	Work Mix	Contract Location	Federal Project Oversight
237650-3-52-01	Yes	BABCOCK STREET	4631009P	0213 ADD LANES & RECONSTRUCT	SR 507/SR 514 (MALABAR) INTERSECTION RECONSTRUCTION IMPROVE	STATE ADMINISTERED/DELEGATED
237650-3-56-01	No	BABCOCK STREET	-	0213 ADD LANES & RECONSTRUCT	SR 507/SR 514 (MALABAR) INTERSECTION RECONSTRUCTION IMPROVE	-

Contract #	T5387	Work Begin	07-09-2012
County	BREVARD	Present Amount	\$ 2,539,799.64
Contractor	P & S PAVING, INC.	Days Used as of Last Approved Estimate	68
Project Manager	CN513PT Phillips, Terry	Cost Perf. Measure	26.18%
Project Admin.	CN513PT Phillips, Terry	Time Perf. Measure	26.82%
SM Contract Type	CLS Const Lump Sum	Adj. Est. Completion	03-02-2013

Finproj	Lead	St. Rd. #	FAP	Work Mix	Contract Location	Federal Project Oversight
424890-1-52-01	Yes	SR50;ORANGE CO-SR5	3003053P	0012 RESURFACING	SR 50 FROM PAVEMENT CHANGE E OF I-95 TO W OF SR 5 (US 1)	STATE ADMINISTERED/DELEGATED
424890-3-52-01	No	SR50;ORANGE CO-SR5	3003054P	0716 TRAFFIC SIGNALS	SR 50 FROM WEST OF HICKORY HILL TO EAST OF HICKORY HILL	STATE ADMINISTERED/DELEGATED

Contract #	E5P74	Work Begin	04-05-2012
County	BREVARD	Present Amount	\$ 445,193.00
Contractor	ACME BARRICADES, L.C.	Days Used as of Last Approved Estimate	284
Project Manager	MT590ES Strowbridge, Ed	Cost Perf. Measure	26.26%
Project Admin.	CN514NK Navarro, Kim	Time Perf. Measure	75.07%
SM Contract Type	MC Maint Contract	Adj. Est. Completion	12-24-2012

Finproj	Lead	St. Rd. #	FAP	Work Mix	Contract Location	Federal Project Oversight
429156-1-72-01	Yes	-	-	6060 ROUTINE MAINTENANCE	TRAFFIC SERVICES	-

Contract #	E5R02	Work Begin	01-30-2012
County	BREVARD	Present Amount	\$ 51,759,000.00
Contractor	LANE CONSTRUCTION CORPORATION (THE)	Days Used as of Last Approved Estimate	259
Project Manager	CN514RM Martens, Robert	Cost Perf. Measure	41.77%
Project Admin.	CN514RM Martens, Robert	Time Perf. Measure	29.23%

SM Contract Type	CDB Const Design Build	Adj. Est. Completion	04-21-2014
-------------------------	--------------------------	-----------------------------	------------

Finproj	Lead	St. Rd. #	FAP	Work Mix	Contract Location	Federal Project Oversight
413072-1-52-01	Yes	I-95 FROM INDIAN RIVER CO LINE TO SR 520	0951638I	0218 ADD LANES & REHABILITATE PVMNT	I-95 FROM INDIAN RIVER CO LINE TO S OF SR 514 (MALABAR)	STATE ADMINISTERED/FULL OVRSGT

Contract #	E5P97	Work Begin	08-13-2012
County	BREVARD	Present Amount	\$ 140,679.90
Contractor	VALENCIA CONSTRUCTION GROUP, INC.	Days Used as of Last Approved Estimate	55
Project Manager	MT590ES Strowbridge, Ed	Cost Perf. Measure	18.48%
Project Admin.	MT590ES Strowbridge, Ed	Time Perf. Measure	97.00%
SM Contract Type	MC Maint Contract	Adj. Est. Completion	10-04-2012

Finproj	Lead	St. Rd. #	FAP	Work Mix	Contract Location	Federal Project Oversight
429276-1-72-02	Yes	-	-	6060 ROUTINE MAINTENANCE	DRAINAGE REPAIRS	-

Contract #	E5J71-R0	Work Begin	07-07-2008
County	LAKE	Present Amount	\$ 3,015,816.16
Contractor	USA SERVICES OF FLORIDA, INC.	Days Used as of Last Approved Estimate	1,070
Project Manager	MT592EP Petersen, Ed	Cost Perf. Measure	95.16%
Project Admin.	CN515FK Kelch, Frank	Time Perf. Measure	97.81%
SM Contract Type	MC Maint Contract	Adj. Est. Completion	06-26-2011

Finproj	Lead	St. Rd. #	FAP	Work Mix	Contract Location	Federal Project Oversight
244754-3-72-01	Yes	-	-	6060 ROUTINE MAINTENANCE	VEGETATION AND AESTHETICS AREA WIDE	-

Contract #	T5322	Work Begin	09-12-2011
County	LAKE	Present Amount	\$ 16,571,323.88
Contractor	D.A.B. CONSTRUCTORS, INC.	Days Used as of Last Approved Estimate	371
Project Manager	CN515JE Jagers, Eric	Cost Perf. Measure	38.41%
Project Admin.	KNERIEA Assi, Elie	Time Perf. Measure	53.03%
SM Contract Type	CC Const Contract	Adj. Est. Completion	08-12-2013

Finproj	Lead	St. Rd. #	FAP	Work Mix	Contract Location	Federal Project Oversight
238395-4-52-01	Yes	25,500;C 33 TO C 25A	3994049P	0213 ADD LANES & RECONSTRUCT	SR 500 (US 441) FROM MARTIN LUTHER KING TO LAKE ELLA RD	STATE ADMINISTERED/DELEGATED
238395-4-52-02	No	25,500;C 33 TO C 25A	-	0213 ADD LANES & RECONSTRUCT	SR 500 (US 441) FROM MARTIN LUTHER KING TO LAKE ELLA RD	-
238395-4-56-01	No	25,500;C 33 TO C 25A	-	0213 ADD LANES & RECONSTRUCT	SR 500 (US 441) FROM MARTIN LUTHER KING TO LAKE ELLA RD	-

Contract #	E5Q00	Work Begin	09-04-2012
County	LAKE	Present Amount	\$ 499,770.00
Contractor	MERRELL'S GRADE-ALL, INC.	Days Used as of Last Approved Estimate	68
Project Manager	CN515KM Madrid, Karen	Cost Perf. Measure	10.00%
Project Admin.	CN515KM Madrid, Karen	Time Perf. Measure	47.06%
SM Contract Type	MC Maint Contract	Adj. Est. Completion	12-30-2012

Finproj	Lead	St. Rd. #	FAP	Work Mix	Contract Location	Federal Project Oversight
429278-1-72-01	Yes	-	-	6060 ROUTINE MAINTENANCE	UNPAVED SHOULDER REPAIR	-

Contract #	E5P94	Work Begin	09-05-2012
County	LAKE	Present Amount	\$ 395,595.50
Contractor	FOUNDATION SERVICES OF CENTRAL FLORIDA INC.	Days Used as of Last Approved Estimate	27

Project Manager	PE556DC Dawson, Carlos	Cost Perf. Measure	10.05%
Project Admin.	CN515JE Jagers, Eric	Time Perf. Measure	12.08%
SM Contract Type	MC Maint Contract	Adj. Est. Completion	04-18-2013

Finproj	Lead	St. Rd. #	FAP	Work Mix	Contract Location	Federal Project Oversight
429180-1-72-01	Yes	-	-	6060 ROUTINE MAINTENANCE	UNPAVED SHOULDER REPAIR	-

Contract #	E5P90	Work Begin	05-09-2012
County	LAKE	Present Amount	\$ 207,332.60
Contractor	SHENANDOAH GENERAL CONSTRUCTION, CO.	Days Used as of Last Approved Estimate	145
Project Manager	CN515FK Kelch, Frank	Cost Perf. Measure	57.31%
Project Admin.	CN515FK Kelch, Frank	Time Perf. Measure	93.85%
SM Contract Type	MC Maint Contract	Adj. Est. Completion	10-09-2012

Finproj	Lead	St. Rd. #	FAP	Work Mix	Contract Location	Federal Project Oversight
429176-1-72-01	Yes	-	-	6060 ROUTINE MAINTENANCE	PIPE DESILT & VIDEO	-

Contract #	AQC64-R0	Work Begin	10-01-2011
County	LAKE	Present Amount	\$ 64,151.00
Contractor	TOWN OF LADY LAKE	Days Used as of Last Approved Estimate	362
Project Manager	CN515FK Kelch, Frank	Cost Perf. Measure	33.52%
Project Admin.	CN515FK Kelch, Frank	Time Perf. Measure	33.03%
SM Contract Type	MMAO Maint Memorandum of Agreement	Adj. Est. Completion	10-01-2014

Finproj	Lead	St. Rd. #	FAP	Work Mix	Contract Location	Federal Project Oversight
417199-1-78-01	Yes	-	-	6060 ROUTINE MAINTENANCE	LADY LAKE MEMORANDUM OF AGREEMENT	-

Contract #	E5Q56	Work Begin	07-14-2012
County	LAKE	Present Amount	\$ 613,918.87
Contractor	ROGAR MANAGEMENT & CONSULTING OF FLORIDA, L.L.C.	Days Used as of Last Approved Estimate	43
Project Manager	CN515KM Madrid, Karen	Cost Perf. Measure	49.08%
Project Admin.	CN515KM Madrid, Karen	Time Perf. Measure	18.64%
SM Contract Type	MC Maint Contract	Adj. Est. Completion	03-28-2013

Finproj	Lead	St. Rd. #	FAP	Work Mix	Contract Location	Federal Project Oversight
429175-1-72-01	Yes	-	-	6060 ROUTINE MAINTENANCE	PAVEMENT MARKINGS - THERMOPLASTIC AND RPM'S	-

Contract #	E5R10	Work Begin	10-24-2011
County	LAKE	Present Amount	\$ 20,900,000.00
Contractor	PRINCE CONTRACTING, LLC.	Days Used as of Last Approved Estimate	329
Project Manager	MT592EP Petersen, Ed	Cost Perf. Measure	53.51%
Project Admin.	KNMETDX Davis, Chris	Time Perf. Measure	44.43%
SM Contract Type	CDB Const Design Build	Adj. Est. Completion	10-11-2013

Finproj	Lead	St. Rd. #	FAP	Work Mix	Contract Location	Federal Project Oversight
238429-3-52-01	Yes	SR25; POLK TO CR 33	3612033P	0236 INTERCHANGE - ADD LANES	SR 25 (US27) INTERCHANGE WITH SR 50	STATE ADMINISTERED/DELEGATED

Contract #	AQ887-R0	Work Begin	07-15-2011
County	LAKE	Present Amount	\$ 42,606.00
Contractor	CITY OF FRUITLAND PARK	Days Used as of Last Approved Estimate	236
Project Manager	CN515FK Kelch, Frank	Cost Perf. Measure	5.48%
Project Admin.	CN515FK Kelch, Frank	Time Perf. Measure	21.53%

SM Contract Type	MMOA Maint Memorandum of Agreement	Adj. Est. Completion	07-15-2014
-------------------------	--------------------------------------	-----------------------------	------------

Finproj	Lead	St. Rd. #	FAP	Work Mix	Contract Location	Federal Project Oversight
425458-1-78-01	Yes	-	-	6060 ROUTINE MAINTENANCE	MOA -FRUITLAND PARK	-

Contract #	E5P86	Work Begin	-
County	MARION	Present Amount	\$ 464,000.00
Contractor	AMERICAN LIGHTING AND SIGNALIZATION, INC.	Days Used as of Last Approved Estimate	112
Project Manager	CN512PJ Peltz, Jared	Cost Perf. Measure	69.86%
Project Admin.	CN512PJ Peltz, Jared	Time Perf. Measure	76.36%
SM Contract Type	MC Maint Contract	Adj. Est. Completion	09-15-2012

Finproj	Lead	St. Rd. #	FAP	Work Mix	Contract Location	Federal Project Oversight
429172-1-72-01	Yes	-	-	6060 ROUTINE MAINTENANCE	INSTALL PAVED SHOULD ER	-

Contract #	E5P84	Work Begin	02-21-2012
County	MARION	Present Amount	\$ 361,411.00
Contractor	AMERISEAL HIGHWAY STRIPING, INC.	Days Used as of Last Approved Estimate	189
Project Manager	CN512RN Radakovic, Nicole	Cost Perf. Measure	90.74%
Project Admin.	CN512RN Radakovic, Nicole	Time Perf. Measure	53.42%
SM Contract Type	MC Maint Contract	Adj. Est. Completion	02-14-2013

Finproj	Lead	St. Rd. #	FAP	Work Mix	Contract Location	Federal Project Oversight
429169-1-72-01	Yes	-	-	6060 ROUTINE MAINTENANCE	PAVEMENT MARKINGS - THERMOPLASTIC AND RPM'S	-

Contract #	E5P96	Work Begin	09-06-2012
County	MARION	Present Amount	\$ 2,842,200.00
Contractor	WHITELEAF, INC. DBA TRAFFIC SOLUTIONS	Days Used as of Last Approved Estimate	-
Project Manager	CN512RN Radakovic, Nicole	Cost Perf. Measure	-
Project Admin.	CN512RN Radakovic, Nicole	Time Perf. Measure	0.00%
SM Contract Type	MC Maint Contract	Adj. Est. Completion	08-30-2017

Finproj	Lead	St. Rd. #	FAP	Work Mix	Contract Location	Federal Project Oversight
429182-1-72-01	Yes	-	-	6060 ROUTINE MAINTENANCE	PAVEMENT MARKINGS - THERMOPLASTIC AND RPM'S	-

Contract #	E5P81	Work Begin	06-05-2012
County	MARION	Present Amount	\$ 198,500.00
Contractor	W.W. ENGINEERING, INC.	Days Used as of Last Approved Estimate	113
Project Manager	CN512RN Radakovic, Nicole	Cost Perf. Measure	100.00%
Project Admin.	CN512RN Radakovic, Nicole	Time Perf. Measure	100.00%
SM Contract Type	MC Maint Contract	Adj. Est. Completion	09-22-2012

Finproj	Lead	St. Rd. #	FAP	Work Mix	Contract Location	Federal Project Oversight
429166-1-72-01	Yes	-	-	6060 ROUTINE MAINTENANCE	DRAINAGE REPARS	-

Contract #	E5N05	Work Begin	07-01-2009
County	ORANGE	Present Amount	\$ 18,753,439.00
Contractor	DBI SERVICES, LLC	Days Used as of Last Approved Estimate	1,158
Project Manager	MT594FT Tumlinson, Fonz	Cost Perf. Measure	45.34%
Project Admin.	MT594FT Tumlinson, Fonz	Time Perf. Measure	45.29%
SM Contract Type	MC Maint Contract	Adj. Est. Completion	07-01-2016

Finproj	Lead	St. Rd. #	FAP	Work Mix	Contract Location	Federal Project Oversight
423836-1-72-01	Yes	-	-	6060 ROUTINE MAINTENANCE	ASSET MAINT CONTRACT OSCEOLA & SOUTH BREVARD PRIMARY ROADS	-

Contract #	E5P66-R0	Work Begin	06-01-2011
County	ORANGE	Present Amount	\$ 249,660.00
Contractor	MIDWESTERN CONSTRUCTION, INC.	Days Used as of Last Approved Estimate	587
Project Manager	MT594HR Hutchison, Renee	Cost Perf. Measure	53.51%
Project Admin.	MT594HR Hutchison, Renee	Time Perf. Measure	53.56%
SM Contract Type	MC Maint Contract	Adj. Est. Completion	02-22-2014

Finproj	Lead	St. Rd. #	FAP	Work Mix	Contract Location	Federal Project Oversight
428929-1-72-01	Yes	-	-	6060 ROUTINE MAINTENANCE	PUMPING	-

Contract #	E5N95	Work Begin	06-27-2011
County	ORANGE	Present Amount	\$ 41,775,000.00
Contractor	SOUTHLAND CONSTRUCTION, INC.	Days Used as of Last Approved Estimate	432
Project Manager	CN509WT Williams, Trevor	Cost Perf. Measure	55.90%
Project Admin.	KNJACRP Parker, Robert	Time Perf. Measure	57.81%
SM Contract Type	CDB Const Design Build	Adj. Est. Completion	07-22-2013

Finproj	Lead	St. Rd. #	FAP	Work Mix	Contract Location	Federal Project Oversight
239496-2-52-01	Yes	-	8785018U	0002 NEW ROAD CONSTRUCTION	SR 423/434 EXTENSION FROM SHADER RD TO SR 424 (EDGEWATER DR)	STATE ADMINISTERED/FULL OVRSGT

Contract #	E5P51	Work Begin	08-03-2011
County	ORANGE	Present Amount	\$ 1,241,275.99
Contractor	ALTAIR ENVIRONMENTAL GROUP, L.L.C.	Days Used as of Last Approved Estimate	427
Project Manager	CN509OJ Oakes, Jeffrey	Cost Perf. Measure	77.77%
Project Admin.	CN509OJ Oakes, Jeffrey	Time Perf. Measure	202.86%
SM Contract Type	MC Maint Contract	Adj. Est. Completion	10-12-2012

Finproj	Lead	St. Rd. #	FAP	Work Mix	Contract Location	Federal Project Oversight
427807-1-72-02	Yes	-	-	6060 ROUTINE MAINTENANCE	MISC DISTRICT WIDE PROJECTS - DRAINAGE	-

Contract #	E5R26	Work Begin	05-07-2012
County	ORANGE	Present Amount	\$ 103,172.97
Contractor	SOUTHWEST SIGNAL, INC.	Days Used as of Last Approved Estimate	347
Project Manager	CN509OD Olund, David	Cost Perf. Measure	67.30%
Project Admin.	CN509OD Olund, David	Time Perf. Measure	100.82%
SM Contract Type	TO Traffic Operations	Adj. Est. Completion	09-19-2012

Finproj	Lead	St. Rd. #	FAP	Work Mix	Contract Location	Federal Project Oversight
238002-3-52-11	Yes	-	-	0010 TRAFFIC OPS IMPROVEMENT	PUSHBUTTON CONTRACTOR PROGRAM SIGNAL ENHANCEMENT	-

Contract #	E5R51	Work Begin	07-10-2012
County	ORANGE	Present Amount	\$ 324,454.00
Contractor	M & J CONSTRUCTION COMPANY OF PINELLAS COUNTY, INC.	Days Used as of Last Approved Estimate	69
Project Manager	CN509KE Kemp, Wilkes	Cost Perf. Measure	80.69%
Project Admin.	CN509KE Kemp, Wilkes	Time Perf. Measure	95.71%
SM Contract Type	CSL Const Streamline	Adj. Est. Completion	09-20-2012

Finproj	Lead	St. Rd. #	FAP	Work Mix	Contract Location	Federal Project Oversight
419044-1-52-01	Yes	SR25;SR200 TO ALACH	-	0024 BRIDGE-REPAIR/REHABILITATION	SR 500 (US 441) ORANGE CO & MARION CO SLOPE REPAIR	-

Contract #	T5418	Work Begin	07-26-2012
County	ORANGE	Present Amount	\$ 1,763,570.80
Contractor	MIDDLESEX CORPORATION (THE)	Days Used as of Last Approved Estimate	53
Project Manager	CN509WT Williams, Trevor	Cost Perf. Measure	5.66%
Project Admin.	KNPOCNJ Nowicki, Joseph	Time Perf. Measure	38.00%
SM Contract Type	CC Const Contract	Adj. Est. Completion	12-28-2012

Finproj	Lead	St. Rd. #	FAP	Work Mix	Contract Location	Federal Project Oversight
424899-1-52-01	Yes	SR-424 & SR-434	8809003U	0012 RESURFACING	SR 424 FROM S OF PAR ST TO S OF SR 434	STATE ADMINISTERED/DELEGATED

Contract #	T5413	Work Begin	07-23-2012
County	ORANGE	Present Amount	\$ 7,288,561.75
Contractor	DEWITT EXCAVATING, INC.	Days Used as of Last Approved Estimate	56
Project Manager	CN509AT Andrews, Tammie	Cost Perf. Measure	3.96%
Project Admin.	CN509OD Olund, David	Time Perf. Measure	11.43%
SM Contract Type	CC Const Contract	Adj. Est. Completion	02-09-2014

Finproj	Lead	St. Rd. #	FAP	Work Mix	Contract Location	Federal Project Oversight
239535-2-52-01	Yes	SR50;LAKE TO 500	4043100C	0213 ADD LANES & RECONSTRUCT	SR 50 FROM E RAMPS TPK TO AVALON RD	STATE ADMINISTERED/DELEGATED

Contract #	E5P78	Work Begin	11-28-2011
County	ORANGE	Present Amount	\$ 1,521,445.65
Contractor	R.J.P. ENTERPRISES, INC.	Days Used as of Last Approved Estimate	279
Project Manager	CN509KE Kemp, Wilkes	Cost Perf. Measure	48.71%
Project Admin.	CN509KE Kemp, Wilkes	Time Perf. Measure	84.11%
SM Contract Type	MC Maint Contract	Adj. Est. Completion	11-14-2012

Finproj	Lead	St. Rd. #	FAP	Work Mix	Contract Location	Federal Project Oversight
429161-1-72-01	Yes	-	-	6060 ROUTINE MAINTENANCE	PIPE DESILT & VIDEO	-

Contract #	T5445	Work Begin	08-08-2012
County	ORANGE	Present Amount	\$ 2,938,293.80
Contractor	HUBBARD CONSTRUCTION COMPANY	Days Used as of Last Approved Estimate	42
Project Manager	CN507AK Adams, Kara	Cost Perf. Measure	36.75%
Project Admin.	KNMEHAS Shah, Anurag	Time Perf. Measure	31.76%
SM Contract Type	CLS Const Lump Sum	Adj. Est. Completion	01-25-2013

Finproj	Lead	St. Rd. #	FAP	Work Mix	Contract Location	Federal Project Oversight
425174-1-52-01	Yes	SR400;OSCE.-SEMIN.	0042245I	0012 RESURFACING	I-4 (SR 400) FROM SR 482 INTERCHANGE TO E OF CONROY RD INTCHG	STATE ADMINISTERED/DELEGATED

Contract #	T5423	Work Begin	09-06-2012
County	ORANGE	Present Amount	\$ 2,439,900.00
Contractor	MIDDLESEX CORPORATION (THE)	Days Used as of Last Approved Estimate	11
Project Manager	CN509WT Williams, Trevor	Cost Perf. Measure	2.39%
Project Admin.	KNPOCNJ Nowicki, Joseph	Time Perf. Measure	7.92%
SM Contract Type	CLS Const Lump Sum	Adj. Est. Completion	05-04-2013

Finproj	Lead	St. Rd. #	FAP	Work Mix	Contract Location	Federal Project Oversight
427047-1-52-01	Yes	SR500; OSCEOLA-SR 50	3993055P	0233 INTERSECTION IMPROVEMENT	SR 500 (US 441) FROM LANDSTREET ROAD TO OAKRIDGE ROAD	STATE ADMINISTERED/DELEGATED
427047-1-52-02	No	SR500; OSCEOLA-SR 50	-	0233 INTERSECTION IMPROVEMENT	SR 500 (US 441) FROM LANDSTREET ROAD TO OAKRIDGE ROAD	-

Contract #	E5Q31	Work Begin	08-23-2012
County	ORANGE	Present Amount	\$ 585,813.04
Contractor	ALTAIR ENVIRONMENTAL GROUP, L.L.C.	Days Used as of Last Approved Estimate	-
Project Manager	CN509OJ Oakes, Jeffrey	Cost Perf. Measure	-
Project Admin.	CN509OJ Oakes, Jeffrey	Time Perf. Measure	25.00%
SM Contract Type	MC Maint Contract	Adj. Est. Completion	11-27-2012

Finproj	Lead	St. Rd. #	FAP	Work Mix	Contract Location	Federal Project Oversight
417635-5-72-04	Yes	-	-	6060 ROUTINE MAINTENANCE	PIPE DESILTING/ REPAIRS VARIOUS LOCATIONS	-

Contract #	E5R24	Work Begin	05-07-2012
County	ORANGE	Present Amount	\$ 561,817.00
Contractor	SIEG & AMBACHTSHEER, INC.	Days Used as of Last Approved Estimate	158
Project Manager	CN509KE Kemp, Wilkes	Cost Perf. Measure	58.81%
Project Admin.	CN509KE Kemp, Wilkes	Time Perf. Measure	196.47%
SM Contract Type	CSL Const Streamline	Adj. Est. Completion	06-27-2012

Finproj	Lead	St. Rd. #	FAP	Work Mix	Contract Location	Federal Project Oversight
427574-1-52-01	Yes	SR50;SR500 TO BREV.	-	0024 BRIDGE- REPAIR/REHABILITATION	SR 50 (COLONIAL DR) BRIDGE # 750171 & 750016 PILE REPAIRS	-

Contract #	E5Q58	Work Begin	05-07-2012
County	ORANGE	Present Amount	\$ 68,910.16
Contractor	GEORGE THOMPSON, INC.	Days Used as of Last Approved Estimate	113
Project Manager	CN509CD Daley, Carlton	Cost Perf. Measure	86.69%
Project Admin.	CN509CD Daley, Carlton	Time Perf. Measure	113.33%
SM Contract Type	MC Maint Contract	Adj. Est. Completion	09-11-2012

Finproj	Lead	St. Rd. #	FAP	Work Mix	Contract Location	Federal Project Oversight
429357-1-72-01	Yes	-	-	6060 ROUTINE MAINTENANCE	POND CLEANING	-

Contract #	E5Q04	Work Begin	05-14-2012
County	ORANGE	Present Amount	\$ 89,230.00
Contractor	GEORGE THOMPSON, INC.	Days Used as of Last Approved Estimate	105
Project Manager	CN509CD Daley, Carlton	Cost Perf. Measure	58.62%
Project Admin.	CN509CD Daley, Carlton	Time Perf. Measure	110.83%
SM Contract Type	MC Maint Contract	Adj. Est. Completion	09-19-2012

Finproj	Lead	St. Rd. #	FAP	Work Mix	Contract Location	Federal Project Oversight
425638-3-72-02	Yes	-	-	6060 ROUTINE MAINTENANCE	SIDEWALK/CURB REPAIR VARIOUS LOCATIONS	-

Contract #	E5R50	Work Begin	05-04-2012
County	ORANGE	Present Amount	\$ 123,757.15

Contractor	MERRELL'S GRADE-ALL, INC.	Days Used as of Last Approved Estimate	112
Project Manager	CN509KE Kemp, Wilkes	Cost Perf. Measure	100.00%
Project Admin.	CN509KE Kemp, Wilkes	Time Perf. Measure	86.67%
SM Contract Type	MC Maint Contract	Adj. Est. Completion	09-05-2012

Finproj	Lead	St. Rd. #	FAP	Work Mix	Contract Location	Federal Project Oversight
427815-1-72-02	Yes	-	-	6060 ROUTINE MAINTENANCE	SHOULDER/DITCH CLEAN	-

Contract #	E5Q17	Work Begin	08-17-2011
County	ORANGE	Present Amount	\$ 478,850.00
Contractor	W.W. ENGINEERING, INC.	Days Used as of Last Approved Estimate	373
Project Manager	MT594FT Tumlinson, Fonz	Cost Perf. Measure	75.60%
Project Admin.	MT594FT Tumlinson, Fonz	Time Perf. Measure	102.19%
SM Contract Type	MC Maint Contract	Adj. Est. Completion	08-09-2012

Finproj	Lead	St. Rd. #	FAP	Work Mix	Contract Location	Federal Project Oversight
427807-1-72-04	Yes	-	-	6060 ROUTINE MAINTENANCE	MISC DISTRICT WIDE PROJECTS - DRAINAGE	-

Contract #	E5Q14	Work Begin	08-10-2012
County	ORANGE	Present Amount	\$ 2,271,000.00
Contractor	INFRASTRUCTURE CORPORATION OF AMERICA	Days Used as of Last Approved Estimate	22
Project Manager	MT594HR Hutchison, Renee	Cost Perf. Measure	1.67%
Project Admin.	MT594HR Hutchison, Renee	Time Perf. Measure	1.20%
SM Contract Type	MC Maint Contract	Adj. Est. Completion	08-10-2017

Finproj	Lead	St. Rd. #	FAP	Work Mix	Contract Location	Federal Project Oversight
425636-1-72-02	Yes	-	-	6060 ROUTINE MAINTENANCE	ROADWAY AESTHETICS VARIOUS LOCATIONS	-

Contract #	E5Q26	Work Begin	09-20-2012
County	ORANGE	Present Amount	\$ 71,897.00
Contractor	MAER HOMES, LLC	Days Used as of Last Approved Estimate	-
Project Manager	CN509OJ Oakes, Jeffrey	Cost Perf. Measure	-
Project Admin.	CN509OJ Oakes, Jeffrey	Time Perf. Measure	0.00%
SM Contract Type	MC Maint Contract	Adj. Est. Completion	05-27-2013

Finproj	Lead	St. Rd. #	FAP	Work Mix	Contract Location	Federal Project Oversight
429357-1-72-02	Yes	-	-	6060 ROUTINE MAINTENANCE	POND CLEANING	-

Contract #	AQD13-R0	Work Begin	10-01-2011
County	OSCEOLA	Present Amount	\$ 546,840.00
Contractor	REEDY CREEK IMPROVEMENT	Days Used as of Last Approved Estimate	274
Project Manager	MT594HR Hutchison, Renee	Cost Perf. Measure	25.00%
Project Admin.	MT594HR Hutchison, Renee	Time Perf. Measure	25.00%
SM Contract Type	MMOA Maint Memorandum of Agreement	Adj. Est. Completion	10-01-2014

Finproj	Lead	St. Rd. #	FAP	Work Mix	Contract Location	Federal Project Oversight
406660-1-78-01	Yes	-	-	6060 ROUTINE MAINTENANCE	MOA WITH REEDY CREEK IMPROVEMENT DISTRICT	-

Contract #	T5391	Work Begin	02-13-2012
County	OSCEOLA	Present Amount	\$ 10,095,344.05

Contractor	UNITED INFRASTRUCTURE GROUP, INC.	Days Used as of Last Approved Estimate	217
Project Manager	CN507AK Adams, Kara	Cost Perf. Measure	45.72%
Project Admin.	KNMEHAS Shah, Anurag	Time Perf. Measure	43.47%
SM Contract Type	CC Const Contract	Adj. Est. Completion	07-05-2013

Finproj	Lead	St. Rd. #	FAP	Work Mix	Contract Location	Federal Project Oversight
416518-1-52-01	Yes	I-4/SR-400	-	0002 NEW ROAD CONSTRUCTION	I-4 BRAIDED RAMP FROM US 192 INTCHG TO OSCEOLA PKWY INTCHG	-

Contract #	T5406	Work Begin	03-12-2012
County	OSCEOLA	Present Amount	\$ 2,661,072.58
Contractor	LANE CONSTRUCTION CORPORATION (THE)	Days Used as of Last Approved Estimate	185
Project Manager	CN509WT Williams, Trevor	Cost Perf. Measure	69.66%
Project Admin.	KNPOCNJ Nowicki, Joseph	Time Perf. Measure	77.83%
SM Contract Type	CLS Const Lump Sum	Adj. Est. Completion	11-14-2012

Finproj	Lead	St. Rd. #	FAP	Work Mix	Contract Location	Federal Project Oversight
424906-1-52-01	Yes	SR530;ORANGE0SR500	-	0012 RESURFACING	SR 530 US 192 FROM E OF BRIDGE 920175 TO WEST OF I-4	-

Contract #	E5P41	Work Begin	08-10-2010
County	SEMINOLE	Present Amount	\$ 1,864,389.97
Contractor	HIGHWAY TECHNOLOGIES, INC.	Days Used as of Last Approved Estimate	490
Project Manager	MT593LH Couey, Lori	Cost Perf. Measure	47.87%
Project Admin.	MT593LH Couey, Lori	Time Perf. Measure	19.18%
SM Contract Type	MC Maint Contract	Adj. Est. Completion	08-08-2017

Finproj	Lead	St. Rd. #	FAP	Work Mix	Contract Location	Federal Project Oversight
415952-2-72-04	Yes	-	-	6060 ROUTINE MAINTENANCE	THERMOPLASTIC/RPM'S AREAWIDE FOR MON	-

Contract #	E5N96	Work Begin	05-31-2011
County	SEMINOLE	Present Amount	\$ 33,503,784.26
Contractor	RANGER CONSTRUCTION INDUSTRIES, INC.	Days Used as of Last Approved Estimate	459
Project Manager	CN507AK Adams, Kara	Cost Perf. Measure	58.81%
Project Admin.	KN515AP Perez, Armando	Time Perf. Measure	78.25%
SM Contract Type	CDB Const Design Build	Adj. Est. Completion	08-27-2013

Finproj	Lead	St. Rd. #	FAP	Work Mix	Contract Location	Federal Project Oversight
407573-1-52-01	Yes	I-4 / SR-400	0042248I	0231 INTERCHANGE IMPROVEMENT	I-4 INTERCHANGE AT SR 46	STATE ADMINISTERED/FULL OVRSGT

Contract #	T5404	Work Begin	08-27-2012
County	SEMINOLE	Present Amount	\$ 10,111,332.88
Contractor	HALIFAX PAVING, INC.	Days Used as of Last Approved Estimate	21
Project Manager	CN509AT Andrews, Tammie	Cost Perf. Measure	1.57%
Project Admin.	KNIEIBD Bowden, David	Time Perf. Measure	4.51%
SM Contract Type	CC Const Contract	Adj. Est. Completion	08-10-2014

Finproj	Lead	St. Rd. #	FAP	Work Mix	Contract Location	Federal Project Oversight
240233-3-52-01	Yes	434; SR436 TO SR419	-	0218 ADD LANES & REHABILITATE PVMNT	SR 434 FROM I-4 TO RANGELINE RD	-

240233-3-56-01	No	434; SR436 TO SR419	-	0218 ADD LANES & REHABILITATE PVMNT	SR 434 FROM I-4 TO RANGELINE RD	-
240233-3-56-03	No	434; SR436 TO SR419	-	0218 ADD LANES & REHABILITATE PVMNT	SR 434 FROM I-4 TO RANGELINE RD	-
240233-3-56-06	No	434; SR436 TO SR419	-	0218 ADD LANES & REHABILITATE PVMNT	SR 434 FROM I-4 TO RANGELINE RD	-

Contract #	E5P70	Work Begin	05-14-2012
County	SEMINOLE	Present Amount	\$ 883,635.99
Contractor	P & S PAVING, INC.	Days Used as of Last Approved Estimate	108
Project Manager	CN509OJ Oakes, Jeffrey	Cost Perf. Measure	96.49%
Project Admin.	CN509OJ Oakes, Jeffrey	Time Perf. Measure	68.00%
SM Contract Type	MC Maint Contract	Adj. Est. Completion	11-20-2012

Finproj	Lead	St. Rd. #	FAP	Work Mix	Contract Location	Federal Project Oversight
429142-1-72-01	Yes	-	-	6060 ROUTINE MAINTENANCE	ASPHALT REPAIR	-

Contract #	E5P05-R0	Work Begin	-
County	STATEWIDE	Present Amount	\$ 15,202,000.00
Contractor	TRANSFIELD SERVICES INFRASTRUCTURE INC.	Days Used as of Last Approved Estimate	731
Project Manager	MT538NA Neumann, Al	Cost Perf. Measure	27.43%
Project Admin.	MT538NA Neumann, Al	Time Perf. Measure	28.59%
SM Contract Type	MAM Maint Asset Management	Adj. Est. Completion	09-01-2017

Finproj	Lead	St. Rd. #	FAP	Work Mix	Contract Location	Federal Project Oversight
427841-1-72-01	Yes	-	-	6050 DRAWBRIDGE OPERATIONS CONTRACT	BRIDGE TENDING/MAINT DISTRICTWIDE	-

Contract #	E5P61	Work Begin	05-01-2011
County	STATEWIDE	Present Amount	\$ 716,000.00
Contractor	PAH CONSTRUCTORS, INC.	Days Used as of Last Approved Estimate	489
Project Manager	MT594FT Tumlinson, Fonz	Cost Perf. Measure	39.00%
Project Admin.	MT594FT Tumlinson, Fonz	Time Perf. Measure	26.78%
SM Contract Type	MC Maint Contract	Adj. Est. Completion	04-30-2016

Finproj	Lead	St. Rd. #	FAP	Work Mix	Contract Location	Federal Project Oversight
245319-3-72-01	Yes	-	-	6060 ROUTINE MAINTENANCE	I-4 ROADWAY LIGHTING MAINTENANCE	-

Contract #	BDU54	Work Begin	08-06-2012
County	STATEWIDE	Present Amount	\$ 20,846,867.00
Contractor	WELBRO BUILDING CORPORATION	Days Used as of Last Approved Estimate	0
Project Manager	CN507SA Scales, Amy	Cost Perf. Measure	-
Project Admin.	KNHNTCT Carmichael, Trent	Time Perf. Measure	1.39%
SM Contract Type	CLS Const Lump Sum	Adj. Est. Completion	07-29-2013

Finproj	Lead	St. Rd. #	FAP	Work Mix	Contract Location	Federal Project Oversight
412994-3-52-05	No	-	-	8350 RAIL CAPACITY PROJECT	CENTRAL FLORIDA COMMUTER RAIL SYSTEM STATION CONTRACT	-
412994-3-52-08	No	-	-	8350 RAIL CAPACITY PROJECT	CENTRAL FLORIDA COMMUTER RAIL SYSTEM STATION CONTRACT	-
412994-3-52-10	No	-	-	8350 RAIL CAPACITY PROJECT	CENTRAL FLORIDA COMMUTER RAIL SYSTEM STATION CONTRACT	-
412994-3-52-12	No	-	-	8350 RAIL CAPACITY PROJECT	CENTRAL FLORIDA COMMUTER RAIL SYSTEM STATION CONTRACT	-

412994-3-52-13 Yes - - 8350 RAIL CAPACITY PROJECT CENTRAL FLORIDA COMMUTER RAIL SYSTEM STATION CONTRACT -

Contract #	E5P60-R0	Work Begin	01-01-2012
County	STATEWIDE	Present Amount	\$ 7,532,000.00
Contractor	TME ENTERPRISES, INC.	Days Used as of Last Approved Estimate	244
Project Manager	MT591JR Read, James	Cost Perf. Measure	9.11%
Project Admin.	MT591JR Read, James	Time Perf. Measure	9.54%
SM Contract Type	MC Maint Contract	Adj. Est. Completion	01-01-2019

Finproj **Lead** **St. Rd. #** **FAP** **Work Mix** **Contract Location** **Federal Project Oversight**
 429078-1-72-01 Yes - - 6060 ROUTINE MAINTENANCE ASSET MAINTENANCE - FLAGLER COUNTY -

Contract #	E5L71	Work Begin	07-05-2011
County	STATEWIDE	Present Amount	\$ 171,030,603.30
Contractor	ARCHER WESTERN CONTRACTORS-RAIL	Days Used as of Last Approved Estimate	336
Project Manager	CN507SA Scales, Amy	Cost Perf. Measure	31.68%
Project Admin.	KNHNTCT Carmichael, Trent	Time Perf. Measure	48.89%
SM Contract Type	CDB Const Design Build	Adj. Est. Completion	09-22-2013

Finproj	Lead	St. Rd. #	FAP	Work Mix	Contract Location	Federal Project Oversight
412994-4-52-01	Yes	-	-	8145 FIXED GUIDEWAY IMPROVEMENTS	CENTRAL FLORIDA COMMUTER RAIL SYSTEM	-
412994-4-52-02	No	-	-	8145 FIXED GUIDEWAY IMPROVEMENTS	CENTRAL FLORIDA COMMUTER RAIL SYSTEM	-
412994-4-52-03	No	-	-	8145 FIXED GUIDEWAY IMPROVEMENTS	CENTRAL FLORIDA COMMUTER RAIL SYSTEM	-
412994-4-52-04	No	-	-	8145 FIXED GUIDEWAY IMPROVEMENTS	CENTRAL FLORIDA COMMUTER RAIL SYSTEM	-
412994-4-52-05	No	-	-	8145 FIXED GUIDEWAY IMPROVEMENTS	CENTRAL FLORIDA COMMUTER RAIL SYSTEM	-
412994-4-57-01	No	-	-	8145 FIXED GUIDEWAY IMPROVEMENTS	CENTRAL FLORIDA COMMUTER RAIL SYSTEM	-
412994-4-5A-01	No	-	-	8145 FIXED GUIDEWAY IMPROVEMENTS	CENTRAL FLORIDA COMMUTER RAIL SYSTEM	-
412994-4-82-01	No	-	-	8145 FIXED GUIDEWAY IMPROVEMENTS	CENTRAL FLORIDA COMMUTER RAIL SYSTEM	-
412994-4-82-02	No	-	-	8145 FIXED GUIDEWAY IMPROVEMENTS	CENTRAL FLORIDA COMMUTER RAIL SYSTEM	-
412994-4-C8-03	No	-	-	8145 FIXED GUIDEWAY IMPROVEMENTS	CENTRAL FLORIDA COMMUTER RAIL SYSTEM	-
427504-1-57-01	No	SR50;SR500 TO BREV.	00S5048J	8335 RAIL SAFETY PROJECT	SR 50 (W COLONIAL) CSX RR # 622181A ORLANDO SIGNAL SAFETY	STATE ADMINISTERED/DELEGATED
427525-1-57-01	No	SR-527 AND SR -426	00S5048J	8335 RAIL SAFETY PROJECT	SR 426 (W FAIRBANKS) CSX RR# 622164J WINTER PARK SIGNAL SAFETY	STATE ADMINISTERED/DELEGATED

Contract #	BDT74	Work Begin	03-27-2012
County	STATEWIDE	Present Amount	\$ 27,584,500.00
Contractor	ARCHER WESTERN CONTRACTORS, LLC.	Days Used as of Last Approved Estimate	93
Project Manager	CN507SA Scales, Amy	Cost Perf. Measure	23.80%
Project Admin.	KNHNTCT Carmichael, Trent	Time Perf. Measure	20.22%
SM Contract Type	CC Const Contract	Adj. Est. Completion	06-24-2013

Finproj **Lead** **St. Rd. #** **FAP** **Work Mix** **Contract Location** **Federal Project Oversight**

412994-3-52-01	Yes	-	-	8350 RAIL CAPACITY PROJECT	CENTRAL FLORIDA COMMUTER RAIL SYSTEM STATION CONTRACT	-
412994-3-52-03	No	-	-	8350 RAIL CAPACITY PROJECT	CENTRAL FLORIDA COMMUTER RAIL SYSTEM STATION CONTRACT	-
412994-3-52-04	No	-	-	8350 RAIL CAPACITY PROJECT	CENTRAL FLORIDA COMMUTER RAIL SYSTEM STATION CONTRACT	-
412994-3-52-06	No	-	-	8350 RAIL CAPACITY PROJECT	CENTRAL FLORIDA COMMUTER RAIL SYSTEM STATION CONTRACT	-
412994-3-52-12	No	-	-	8350 RAIL CAPACITY PROJECT	CENTRAL FLORIDA COMMUTER RAIL SYSTEM STATION CONTRACT	-

Contract #	E5M27	Work Begin	09-15-2009
County	SUMTER	Present Amount	\$ 821,000.00
Contractor	AKCA INC.	Days Used as of Last Approved Estimate	1,021
Project Manager	CN515FK Kelch, Frank	Cost Perf. Measure	39.96%
Project Admin.	CN515FK Kelch, Frank	Time Perf. Measure	39.96%
SM Contract Type	MC Maint Contract	Adj. Est. Completion	03-29-2017

Finproj	Lead	St. Rd. #	FAP	Work Mix	Contract Location	Federal Project Oversight
423834-1-72-01	Yes	-	-	6060 ROUTINE MAINTENANCE	PAVEMENT MARKINGS & RPM'S - PERFORMANCE BASED	-

Contract #	T5409	Work Begin	06-07-2012
County	SUMTER	Present Amount	\$ 2,243,113.98
Contractor	BOYKIN CONSTRUCTION, INC.	Days Used as of Last Approved Estimate	102
Project Manager	PE556DC Dawson, Carlos	Cost Perf. Measure	27.12%
Project Admin.	CN515JE Jaggars, Eric	Time Perf. Measure	28.75%
SM Contract Type	CC Const Contract	Adj. Est. Completion	04-06-2013

Finproj	Lead	St. Rd. #	FAP	Work Mix	Contract Location	Federal Project Oversight
424524-1-52-01	Yes	SR50;SR471 TO LAKE	-	0032 BRIDGE DEMOLITION	SR 50 BR# 180021 OVER ABANDONED RAILROAD BRIDGE REMOVAL	-

Contract #	E5P42-R0	Work Begin	08-26-2010
County	VOLUSIA	Present Amount	\$ 1,115,500.00
Contractor	P & S PAVING, INC.	Days Used as of Last Approved Estimate	725
Project Manager	MT591JR Read, James	Cost Perf. Measure	66.67%
Project Admin.	MT591JR Read, James	Time Perf. Measure	66.30%
SM Contract Type	MC Maint Contract	Adj. Est. Completion	08-25-2013

Finproj	Lead	St. Rd. #	FAP	Work Mix	Contract Location	Federal Project Oversight
425455-2-72-01	Yes	-	-	6060 ROUTINE MAINTENANCE	SIDEWALK/CONCRETE RE PAIRS;PERFORMANCE VARIOUS LOCATIONS	-

Contract #	E5P33-R0	Work Begin	05-18-2011
County	VOLUSIA	Present Amount	\$ 1,707,148.28
Contractor	USA SERVICES OF FLORIDA, INC.	Days Used as of Last Approved Estimate	489
Project Manager	MT591JR Read, James	Cost Perf. Measure	49.78%
Project Admin.	MT591JR Read, James	Time Perf. Measure	44.62%
SM Contract Type	MC Maint Contract	Adj. Est. Completion	05-18-2014

Finproj	Lead	St. Rd. #	FAP	Work Mix	Contract Location	Federal Project Oversight
428003-1-72-01	Yes	-	-	6060 ROUTINE MAINTENANCE	VOLUSIA PERFORMANCE AESTHETICS	-

Contract #	T5351	Work Begin	03-21-2011
County	VOLUSIA	Present Amount	\$ 13,827,438.98
Contractor	SUPERIOR CONSTRUCTION COMPANY SOUTHEAST, LLC	Days Used as of Last Approved Estimate	546
Project Manager	CN513PT Phillips, Terry	Cost Perf. Measure	76.95%
Project Admin.	CN513PT Phillips, Terry	Time Perf. Measure	71.32%
SM Contract Type	CC Const Contract	Adj. Est. Completion	05-06-2013

Finproj	Lead	St. Rd. #	FAP	Work Mix	Contract Location	Federal Project Oversight
422024-1-52-01	No	SR 600 FROM SR15 TO SR 5	4224061C	0227 RIGID PAVEMENT REHABILITATION	SR 600 US 92 FROM KEPLER RD TO 0.514 M I EAST OF CLARK BAY RD	STATE ADMINISTERED/FULL OVRSGT
422024-2-52-01	Yes	SR 600 FROM SR15 TO SR 5	4224060C	0227 RIGID PAVEMENT REHABILITATION	SR 600 US 92 FROM E OF CLARK BAY RD TO END RIGID PAVEMENT	STATE ADMINISTERED/FULL OVRSGT
423864-1-52-01	No	SR 600 FROM SR15 TO SR 5	4011060P	0716 TRAFFIC SIGNALS	SR 600 (US 92) AT WEST PARKWAY	STATE ADMINISTERED/FULL OVRSGT

Contract #	E5Q27	Work Begin	07-31-2012
County	VOLUSIA	Present Amount	\$ 822,438.00
Contractor	PROSHOT CONCRETE, INC.	Days Used as of Last Approved Estimate	83
Project Manager	CN513AF Fisher, Alan	Cost Perf. Measure	20.00%
Project Admin.	CN513AF Fisher, Alan	Time Perf. Measure	33.57%
SM Contract Type	MC Maint Contract	Adj. Est. Completion	04-05-2013

Finproj	Lead	St. Rd. #	FAP	Work Mix	Contract Location	Federal Project Oversight
427986-1-72-04	Yes	-	-	6060 ROUTINE MAINTENANCE	DRAINAGE MAINTENANCE AND REPAIR	-

Contract #	T5417	Work Begin	07-16-2012
County	VOLUSIA	Present Amount	\$ 18,388,844.65
Contractor	P & S PAVING, INC.	Days Used as of Last Approved Estimate	71
Project Manager	CN513NC Nolen, Chris	Cost Perf. Measure	9.91%
Project Admin.	CN513NC Nolen, Chris	Time Perf. Measure	7.47%
SM Contract Type	CC Const Contract	Adj. Est. Completion	12-16-2014

Finproj	Lead	St. Rd. #	FAP	Work Mix	Contract Location	Federal Project Oversight
407355-4-52-01	Yes	SR415;SEM CL-CR4118	-	0213 ADD LANES & RECONSTRUCT	SR 415 FROM REED ELLIS RD TO 0.3 MILE N OF ACORN LAKE	-

Contract #	E5Q61	Work Begin	09-20-2012
County	VOLUSIA	Present Amount	\$ 1,715,626.70
Contractor	INSITUFORM TECHNOLOGIES LLC.	Days Used as of Last Approved Estimate	-
Project Manager	CN513AF Fisher, Alan	Cost Perf. Measure	-
Project Admin.	CN513AF Fisher, Alan	Time Perf. Measure	13.33%
SM Contract Type	MC Maint Contract	Adj. Est. Completion	02-19-2013

Finproj	Lead	St. Rd. #	FAP	Work Mix	Contract Location	Federal Project Oversight
427986-1-72-06	Yes	-	-	6060 ROUTINE MAINTENANCE	DRAINAGE MAINTENANCE AND REPAIR	-

Contract #	E5R08	Work Begin	06-23-2012
County	VOLUSIA	Present Amount	\$ 328,251.00
Contractor	HALIFAX PAVING, INC.	Days Used as of Last Approved Estimate	68
Project Manager	CN513GD Grube, Dwight	Cost Perf. Measure	91.24%
Project Admin.	CN513GD Grube, Dwight	Time Perf. Measure	72.50%
SM Contract Type	CSL Const Streamline	Adj. Est. Completion	09-21-2012

Finproj	Lead	St. Rd. #	FAP	Work Mix	Contract Location	Federal Project Oversight
425665-1-52-01	Yes	SR5A;SR5-SR5	-	0549 ADD LEFT TURN LANE(S)	SR 5 (US 1) AT SR 5A (NOVA RD) INTERSECTION IMPROVEMENT	-
Contract #	E5Q24			Work Begin	05-21-2012	
County	VOLUSIA			Present Amount	\$ 131,985.18	
Contractor	ODC CONSTRUCTION, LLC			Days Used as of Last Approved Estimate	126	
Project Manager	CN513AF Fisher, Alan			Cost Perf. Measure	70.74%	
Project Admin.	CN513AF Fisher, Alan			Time Perf. Measure	169.41%	
SM Contract Type	MC Maint Contract			Adj. Est. Completion	08-04-2012	

Finproj	Lead	St. Rd. #	FAP	Work Mix	Contract Location	Federal Project Oversight
427986-1-72-03	Yes	-	-	6060 ROUTINE MAINTENANCE	DRAINAGE MAINTENANCE AND REPAIR	-

Contract #	E5P93			Work Begin	05-14-2012	
County	VOLUSIA			Present Amount	\$ 265,278.76	
Contractor	VACVISION ENVIRONMENTAL LLC			Days Used as of Last Approved Estimate	116	
Project Manager	CN513AF Fisher, Alan			Cost Perf. Measure	27.19%	
Project Admin.	CN513AF Fisher, Alan			Time Perf. Measure	60.40%	
SM Contract Type	MC Maint Contract			Adj. Est. Completion	01-08-2013	

Finproj	Lead	St. Rd. #	FAP	Work Mix	Contract Location	Federal Project Oversight
429179-1-72-01	Yes	-	-	6060 ROUTINE MAINTENANCE	PIPE DESILT & VIDEO	-

Contract #	E5N54			Work Begin	09-10-2012	
County	VOLUSIA			Present Amount	\$ 2,491,385.73	
Contractor	CHINCHOR ELECTRIC INC.			Days Used as of Last Approved Estimate	37	
Project Manager	CN513GT Grimm, Tim			Cost Perf. Measure	3.30%	
Project Admin.	CN513GT Grimm, Tim			Time Perf. Measure	31.25%	
SM Contract Type	CDBL Const Design Build - Low Bid			Adj. Est. Completion	07-03-2013	

Finproj	Lead	St. Rd. #	FAP	Work Mix	Contract Location	Federal Project Oversight
430178-2-52-01	Yes	SR 600 FROM SR15 TO SR 5	3441027P	0233 INTERSECTION IMPROVEMENT	SR 600 (US 92) FROM I-95 NB OFF RAMP TO PALMETTO AVENUE	STATE ADMINISTERED/DELEGATED

Contract #	E5R42			Work Begin	09-11-2012	
County	VOLUSIA			Present Amount	\$ 522,380.00	
Contractor	SIEG & AMBACHTSHEER, INC.			Days Used as of Last Approved Estimate	0	
Project Manager	CN513GD Grube, Dwight			Cost Perf. Measure	-	
Project Admin.	CN513GD Grube, Dwight			Time Perf. Measure	0.00%	
SM Contract Type	CSL Const Streamline			Adj. Est. Completion	02-06-2013	

Finproj	Lead	St. Rd. #	FAP	Work Mix	Contract Location	Federal Project Oversight
427566-1-52-01	Yes	SR5;BREV CL-SR600	-	0024 BRIDGE-REPAIR/REHABILITATION	SR 5 (US 1) BRIDGE# 790004 & 790087 PAINT, SLOPE REPAIR	-

Contract #	E5R16			Work Begin	05-09-2012	
County	VOLUSIA			Present Amount	\$ 134,462,000.00	
Contractor	CONDOTTE/DE MOYA JV, LLC			Days Used as of Last Approved Estimate	131	
Project Manager	CN513GT Grimm, Tim			Cost Perf. Measure	17.68%	
Project Admin.	KNPBAJB Johnson, Barry			Time Perf. Measure	12.33%	
SM Contract Type	CDBL Const Design Build - Low Bid			Adj. Est. Completion	11-15-2014	

Finproj	Lead	St. Rd. #	FAP	Work Mix	Contract Location	Federal Project Oversight
408464-1-52-01	Yes	SR400;SEM-SR9	00422501	0213 ADD LANES & RECONSTRUCT	I-4 FROM SR 44 TO E OF I-95	STATE ADMINISTERED/FULL OVRSGT

	No.	Present Cost
Total Class 1 Contracts	21	\$ 147,867,304.52
Total District Contracts	53	\$ 598,526,532.76
Total All Contracts	74	\$ 746,393,837.28