Report Printed: 9/1/2006 Base Date: 1/13/2006

## **Construction Office Performance Measures** For Contracts Completed Through Second Quarter Fiscal Year 2005/2006

	Contracts That Reached "PASS" Status Through This Quarter													Contracts Reaching Final Acceptance Through This Quarter		
District	Number of Contracts	Total Original Contract Amour	% Time Increase of t Original Days	% Contracts < 20% Increase in Time	% Cost Increase Over Original Amount	% Contracts < 10% Increase in Cost	% Total CEI Cost Of Present Amount	Avoidable	Avoidable Cost % of Original Contract Amount	Avoidable Time % of Original Days		Days from Final Acceptance to Project Passed	(Number for	% of Contracts with CPPR Grades Entered Within 45 Days	% Average Absolute Change Post Audit Review	
Tier 2 Plan Item			T2-CN-7.3		T2-CN-7.2		T2-CN-7.1		T2-CN-6.1	T2-CN-6.1		T2-CN-2.3	T2-CN-2.3	T2-CN-2.3	T2-CN-2.3	
1	15	\$ 46,632,833	3 14.5%	86.7%	0.9%	93.3%	8.6%	\$ -	0.00%	0.0%	62	191	14 (13)	84.6%		
2	41	\$ 116,467,93	7 17.4%	63.4%	4.4%	90.2%	4.9%	\$ 91,945	0.08%	0.2%	77	177	41 (31)	96.8%		
3	8	\$ 40,301,98	32.6%	75.0%	10.2%	75.0%	12.2%	\$ -	0.00%	1.8%	79	934	27 (11)	54.6%	0.32%	
4	18	\$ 65,658,86	-1.4%	72.2%	7.8%	77.8%	11.5%	\$ 108,000	0.16%	0.0%	98	282	18 (11)	72.7%	0.19%	
5	17	\$ 53,721,25	28.9%	76.5%	4.0%	76.5%	5.2%	\$ 156,514	0.29%	1.7%	28	152	32 (21)	100.0%		
6	10	\$ 17,540,18	-7.4%	100.0%	4.8%	90.0%	3.6%	\$ 9,266	0.05%	0.3%	74	130	16 (13)	53.9%		
7	20	\$ 135,809,92	3.9%	75.0%	8.2%	70.0%	8.0%	\$ 135,426	0.10%	2.5%	55	359	20 (15)	80.0%	0.02%	
8	13	\$ 152,959,25	11.0%	84.6%	20.7%	69.2%	4.9%	\$ 16,204	0.01%	0.0%	174	326	11 (7)	85.7%		
Totals	142	\$ 629,092,23	11.8%	75.4%	9.7%	81.7%	6.9%	\$ 517,354	0.08%	0.8%	72	267	179 (122)	82.8%		
Performance Targets			20.0%		10.0%		12.0%		1.0%	5.0%	90	275		75.0%	0.5%	

**New This Month** 

**New this Month** 

Performance Description Measure

Number of Contracts This is the number of contracts passed during this period

Total Original Amount This is the total value of all contracts (less Contingency Amount) passed during this period.

% Time Increase This is the increase in time (based on Days Used) over the original days expressed as a percentage of the Original Days.

% Contracts < 20% Increase In Time This is the percent of contracts where Actual Days Used minus weather days did not exceed the Original Days by more than 20%

% Cost Increase This is the increase in cost (based on Actual Expenditures) over the original contract amount expressed as a percentage of the Original Contract Amount

% Contracts < 10% Increase In Cost This is the percent of contracts where Acutal Expenditures did not exceed the Original Contract Amount less Contingencies by more than 10%

% Total CEI This is the Total Cost for all Construction Engineering Inspection expressed as a percentage of the Present Contract Amount.

Total Avoidable Preminum Cost This is the Total Non-Value Added Cost for all contract changes that could have been avoided.

Avoidable Cost % This is the Total Added Cost for all contract changes that could have been avoided expressed as a percentage of the Original Contract Amount

Avoidable Time% This is the Total Days added to contract for all contract changes that could have been avoided expressed as a percentage of the Original Contract Days.

Days To Initial Offer This is the Total number of days between the Contract Final Accepted date and the Initial Final Offer of Payment Date by the Department.

Days to Project Passed This is the Total number of days between the Contract Final Accepted date and the Contract Pass Date.

Number of Contracts Reaching This is the number of contracts that reached Final Acceptance Status through this quarter.

% of Contracts/CPPR Grades
Within 45 Days
This is the percent of contracts that reach Final Acceptance that had CPPR Grades entered within 45 days of Final Acceptance

% Average Absolute Change Post Audit Review This is the absolute change to contract amount value for Post Audit Reviews by CCEI and In-house CEI.