Construction Office Performance Measures For Contracts Completed Through End of Fiscal Year 2011/2012

												Contracts Reaching Final			
	Contracts That Reached "PASS" Status Through This Quarter (Cumulative)												Acceptance Through This Quarter (Cumulative)		Contracts Reaching Final Acceptance For This Quarter
District	Number of Contracts	Total Original Contract Amount	% Time Increase of Original Days	% Contracts < 20% Increase in Time	% Cost Increase Over Original Amount	% Contracts < 10% Increase in Cost	% Total CE Cost Of Present Amount	Total Avoidable Premium Cost	Avoidable Cost % of Original Contract Amount	Avoidable Time % of Original Davs	Days from Final Acceptance to Initial Offer	Days from Final Acceptance to Project Passed	Number of Contracts Final Accepted (Number for Grading)	% of Contracts with CPPR Grades Entered Within 45 Davs	% Average Absolute Change Post Audit Review
Tier 2 Plan Item			T2-CN-7.3		T2-CN-7.2		T2-CN-7.1		T2-CN-6.1	T2-CN-6.1		T2-CN-2.3	T2-CN-2.3	T2-CN-2.3	T2-CN-2.3
1	68	\$ 148,812,499	19.7%	86.8%	21.1%	79.4%	14.2%	\$1,921,589.07	1.3%	4.3%	18	163	73 (67)	92.5%	1.04 %
2	77	\$ 514,734,775	4.5%	84.4%	9.1%	80.5%	7.8%	\$1,122,734.89	0.2%	1.8%	30	170	67 (64)	84.4%	0.00 %
3	44	\$ 154,526,172	0.3%	93.2%	11.3%	79.6%	10.4%	\$69,872.92	0.1%	0.1%	18	157	40 (40)	87.5%	0.00 %
4	46	\$ 230,657,253	5.9%	91.3%	4.5%	93.5%	13.2%	\$1,119,858.90	0.5%	2.0%	20	189	55 (47)	93.6%	0.22 %
5	52	\$ 227,538,433	4.1%	86.5%	2.7%	88.5%	6.6%	\$349,003.75	0.2%	2.4%	34	139	88 (44)	93.2%	0.04 %
6	42	\$ 225,360,767	19.3%	90.5%	5.4%	95.2%	10.6%	\$736,657.88	0.3%	10.4%	24	80	47 (42)	97.6%	0.04 %
7	43	\$ 282,304,289	-4.2%	97.7%	3.7%	81.4%	8.9%	\$916,084.31	0.3%	2.1%	30	220	45 (37)	81.1%	0.09 %
8	13	\$ 181,862,581	-2.2%	92.3%	5.2%	92.3%	12.2%	\$381,384.82	0.2%	1.0%	23	164	13 (8)	100.0%	None
Totals	385	\$ 1,965,796,769	6.5%	89.4%	7.3%	84.9%	9.9%	\$6,617,186.54	0.3%	3.0%	25	161	428 (349)	90.3%	None
Performance Targets			20.0%		10.0%		12.0%		1.0%	5.0%	30	275		75.0%	0.5%

Performance	Description
Maagura	2 000 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1

Number of Contracts This is the number of contracts passed during this period.

Total Original Amount This is the total value of all contracts (less Contingency Amount) passed during this period.

% Time Increase This is the increase in time (based on Days Used) over the original days expressed as a percentage of the Original Days.

% Contracts < 20% This is the percent of contracts where Actual Days Used minus weather days did not exceed the Original Days by more than 20%.

% Cost Increase This is the increase in cost (based on Actual Expenditures) over the original contract amount expressed as a percentage of the Original Contract Amount.

% Contracts < 10% This is the percent of contracts where Actual Expenditures did not exceed the Original Contract Amount less Contingencies by more than 10%.

% Total CB This is the Total Cost for all Construction Engineering Inspection expressed as a percentage of the Present Contract Amount.

Total Avoidable Preminum Cost This is the Total Non-Value Added Cost for all contract changes that could have been avoided.

Avoidable Cost % This is the Total Added Cost for all contract changes that could have been avoided expressed as a percentage of the Original Contract Amount.

Avoidable Time% This is the Total Days added to contract for all contract changes that could have been avoided expressed as a percentage of the Original Contract Days.

Days To Initial Offer This is the Total number of days between the Contract Final Accepted date and the Initial Final Offer of Payment Date by the Department.

Days to Project Passed This is the Total number of days between the Contract Final Accepted date and the Contract Pass Date.

Number of Contracts Reaching
This is the number of contracts that reached Final Acceptance Status through this quarter.

% of Contracts/CPPR Grades
Within 45 Daws This is the percent of contracts that reach Final Acceptance that had CPPR Grades entered within 45 days of Final Acceptance.

Post Audit Review

% Average Absolute Change
This is the absolute change to contract amount value for Post Audit Reviews by CCB and In-house CB. An * indicates that pending other job(s), Post Audit Reviews are not completed.