

This Page Left in Blank Intentionally

FPID / FM#	Project Description	Extra Description	Milestone	Float (Days)	Milestone	Float (Days)	Milestone	Float (Months)
455365.1	SR-9/I-95 FROM SOUTH OF BECKER RD TO SOUTH OF GATLIN BLVD	OPEN GRADE FRICTION COURSE BECKER TO GAITLIN BOTH DIRECTIONS RAVELLING OF FC-5. NB & SB DIRECTIONS. ALSO INCLUDES NB & SB RAMPS AT BECKER RD. PAVEMENT ONLY TO GATLIN BOTH DIRECTIONS RAVELLING OF FC-5 NB & SB DIRECTIONS. INCLUDES RAMPS AT BECKER AND I-95 INTERCHANGE BRAD SALISBURY IS DESIGN PM	Exec PDE Public Hear. Sub OEM LDCA		Exec Design Initial Engin. Constructability Utilities Clear Permits Clear R/W Certified Biddability	10/31/2025 -19 10/29/2025A - 09/18/2025A -		
<b>Lennox Ballah</b> <b>County:</b> ST. LUCIE  <b>Transportation System:</b> 01 - INTRASTATE INTERSTATE <b>Contract Class:</b> 7 - DISTRICT LET <b>Work Mix:</b> PERIODIC MAINTENANCE <b>Mile Post From:</b> 0.000 <b>Mile Post To:</b> 4.300 <b>Project Length:</b> 5.070								

<b>Production</b>	11/03/2025	-3
<b>TLH or PSU</b>	01/05/2026	-1
<b>Letting</b>	03/06/2026	-1

**Project Funding Summary**

Federal Oversight

FY	PH	SEQ	Phase Total	Fund Code	Fund(PDC)	Fed Aid	VER
2025	32		\$38,294	DDR	\$38,294	--	AD
2026	62		\$560,000	FC5	\$560,000	--	AD

**Critical Path Activities**

Resp.	Critical Path Activity	Status	Rem Dur	Late Start Date	Late Fin Date	Total Float
PM	Request ODA Clear Letter	Not Started	1	10/30/2025	10/30/2025	-20
PM	Receive ODA Clear Letter	Not Started	1	10/31/2025	10/31/2025	-20
UT	Utilities Certified	Not Started	1	10/31/2025	10/31/2025	-19
PR	Production	Not Started	1	11/3/2025	11/3/2025	-3
DC	District Contracts Receives and Reviews Pkg	Not Started	1	1/5/2026	1/5/2026	-1

**Production Float Trends**

<b>Month</b>	11/2025
<b>TF</b>	-2
<b>Action</b>	Ok

**Production or LDCA Month: April 2026**

FPID / FM#	Project Description	Extra Description	Milestone	Float (Days)	Milestone	Float (Days)	Milestone	Float (Months)
441714.1	SR-5/US-1 FROM EDWARDS ROAD TO TENNESSEE AVE	DRAINAGE/STORM WATER UPGRADES RESURFACING ON PHASE 52-02 INCLUDING: INTERSECTION LIGHTING RETROFIT. UPGRADE PEDESTRIAN SIGNALS TO COUNTDOWN AT THE FOLLOWING INTERSECTIONS: EDWARDS ROAD, EMIL AVE. GARDENIA AVE. AND VIRGINIA AVE G/W 441715-1	Exec PDE		Exec Design	10/30/2019A	-	
Claudia Vinitskiy-Calvo	County: ST. LUCIE		Public Hear.		Initial Engin.			
		<b>Let Together:</b>	Sub OEM		Constructability	11/04/2024A	-	
			LDCA		Utilities Clear	02/24/2026	20	
Transportation System:	03 - INTRASTATE STATE HIGHWAY	441714.1 441715.1			Permits Clear	10/30/2025	-50	
Contract Class:	1 - TALLAHASSEE LET				R/W Certified	08/29/2025A	-	
Work Mix:	DRAINAGE IMPROVEMENTS				Biddability	12/04/2025	-50	
Mile Post From:	10.752	Mile Post To: 11.876	Project Length: 1.124					

Production	04/06/2026	-3
TLH or PSU	05/22/2026	-3
Letting	07/29/2026	-2

**Production Meeting Comments**

- Project is not on APP, due to potential major scope change. (4/27/23)
- Per PM schedule needs to be updated. (08/25/25) (10/27/25)

Federal Oversight

**Project Funding Summary**

FY	PH	SEQ	Phase Total	Fund Code	Fund(PDC)	Fed Aid	VER
2020	32		\$921,999	DS	\$921,999	--	AD
2021	32		\$128,477	DS	\$128,477	--	AD
2022	32		\$140,492	DS	\$140,492	--	AD
2023	32		\$65,712	DS	\$65,712	--	AD
2024	32		\$381,537	DS	\$381,537	--	AD
2026	32		\$26,208	DS	\$26,208	--	AD
2022	41		\$665	DIH	\$665	--	AD
2027	52	01	\$14,843,333	ACPR	\$4,577,325	D425-086-B	AD
		01		ACSA	\$1,103,473	D425-086-B	AD
		01		DDR	\$6,340,168	D425-086-B	AD
		01		DS	\$753,296	D425-086-B	AD
		02		ACNR	\$1,895,885	--	AD
		02		ACSA	\$173,186	--	AD
2025	57		\$25,000	DS	\$25,000	--	AD
2027	62		\$1,141,149	ACPR	\$68,506	D425-086-B	AD
				ACPR	\$610,106	D425-086-B	AD
				DDR	\$158,827	D425-086-B	AD
				DDR	\$303,710	D425-086-B	AD
2028	62		\$729,927	DDR	\$729,927	D425-086-B	AD
2022	C2		\$15,649	DDR	\$15,649	--	AD

**Critical Path Activities**

Resp.	Critical Path Activity	Status	Rem Dur	Late Start Date	Late Fin Date	Total Float
PM	Complete Biddability Signing and Pavement Marking (SPM) Plans	In Progress	6	10/10/2025	10/17/2025	-34
PM	Complete Biddability Signalization Plans	In Progress	6	10/10/2025	10/17/2025	-34
PM	Complete Biddability Roadway Plans	In Progress	20	9/22/2025	10/17/2025	-48
PM	Issue SFWMD/SJRWMD ERP Permit	In Progress	30	9/18/2025	10/29/2025	-50
DR	All Permits Clear	Not Started	1	10/30/2025	10/30/2025	-50

**Production Float Trends**

Month	6/2025	7/2025	8/2025	9/2025	10/2025	11/2025
TF	-1	-2	-3	-2	-3	-3
Action	Ok	Ok	Update	Update	Update	Update

FPID / FM#	Project Description	Extra Description	Milestone	Float (Days)	Milestone	Float (Days)	Milestone	Float (Months)									
441715.1	OUTFALL FOR SR-70/VIRGINIA AVENUE Claudia Vinitskiy-Calvo County: ST. LUCIE	OUTFALL WILL BE ROUTED FROM CANAL 7D (CITY CANAL EAST OF OLEANDER BLVD) ALONG VIRGINIA AVE, SOUTH ON SR-5/US-1 AND THEN EAST THROUGH INDIAN HILLS DR TO ULTIMATELY OUTFALL INTO THE SAND MINE LAKE ELIGIBLE FOR SM FUNDS - USE SM FOR INCREASES (IF AVAILABLE) G/W 441714-1(LEAD) <b>Let Together:</b>	Exec PDE Public Hear. Sub OEM LDCA		Exec Design 10/30/2019A Initial Engin. Constructability 05/16/2022A Utilities Clear 03/17/2026 Permits Clear 12/02/2025 R/W Certified 03/18/2026 Biddability 12/04/2025	-  - 35 -29 0 -48		<table border="1"> <tr><td>Production</td><td>04/06/2026</td><td>-3</td></tr> <tr><td>TLH or PSU</td><td>05/22/2026</td><td>-3</td></tr> <tr><td>Letting</td><td>07/29/2026</td><td>-2</td></tr> </table>	Production	04/06/2026	-3	TLH or PSU	05/22/2026	-3	Letting	07/29/2026	-2
Production	04/06/2026	-3															
TLH or PSU	05/22/2026	-3															
Letting	07/29/2026	-2															
Transportation System:	03 - INTRASTATE STATE HIGHWAY	441714.1 441715.1															
Contract Class:	1 - TALLAHASSEE LET																
Work Mix:	DRAINAGE IMPROVEMENTS																
Mile Post From:	25.048	Mile Post To:	25.225	Project Length:	0.177												

**Production Meeting Comments**

- Project is not on APP, due to potential major scope change. (4/27/23)
- County may donate parcel. (1/25/21) (1/22/24)
- R/W reduced from 24 months to 18 months. (Done)
- MOA prep outstanding. (5/22/23) (1/22/24)
- Per PM schedule needs to be updated. (08/25/25)

Federal Oversight

**Project Funding Summary**

FY	PH	SEQ	Phase Total	Fund Code	Fund(PDC)	Fed Aid	VER
2020	32		\$806,556	DS	\$806,556	--	AD
2022	32		\$29,739	DS	\$29,739	--	AD
2024	32		\$161,240	DDR	\$47,553	--	AD
				DS	\$113,687	--	AD
2024	41		\$2,437	DIH	\$2,437	--	AD
2025	41		\$31	DIH	\$31	--	AD
2026	41		\$2,532	DIH	\$2,532	--	AD
2027	52	01	\$12,092,544	ACPR	\$941,620	--	AD
		01		ACSA	\$1,412,721	--	AD
		01		DDR	\$9,738,203	--	AD
2027	62		\$642,529	ACSA	\$140,675	--	AD
				ACSA	\$501,854	--	AD
2021	C2		\$13,757	DDR	\$3,757	--	AD
				DS	\$10,000	--	AD
2022	C2		\$19,561	DDR	\$19,561	--	AD

**Critical Path Activities**

Resp.	Critical Path Activity	Status	Rem Dur	Late Start Date	Late Fin Date	Total Float
PM	Complete Biddability Signing and Pavement Marking (SPM) Plans	In Progress	10	10/6/2025	10/17/2025	-38
PM	Complete Biddability Roadway Plans	In Progress	20	9/22/2025	10/17/2025	-48
PM	Complete Biddability Lighting Plans	In Progress	10	10/6/2025	10/17/2025	-38
PM	Receive Signed Roadway MOA (Only For WP Transportation System 6 or 16 or ROW Projects)	In Progress	30	9/22/2025	10/31/2025	-48
PM	Prepare Technical Special Provisions	Not Started	10	10/20/2025	10/31/2025	-48

**Production Float Trends**

Month	6/2025	7/2025	8/2025	9/2025	10/2025	11/2025
TF	-1	-2	-3	-1	-2	-2
Action	Ok	Ok	Update	Update	Update	Update

FPID / FM#	Project Description	Extra Description	Milestone	Float (Days)	Milestone	Float (Days)	Milestone	Float (Months)									
451081.1	SR-713/TURNPIKE FEEDER ROAD FROM INDRIO ROAD TO US-1	B/C RATIO= 2.5 NPV \$2,646,838 SHSP EMPHASIS AREA(S): INTERSECTION & VULNERABLE ROAD USER CRASHES SEGMENT 1 (FROM INDRIO ROAD TO STA 136+80, 540 FT NORTH OF INDRIO ROAD); PROPOSED LIGHTING CONSISTS OF LED LIGHT FIXTURES ON THE WEST SIDE AND EAST SIDE OF SR 713 SEGMENT 2 (FROM STA 136+80 TO S OF PALOMAR PKWY); PROPOSED...SEE WP45 LIGHTING CONSISTS OF LED LIGHT FIXTURES ON THE WEST SIDE OF SR 713 SEGMENT 3 (FROM S OF PALOMAR PKWY TO N WINTER GARDEN PKWY); PROPOSED LIGHTING CONSISTS OF LED LIGHT FIXTURES ON THE WEST SIDE OF SR 713 SEGMENT 4 (FROM N OF WINTER GARDEN PKWY TO N OF SPANISH LAKES BLVD); PROPOSED LIGHTING CONSISTS OF LED LIGHT FIXTURES ON THE WEST SIDE OF SR 713 SEGMENT 5 (FROM N OF SPANISH LAKE BLVD TO US-1); PROPOSED LIGHTING CONSISTS OF LED LIGHT FIXTURES ON THE WEST SIDE OF SR 713.	Exec PDE Public Hear. Sub OEM LDCA		Exec Design Initial Engin. Constructability Utilities Clear Permits Clear R/W Certified Biddability	01/12/2024A - 05/08/2025A - 11/25/2025 -12 09/05/2025A - 07/11/2025A - 12/30/2025 -22		<table border="1"> <tr><td>Production</td><td>05/04/2026</td><td>-1</td></tr> <tr><td>TLH or PSU</td><td>06/22/2026</td><td>-2</td></tr> <tr><td>Letting</td><td>08/26/2026</td><td>-1</td></tr> </table>	Production	05/04/2026	-1	TLH or PSU	06/22/2026	-2	Letting	08/26/2026	-1
Production	05/04/2026	-1															
TLH or PSU	06/22/2026	-2															
Letting	08/26/2026	-1															

**Transportation System:** 03 - INTRASTATE STATE HIGHWAY  
**Contract Class:** 1 - TALLAHASSEE LET  
**Work Mix:** LIGHTING  
**Mile Post From:** 7.457 **Mile Post To:** 10.198 **Project Length:** 2.741

Federal Oversight

FY	PH	SEQ	Phase Total	Fund Code	Fund(PDC)	Fed Aid	VER
2024	32		\$269,682	HSP	\$269,682	D424-043-B	AD
2025	32		\$7,914	HSP	\$7,914	D424-043-B	AD
2027	52	01	\$3,234,942	ACSS	\$3,234,942	--	AD
2027	62		\$465,416	ACSS	\$53,824	--	AD
				ACSS	\$411,592	--	AD
2026	C2		\$5,025	ACSS	\$5,025	D424-043-B	AD

Resp.	Critical Path Activity	Status	Rem Dur	Late Start Date	Late Fin Date	Total Float
PM	Mailing of Invitation/Project Flyers to Affected Property Owners	Not Started	5	11/13/2025	11/19/2025	-10
PM	Initiate Outdoor Advertising (ODA) Process	Not Started	20	10/28/2025	11/24/2025	-22
UT	Receive and Review Utility Certification Package for Completeness	Not Started	10	11/11/2025	11/24/2025	-12
PM	Request ODA Clear Letter	Not Started	1	11/25/2025	11/25/2025	-22
UT	Utilities Certified	Not Started	1	11/25/2025	11/25/2025	-12

Month	6/2025	7/2025	8/2025	9/2025	10/2025	11/2025
TF	0	1	0	-1	0	-1
Action	Ok	Ok	Ok	Ok	Ok	Ok

**Production or LDCA Month: July 2026**

FPID / FM#	Project Description	Extra Description	Milestone	Float (Days)	Milestone	Float (Days)	Milestone	Float (Months)
231440.4	W. MIDWAY RD/CR-712/GLADES CUT OFF ROAD TO JUST WEST OF JENKINS RD	2024 TPO PRIORITY #3/4 MOVING FLORIDA FORWARD PROJECT WIDENING FROM 2 TO 4 LANES. BASED ON PD&E COMPLETED UNDER PROJECT FM 231440-3 DESIGN AND RIGHT OF WAY ON 231440-3 LET TOGETHER W/ 451858-1 10/31/2024: CONSTRUCTION PROJECT CONSISTING OF WIDENING AND RECONSTRUCTING MIDWAY ROAD FROM A 2-LANE TO 4-LANE DIVIDED URBAN ROADWAY FROM GLADES CUT-OFF TO JUST WEST OF JENKINS ROAD INCLUDING A 22 FOOT RAISED MEDIAN, 7 FOOT BUFFERED BIKE LANES IN EACH DIRECTION, A 6 FOOT CONCRETE SIDEWALK ON THE NORTH SIDE AND A 12 FOOT SHARED-USE PATH ON THE SOUTH SIDE. THE BRIDGE OVER THE FLORIDA TURNPIKE WILL BE REPLACED USING A TIGHT URBAN DIAMOND INTERCHANGE (TUDI) CONFIGURATION. OTHER ITEMS INCLUDED WILL BE LIGHTING, SIGNALIZATION, BUS BAYS, UTILITIES, DRAINAGE, ADA ENHANCEMENTS, MSE WALLS, SIGNING AND PAVEMENT MARKINGS, AND LANDSCAPING.	Exec PDE Public Hear. Sub OEM LDCA		Exec Design Initial Engin. 09/29/2017A Constructability 04/07/2025A Utilities Clear 03/03/2026 Permits Clear 10/28/2021A R/W Certified 02/02/2026 Biddability 03/05/2026			

Production	07/06/2026	-1
TLH or PSU	08/31/2026	0
Letting	12/02/2026	0

**Transportation System:** 06 - NON-INTRASTATE OFF STATE HIGHW  
**Contract Class:** 1 - TALLAHASSEE LET  
**Work Mix:** ADD LANES & RECONSTRUCT  
**Mile Post From:** 5.899 **Mile Post To:** 6.541 **Project Length:** 0.642

231440.4 451858.1

Let Together:

**Production Meeting Comments**

- Removed from APP.
- Interchange will become separate project. (6/27/22) (7/25/22) (Turnpike 451858.1)
- MOVING FLORIDA FORWARD PROJECT.
- Negative due to ROW. No longer ROW acquisition on this project. ROW reviewing to if ROW can be removed from schedule. (01/27/25)

**Federal Oversight**

**Project Funding Summary**

FY	PH	SEQ	Phase Total	Fund Code	Fund(PDC)	Fed Aid	VER
2027	52	01	\$55,784,136	FINC	\$55,784,136	--	AD
2026	56		\$2,750,000	ART	\$2,700,000	--	AD
				FINC	\$50,000	--	AD
2026	57		\$50,000	FINC	\$50,000	--	AD
2026	58		\$25,000	ACSA	\$25,000	--	AD
2027	62		\$7,201,242	FINC	\$832,787	--	AD
				FINC	\$6,368,455	--	AD

**Critical Path Activities**

Resp.	Critical Path Activity	Status	Rem Dur	Late Start Date	Late Fin Date	Total Float
PM	Respond to 60% Bridge Comments	Not Started	10	11/24/2025	12/9/2025	-3
PM	Complete Biddability Bridge Plans	Not Started	50	12/10/2025	2/18/2026	-3
PM	Prepare Technical Special Provisions	Not Started	10	2/19/2026	3/4/2026	-3
PM	Biddability Plans to Reviewers	Not Started	1	3/5/2026	3/5/2026	-3
EM	Biddability Environmental Final Impact Review	Not Started	20	3/5/2026	4/1/2026	-3

**Production Float Trends**

Month	6/2025	8/2025	9/2025	10/2025	11/2025
TF	-2	-1	0	0	-1
Action	Update	Update	Update	Update	Update

FPID / FM#	Project Description	Extra Description	Milestone	Float (Days)	Milestone	Float (Days)	Milestone	Float (Months)
431752.3	PORT ST. LUCIE BLVD FROM BECKER ROAD TO PAARDRIVE	2022 TPO PRIORITY #3. WIDENING FROM 2 TO 4 LANES. PROJECT WILL WIDEN EXISTING ROADWAY FROM 2 LANE UNDIVED TO A 4 LANE DIVIDED ROADWAY. LANDSCAPING AND LED LIGHTING WILL BE PROVIDED THROUGHOUT THE CORRIDOR AS WELL AS NEW MAST ARMS AT THE SIGNALIZED INTERSECTIONS. FDOT'S CONTRIBUTION IS 200K MAX FOR LANDSCAPE LFA WITH CITY OF PORT ST. LUCIE ADD SUX14 FOR BRIDGE RAILING AESTHETIC PER EMAIL FROM TPO ON PHASE 52	Exec PDE		Exec Design	05/19/2020A	-	
Vandana Nagole	County: ST. LUCIE		Public Hear.		Initial Engin.	03/07/2022A	-	
			Sub OEM		Constructability	01/30/2026	-22	
			LDCA		Utilities Clear	07/07/2026	18	
					Permits Clear	06/08/2026	-53	
					R/W Certified	10/29/2026	-6	
					Biddability	07/09/2026	-44	
Transportation System:	06 - NON-INTRASTATE OFF STATE HIGHW							
Contract Class:	1 - TALLAHASSEE LET							
Work Mix:	ADD LANES & RECONSTRUCT							
Mile Post From:	0.238	Mile Post To:	1.357	Project Length:	1.119			

Production	11/02/2026	-3
TLH or PSU	12/17/2026	-5
Letting	03/31/2027	-3

**Production Meeting Comments**

- Project is no longer on APP.
- 26 new TCEs. (8/26/24)
- Update. (10/28/24) (12/16/24)

**Federal Oversight**

**Project Funding Summary**

FY	PH	SEQ	Phase Total	Fund Code	Fund(PDC)	Fed Aid	VER
2020	32		\$1,803,733	GFSU	\$61,467	D420-018-B	AD
				SU	\$1,742,266	D420-018-B	AD
2024	32		\$315,257	SU	\$315,257	D420-018-B	AD
2023	41		\$684	SU	\$684	D422-083-B	AD
2024	41		\$39,260	SU	\$39,260	D422-083-B	AD
2025	41		\$78,902	ACSA	\$8,297	D422-083-B	AD
				SU	\$70,605	D422-083-B	AD
2026	41		\$222,000	ACSA	\$50,544	D422-083-B	AD
				ACSU	\$170,660	D422-083-B	AD
				SU	\$796	D422-083-B	AD
2027	41		\$290,186	ACSU	\$290,186	D422-083-B	AD
2023	42		\$175,865	SU	\$175,865	D422-083-B	AD
2025	42		\$570,806	SA	\$425,134	D422-083-B	AD
				SU	\$145,672	D422-083-B	AD
2026	42		\$223	SU	\$223	D422-083-B	AD
2025	43		\$29,900	SU	\$29,900	D422-083-B	G1
2026	43		\$355,612	ACSU	\$345,512	D422-083-B	G1
				SU	\$10,100	D422-083-B	G1
2029	43		\$989,788	ACSU	\$989,788	D422-083-B	G1
2024	4B		\$98,540	SU	\$98,540	D422-083-B	G1
2025	4B		\$198,833	ACSU	\$111,192	D422-083-B	G1
				SU	\$87,641	D422-083-B	G1
2026	4B		\$400,000	ACSU	\$340,181	D422-083-B	G1
				SU	\$59,819	D422-083-B	G1
2027	4B		\$400,000	ACSU	\$400,000	D422-083-B	G1
2028	4B		\$339,628	ACSA	\$339,628	D422-083-B	G1
2027	52	01	\$26,566,688	LFR	\$25,789,235	--	AD
		02		ACSA	\$194,363	--	AD
		02		LF	\$583,090	--	AD
2027	56		\$2,500,000	LF	\$2,500,000	--	AD
2027	62		\$2,185,506	ACSU	\$126,373	--	AD
				ACSU	\$966,380	--	AD
				TRIP	\$126,373	--	AD
				TRIP	\$966,380	--	AD
2023	C2		\$31,509	SU	\$5,060	D420-018-B	AD
				SU	\$26,449	D420-018-B	AD

**Critical Path Activities**

Resp.	Critical Path Activity	Status	Rem Dur	Late Start Date	Late Fin Date	Total Float
PM	Performance Evaluation for Initial Plans Review	Not Started	1	2/24/2025	2/24/2025	-196
PM	Prepare Irrigation/Water Use Permit Pkg	In Progress	30	9/15/2025	10/24/2025	-53
PM	Submit Irrigation/Water Use Permit Pkg	Not Started	1	10/27/2025	10/27/2025	-53
PM	Submit Local Drainage/Occupancy Permit Package	Not Started	1	10/27/2025	10/27/2025	-23
PM	Submit SFWMD/SJRWMD ERP Permit Package	Not Started	1	10/27/2025	10/27/2025	-23

**Production Float Trends**

Month	7/2025	8/2025	10/2025	11/2025
TF	-2	-2	-1	-2
Action	Update	Update	Update	Update

FPID / FM#	Project Description	Extra Description	Milestone	Float (Days)	Milestone	Float (Days)	Milestone	Float (Months)
438379.4	SR-713/KINGS HIGHWAYN OF SR-9/I-95 OVERPASSTO SOUTH OF ANGLE RD	2017 TPO PRIORITY #4 WIDENING 2 TO 4 LANES, PD&E UNDER 230256-5, DESIGN & ROW UNDER FM# 438379.1	Exec PDE		Exec Design			
Bing Wang	County: ST. LUCIE		Public Hear.	04/22/2019A	Initial Engin.	-		
			Sub OEM	11/01/2024A	Constructability	-		
			LDCA	06/22/2026	Utilities Clear	53		
				05/15/2026	Permits Clear	-2		
				10/19/2026	R/W Certified	0		
				06/24/2026	Biddability	2		

Production	11/02/2026	0
TLH or PSU	12/17/2026	-1
Letting	03/31/2027	0

**Transportation System:** 03 - INTRASTATE STATE HIGHWAY  
**Contract Class:** 1 - TALLAHASSEE LET  
**Work Mix:** ADD LANES & RECONSTRUCT  
**Mile Post From:** 2.968 **Mile Post To:** 3.873 **Project Length:** 0.905

**Production Meeting Comments**

- Project removed from the APP list. (04/15/25)
- Update per PM. (04/28/25)
- JR had a meeting to discuss if -4 and -5 can be let together since cost increase but not resolved yet. (05/19/25)
- SCR implemented P; 11/26, L: 03/27. (06/20/25)

Federal Oversight

**Project Funding Summary**

FY	PH	SEQ	Phase Total	Fund Code	Fund(PDC)	Fed Aid	VER
2025	32		\$17,031	DDR	\$17,031	--	AD
2027	52	01	\$42,291,655	ACSA	\$928,624	--	AD
		01		ACSU	\$2,089,539	--	AD
		01		DDR	\$18,788,189	--	AD
		01		DS	\$20,485,303	--	AD
2026	56		\$450,000	DDR	\$450,000	--	AD
2027	62		\$1,067,268	DDR	\$432,893	--	AD
				DDR	\$634,375	--	AD
2028	62		\$4,276,480	DDR	\$4,276,480	--	AD
2025	C8		\$2,345	DS	\$2,345	--	AD
2026	C8		\$81,271	DS	\$81,271	--	AD

**Critical Path Activities**

Resp.	Critical Path Activity	Status	Rem Dur	Late Start Date	Late Fin Date	Total Float
PM	Issue Wetlands Resource Permit	Not Started	120	11/25/2025	5/14/2026	-2
PM	Issue Local Drainage/Occupancy Permit	Not Started	120	11/25/2025	5/14/2026	-2
PM	Issue Irrigation/Water Use Permit	Not Started	120	11/25/2025	5/14/2026	-2
PM	Issue BCDPEP Surface Water License	Not Started	120	11/25/2025	5/14/2026	-2
DR	All Permits Clear	Not Started	1	5/15/2026	5/15/2026	-2

**Production Float Trends**

Month	6/2025	10/2025	11/2025
TF	-4	0	0
Action	Ok	Ok	Ok

FPID / FM#	Project Description	Extra Description	Milestone	Float (Days)	Milestone	Float (Days)	Milestone	Float (Months)
438379.5	SR-713/KINGS HIGHWAYSOUTH OF ANGLE ROAD TO NORTH OF COMMERCIAL CIR	2017 TPO PRIORITY #4 WIDENING 2 TO 4 LANES, PD&E UNDER 230256-5, DESIGN & ROW UNDER FM# 438379.1	Exec PDE		Exec Design			
Bing Wang	County: ST. LUCIE		Public Hear.		Initial Engin.	11/21/2018A	-	
			Sub OEM		Constructability	11/01/2024A	-	
			LDCA		Utilities Clear	07/06/2026	22	
Transportation System:	03 - INTRASTATE STATE HIGHWAY				Permits Clear	05/29/2026	7	
Contract Class:	1 - TALLAHASSEE LET				R/W Certified	10/19/2026	0	
Work Mix:	ADD LANES & RECONSTRUCT				Biddability	07/08/2026	11	
Mile Post From:	3.873	Mile Post To:	4.371	Project Length:	0.498			

Production	11/02/2026	0
TLH or PSU	04/15/2030	0
Letting	07/31/2030	0

Production Meeting Comments

- Project removed from the APP list. (04/15/25)
- Update per PM. (04/28/25)
- JR had a meeting to discuss if -4 and -5 can be let together since cost increase but not resolved yet. (05/19/25)
- SCR implemented P; 11/26, L: 03/27. (06/20/25)

Federal Oversight

Project Funding Summary

FY	PH	SEQ	Phase Total	Fund Code	Fund(PDC)	Fed Aid	VER
2025	32		\$31,758	DDR	\$31,758	--	AD
2031	52	01	\$46,692,789	ACSU	\$1,047,830	--	G1
		01		DDR	\$22,858,239	--	G1
		01		DS	\$22,786,720	--	G1
2031	62		\$882,017	DDR	\$411,207	--	G1
				DDR	\$470,810	--	G1
2032	62		\$3,094,657	DDR	\$3,094,657	--	G1
2025	C8		\$12,063	DS	\$12,063	--	AD
2026	C8		\$8,250	DS	\$8,250	--	AD

Production Float Trends

Month	6/2025	10/2025	11/2025
TF	-4	0	0
Action	Ok	Ok	Ok

FPID / FM#	Project Description	Extra Description	Milestone	Float (Days)	Milestone	Float (Days)	Milestone	Float (Months)
440032.1	FEC OVERPASS FROM SAVANNAS RECREATION AREA TOSOUTH OF SAVANNAH RD	SUNTRAIL	Exec PDE		Exec Design	08/02/2021A	-	Production
			Public Hear.		Initial Engin.	08/30/2023A	-	TLH or PSU
			Sub OEM		Constructability	05/13/2026	15	Letting
			LDCA		Utilities Clear	08/20/2026	14	
					Permits Clear	08/20/2026	34	
					R/W Certified	01/28/2027	0	
					Biddability	09/09/2026	14	

Claudia Vinitskiy-Calvo County: ST. LUCIE

Transportation System: 13 - NON-SYSTEM SPECIFIC

Contract Class: 7 - DISTRICT LET

Work Mix: BIKE PATH/TRAIL

Mile Post From: 14.566 Mile Post To: 14.706 Project Length: 0.140

Production Meeting Comments

- FEC wanting closures for this project to be done. (9/27/21) (10/25/21) Coordination on-going. (12/14/23) (2/26/24) (9/23/24) (10/28/24)

Federal Oversight

Project Funding Summary

FY	PH	SEQ	Phase Total	Fund Code	Fund(PDC)	Fed Aid	VER
2017	22		\$80,662	TLWR	\$80,662	--	AD
2022	32		\$514,826	DS	\$89,969	--	AD
				TLWR	\$424,857	--	AD
2023	32		\$2,487	TLWR	\$2,487	--	AD
2025	32		\$441,350	TLWR	\$441,350	--	AD
2026	32		\$21,819	DS	\$21,819	--	AD
2023	41		\$249	DIH	\$249	--	AD
2024	41		\$435	DIH	\$435	--	AD
2025	41		\$13,454	DIH	\$13,454	--	AD
2026	41		\$60,017	DIH	\$60,017	--	AD
2025	42		\$57,060	DDR	\$57,060	--	AD
2025	43		\$13	DS	\$13	--	G1
2027	43		\$582,800	DDR	\$464,836	--	G1
				DS	\$117,964	--	G1
2028	43		\$337,188	DDR	\$337,188	--	G1
2025	4B		\$46,250	DDR	\$46,250	--	AD
2026	4B		\$27,750	DDR	\$27,750	--	AD
2027	52	01	\$11,577,169	TLWR	\$11,577,169	--	AD
2026	57		\$60,000	TLWR	\$60,000	--	AD
2027	62		\$1,709,959	TLWR	\$1,709,959	--	AD
2024	C2		\$5,495	TLWR	\$5,495	--	AD
2025	C2		\$12,611	TLWR	\$12,611	--	AD
2026	C2		\$112,389	TLWR	\$112,389	--	AD

FPID / FM#	Project Description	Extra Description	Milestone	Float (Days)	Milestone	Float (Days)	Milestone	Float (Months)
443506.1	SR-A1A FROM FT PIERCE INLET STATE PARK TO SLC/INDIAN RIVER COUNTY LINE	SUNTRAIL: ST. LUCIE COUNTY NORTH A1A INDIAN RIVER LAGOON TRAIL IMPROVEMENT 22-01: FEASIBILITY STUDY	Exec PDE	02/22/2021A	-	Exec Design	05/29/2024A	-
Damaris Williams	County: ST. LUCIE		Public Hear.			Initial Engin.	05/30/2025A	-
			Sub OEM			Constructability	02/13/2026	-27
			LDCA			Utilities Clear	09/24/2026	-27
						Permits Clear	09/24/2026	68
						R/W Certified	09/24/2026	67
						Biddability	11/02/2026	-23

Production	03/01/2027	-2
TLH or PSU	07/03/2028	0
Letting	09/01/2028	0

**Transportation System:** 03 - INTRASTATE STATE HIGHWAY  
**Contract Class:** 7 - DISTRICT LET  
**Work Mix:** BIKE PATH/TRAIL  
**Mile Post From:** 2.535 **Mile Post To:** 26.902 **Project Length:** 10.437

**Production Meeting Comments**

- Update schedule. (12/16/24)

Federal Oversight

**Project Funding Summary**

FY	PH	SEQ	Phase Total	Fund Code	Fund(PDC)	Fed Aid	VER
2021	22		\$230,188	TLWR	\$230,188	--	AD
2024	32		\$950,000	TLWR	\$950,000	--	AD
2025	32		\$646,837	TLWR	\$646,837	--	AD
2029	52	01	\$6,814,792	TLWR	\$6,814,792	--	G1
2029	62		\$971,159	TLWR	\$71,445	--	G1
				TLWR	\$899,714	--	G1
2026	C2		\$390,071	GRTR	\$372,540	--	AD
				TLWR	\$17,531	--	AD

**Critical Path Activities**

Resp.	Critical Path Activity	Status	Rem Dur	Late Start Date	Late Fin Date	Total Float
PM	Prepare and Submit Subsurface Utility Locations Request	Not Started	5	11/11/2025	11/17/2025	-12
PM	Prepare Mandatory Roadway MOA (Only For WP Transportation System 6 or 16 Projects)	Not Started	20	10/21/2025	11/17/2025	-27
PM	Prepare Miscellaneous Drainage Details	In Progress	15	11/21/2025	12/15/2025	-4
PM	Submit Drainage Report	Not Started	1	12/16/2025	12/16/2025	-4
PM	Prepare Lighting Plans	In Progress	25	11/17/2025	12/23/2025	-8

**Production Float Trends**

Month	6/2025
TF	-2
Action	Update

FPID / FM#	Project Description	Extra Description	Milestone	Float (Days)	Milestone	Float (Days)	Milestone	Float (Months)
449828.1	A1A/SHOREWINDS DR FR0.2 MILES W OF BR 940046TO ATLANTIC BEACH BLVD	ELIGIBLE FOR SM FUNDS - USE SM FOR INCREASES (IF AVAILABLE)	Exec PDE		Exec Design	04/02/2024A	-	Production
			Public Hear.		Initial Engin.	11/06/2025A	-	TLH or PSU
			Sub OEM		Constructability	04/24/2026	-51	Letting
			LDCA		Utilities Clear	10/08/2026	-51	
					Permits Clear	10/08/2026	55	
					R/W Certified	10/08/2026	-2	
					Biddability	11/03/2026	-51	

Vandana Nagole County: ST. LUCIE

Transportation System: 03 - INTRASTATE STATE HIGHWAY

Contract Class: 1 - TALLAHASSEE LET

Work Mix: RESURFACING

Mile Post From: 1.224 Mile Post To: 2.525 Project Length: 1.301

Production Meeting Comments

- Project is not on the APP list, since the construction of Northbridge would conflict with this project's construction. (3/16/23)

Federal Oversight

Project Funding Summary

FY	PH	SEQ	Phase Total	Fund Code	Fund(PDC)	Fed Aid	VER
2024	32		\$645,920	DDR	\$645,920	--	AD
2028	52	01	\$6,171,913	ACPR	\$2,281,022	--	AD
		01		DDR	\$3,890,891	--	AD
2028	62		\$1,022,472	DDR	\$96,588	--	AD
				DDR	\$925,884	--	AD

Critical Path Activities

Resp.	Critical Path Activity	Status	Rem Dur	Late Start Date	Late Fin Date	Total Float
SV	Review and Approve Design Survey	Not Started	10	9/17/2025	9/30/2025	-51
PM	Review and Approve Typical Section Package	In Progress	2	10/8/2025	10/9/2025	-36
DR	Review and Accept Mini Drip	Not Started	7	10/1/2025	10/9/2025	-51
EM	Initial Environmental Impact Review	Not Started	20	10/10/2025	11/6/2025	-51
PM	Receive Initial Plans Comments	Not Started	1	11/7/2025	11/7/2025	-51

Production Float Trends

Month	7/2025	8/2025	9/2025	10/2025	11/2025
TF	-2	-2	-2	-2	-3
Action	SCR	SCR	SCR	SCR	SCR

FPID / FM#	Project Description	Extra Description	Milestone	Float (Days)	Milestone	Float (Days)	Milestone	Float (Months)
454988.1	SR-9/I-95 SAFETY IMPROVEMENTS NEAR ST. LUCIE COUNTY REST AREA	NPV = \$11,697,902 B/C RATIO = 3.6 SHSP EMPHASIS AREA(S): LANE DEPARTURE CRASHES AND AGGRESSIVE DRIVING/ SFA1 & SFA2 IMPROVE LIGHTING ALONG THE CORRIDOR (UPGRADE TO LED AND ADD NEW LIGHT POLES. INSTALL A DMS IN THE SOUTHBOUND DIRECTION. INSTALL HIGH FRICTION SURFACE TREATMENT (EPOXY OVERLAY) ON THE BRIDGE. EXTEND GUARDRAIL ALONG THE MEDIAN IN BOTH THE NORTHBOUND AND SOUTHBOUND DIRECTIONS (NORTH OF THE BRIDGE). IMPROVE DRAINAGE. INSTALL WET ROAD DETECTION SYSTEM & CURVE WARNING SIGNS WITH FLASHING BEACONS. LENGTHEN THE I-95 SB DECELERATION LANE TO THE ST. LUCIE REST AREA. INSTALL SPEED FEEDBACK SIGNS IN BOTH THE NORTHBOUND AND SOUTHBOUND DIRECTIONS STANDALONE SAFETY PROJECT LET TOGETHER W/ 449961.1	Exec PDE Public Hear. Sub OEM LDCA		Exec Design Initial Engin. Constructability Utilities Clear Permits Clear R/W Certified Biddability	07/16/2025A - -35 -35 -35 136 59 -31		
Damaris Williams	County: ST. LUCIE							

Production	03/06/2028	-2
TLH or PSU	07/24/2028	0
Letting	09/27/2028	0

**Transportation System:** 01 - INTRASTATE INTERSTATE  
**Contract Class:** 1 - TALLAHASSEE LET  
**Work Mix:** SKID HAZARD OVERLAY  
**Mile Post From:** 19.100 **Mile Post To:** 21.400 **Project Length:** 2.300

Project Funding Summary

Federal Oversight

FY	PH	SEQ	Phase Total	Fund Code	Fund(PDC)	Fed Aid	VER
2026	32		\$1,215,562	ACSS	\$1,215,562	D425-075-B	AD
2029	52	01	\$6,611,483	ACSA	\$792,120	--	AD
		01		ACSS	\$5,819,363	--	AD
2029	62		\$930,902	ACSS	\$87,291	--	AD
				ACSS	\$843,611	--	AD

Critical Path Activities

Resp.	Critical Path Activity	Status	Rem Dur	Late Start Date	Late Fin Date	Total Float
PM	PM Circulate Draft Scope Services/Hours for Review by Each Supporting Office	Not Started	10	10/9/2025	10/22/2025	-35
PM	Review of Scope with Agency	Not Started	1	10/23/2025	10/23/2025	-35
PM	Scope Meeting Workshop w/All Supporting Offices	Not Started	5	10/24/2025	10/30/2025	-35
PM	Submit Final Scope of Services and Staff Estimate	Not Started	1	10/31/2025	10/31/2025	-35
EM	Identify Environmental Features	Not Started	10	10/27/2025	11/7/2025	-23

FPID / FM#	Project Description	Extra Description	Milestone	Float (Days)	Milestone	Float (Days)	Milestone	Float (Months)									
438379.3	SR-713/KINGS HWY FROM NORTH OF ST LUCIE BLVD TO INDRIO ROAD	2024 TPO PRIORITY #2 WIDENING FROM 2 TO 4 LANES; PD&E UNDER 230256-5 R/W REQUIRED 10/16/2025: PROJECT IS TO RECONSTRUCT SR-713/KINGS HWY TO A 4-LANE SUBURBAN TYPICAL FROM NORTH OF ST. LUCIE BLVD TO NORTH OF WEST COMMERCE RD WITH 4' INSIDE SHOULDERS, TYPE E CURB & GUTTER, 22' RAISED MEDIAN, 4' OUTSIDE SHOULDERS, A 6' SIDEWALK ON THE EAST SIDE AND A 12' SHARED-USE PATH ON THE WEST. ACCESS MANAGEMENT WILL BE UPGRADED AS NEEDED, DRAINAGE WILL CONSIST OF CURB INLETS & STORM SEWERS, RETENTION PONDS, & THE RELOCATION OF THE FPFWCD CANAL #4, AND THERE WILL BE RELOCATIONS OF SEVERAL UTILITIES (AT&T, FPL, ETC.).	Exec PDE Public Hear. Sub OEM LDCA		Exec Design Initial Engin. Constructability Utilities Clear Permits Clear R/W Certified Biddability	02/23/2020A 05/07/2021A 07/13/2027 10/02/2028 08/29/2028 07/07/2028 10/04/2028	- - 80 -13 255 -191 -13	<table border="1"> <tr> <td>Production</td> <td>02/05/2029</td> <td>-4</td> </tr> <tr> <td>TLH or PSU</td> <td>04/02/2029</td> <td>-13</td> </tr> <tr> <td>Letting</td> <td>07/25/2029</td> <td>-2</td> </tr> </table>	Production	02/05/2029	-4	TLH or PSU	04/02/2029	-13	Letting	07/25/2029	-2
Production	02/05/2029	-4															
TLH or PSU	04/02/2029	-13															
Letting	07/25/2029	-2															

**Transportation System:** 03 - INTRASTATE STATE HIGHWAY  
**Contract Class:** 7 - DISTRICT LET  
**Work Mix:** ADD LANES & RECONSTRUCT  
**Mile Post From:** 5.140 **Mile Post To:** 7.330 **Project Length:** 2.190

Federal Oversight

**Project Funding Summary**

FY	PH	SEQ	Phase Total	Fund Code	Fund(PDC)	Fed Aid	VER
2020	32		\$2,891,204	GFSA	\$2,124,838	D420-021-B	AD
				SA	\$766,366	D420-021-B	AD
2030	41		\$74,000	DIH	\$74,000	--	G1
2031	41		\$300,000	DIH	\$300,000	--	G1
2033	41		\$100,000	DIH	\$100,000	--	G1
2030	42		\$1,082,000	DDR	\$1,082,000	--	G1
2031	43		\$2,000,000	DS	\$2,000,000	--	G1
2032	43		\$5,008,000	DDR	\$5,008,000	--	G1
2033	43		\$3,000,000	DDR	\$3,000,000	--	G1
2030	4B		\$535,500	DDR	\$535,500	--	G1
2031	4B		\$297,500	DDR	\$297,500	--	G1
2032	4B		\$47,000	DDR	\$47,000	--	G1
2035	52	01	\$96,479,467	DDR	\$96,479,467	--	CA
2035	62		\$11,095,139	DDR	\$1,447,192	--	CA
				DDR	\$9,647,947	--	CA
2022	C8		\$1,298	DS	\$1,298	--	AD

**Critical Path Activities**

Resp.	Critical Path Activity	Status	Rem Dur	Late Start Date	Late Fin Date	Total Float
PM	Initiate Outdoor Advertising (ODA) Process	Not Started	20	2/28/2025	3/27/2025	-192
PM	Prepare Landscape Concept Report (includes ODA)	Not Started	10	3/14/2025	3/27/2025	-192
PM	Meet with Project Landscape Architect and District Landscape Architect	Not Started	10	3/28/2025	4/10/2025	-192
PM	Landscape Meeting with Local Agency(ies)	Not Started	5	4/11/2025	4/17/2025	-192
PM	Prepare Preliminary Plans for Utility Distribution	Not Started	40	2/28/2025	4/24/2025	-192

**Production Float Trends**

Month	10/2025	11/2025
TF	-2	-3
Action	Ok	Ok

FPID / FM#	Project Description	Extra Description	Milestone	Float (Days)	Milestone	Float (Days)	Milestone	Float (Months)
446331.1	JENKINS ROAD FROM CR-712/MIDWAY ROAD TO SR-68/ORANGE AVENUE	2024 TPO PRIORITY #4 LFA WITH ST. LUCIE COUNTY R/W IS NEEDED 22-02 WIRE TRANSFER RECEIVED 11/13/23 \$1M ST. LUCIE COUNTY 37-01: PD&E WITH FEC WE NO LONGER PROGRAM PHASE 27, HENCE ADDING PHASE 37 ONCE WE REACH THE "ACTUAL DESIGN" STAGE, WE CAN REQUEST A NEW FAP CONSTRUCTION PHASE WILL BE ADMINISTERED BY ST LUCIE COUNTY USE PHASE 58, CEI PHASE68, POST DESIGN ADMINISTERED BT FDOT	Exec PDE	03/22/2024A	-	Exec Design	05/03/2030	0
Maria Formoso	County: ST. LUCIE		Public Hear.	11/02/2028	-16	Initial Engin.	08/06/2031	60
			Sub OEM			Constructability	02/09/2034	418
			LDCA	06/05/2029	-43	Utilities Clear	10/04/2034	325
						Permits Clear	08/29/2034	431
						R/W Certified	01/03/2035	59
						Biddability	10/06/2034	325

Transportation System: 06 - NON-INTRASTATE OFF STATE HIGHW  
 Contract Class: 4 - MISC - NO LETTING  
 Work Mix: PD&E/EMO STUDY  
 Mile Post From: 0.000 Mile Post To: 2.777 Project Length: 5.104

Project Funding Summary

Federal Oversight

FY	PH	SEQ	Phase Total	Fund Code	Fund(PDC)	Fed Aid	VER
2023	22		\$627,389	GFSU	\$359,119	D423-020-B	AD
				SU	\$268,270	D423-020-B	AD
2024	22		\$4,514,012	ACSU	\$17,447	D423-020-B	AD
				ACSU	\$2,003,672	D423-020-B	AD
				GFSU	\$37,861	D423-020-B	AD
				LFP	\$1,000,000	D423-020-B	AD
				SU	\$78,704	D423-020-B	AD
				SU	\$376,328	D423-020-B	AD
				TRIP	\$794,758	D423-020-B	AD
				TRWR	\$205,242	D423-020-B	AD
2025	22		\$828,376	SU	\$828,376	D423-020-B	AD
2030	32		\$4,440,170	ACSU	\$2,111,970	--	G1
				TRIP	\$2,328,200	--	G1
2032	41		\$10,000	ACSA	\$10,000	--	CA
2032	42		\$61,800	ACSU	\$61,800	--	CA
2032	43		\$101	ACSU	\$101	--	CA
2032	45		\$101	ACSA	\$101	--	CA
2032	4B		\$61,800	ACSU	\$61,800	--	CA
2034	58		\$87,027,424	ACSU	\$87,027,424	--	CA
2034	62		\$8,702,742	ACSU	\$8,702,742	--	CA
2034	68		\$8,698,868	SU	\$8,698,868	--	CA

Critical Path Activities

Resp.	Critical Path Activity	Status	Rem Dur	Late Start Date	Late Fin Date	Total Float
PM	Prepare Soils Survey	Not Started	30	10/9/2025	11/19/2025	-35
PM	Receive and Accept Soil Survey	Not Started	10	11/20/2025	12/5/2025	-35
PM	NOI - EIS Start	Not Started	1	12/8/2025	12/8/2025	-35
PM	Prepare Project Management Plan	Not Started	1	12/9/2025	12/9/2025	-35
PM	Prepare QC Plan	Not Started	1	12/9/2025	12/9/2025	-35