

STATE ARBITRATION BOARD

1022 LOTHIAN DRIVE
TALLAHASSEE, FL 32312-2837

PHONE: (904) 385-2852 OR (904) 942-0781 FAX: (904) 942-5632

NOTICE

In the case of Bergeron Land Development, Inc. versus the Florida Department of Transportation on Project No. 97861-3356 in Broward County, Florida, both parties are advised that State Arbitration Board Order No. 4-96 has been properly filed on October 31, 1996.



H. Eugene Cowger, P.E.
Chairman & Clerk, S.A.B.

S.A.B. CLERK

OCT 31 1996

FILED

Copies of Order and Transcript to:

Jimmy B. Lairscey, P.E., Director of Construction/FDOT
Jim Cardaman, Project Manager/Bergeron Land Development, Inc.

STATE ARBITRATION BOARD

ORDER NO. 4-96

RE:

Request for Arbitration by:
Bergeron Land Development, Inc.
Job No. 97861-3356 in
Broward County

The following members of the State Arbitration Board participated in the disposition of this matter:

H. Eugene Cowger, P.E., Chairman
Bill Deyo, P. E., Member
John Roebuck, Member

Pursuant to a written notice, a hearing was held on a request for arbitration commencing at 9:15 a. m. on Thursday September 26, 1996.

The Board Members, having fully considered the evidence presented at the hearing, now enter their Order No. 4-96 in this cause..

ORDER

The Contractor presented a request for arbitration of a claim in the total amount of \$ 9,386.37. This amount consists of the payment adjustment made by the Department of Transportation for concrete placed on September 16, 1993 because the compressive strength of the cylinders representing that concrete was less than the specified minimum compressive strength (5,500 psi) plus interest at one percent per month from October 30, 1993

The Contractor and his concrete supplier presented the following information in support of this claim:

1. In accordance with the specifications applicable to this project, the Department adjusted payment for the concrete in question based on the average compressive strength of two test cylinders (4,770 p.s.i.) made at the project site. Three core taken from the in-place concrete to verify the structural adequacy of the retaining wall in which the concrete was placed had an average compressive strength of 6,410 psi.

2. The quality control tests taken as part of the Level I Quality Control Plan of our concrete supplier during the period when this concrete was produced indicate that Class IV Concrete produced at the plant supplying the project consistently had a compressive strength exceeding the specified minimum of 5,500 p.s.i.)
3. It is our position that our Level I Quality Control data and the test results of the cores taken from the structure show that the test cylinders used to make the payment adjustment were not representative of the Class IV Concrete placed on September 16, 1993. We also question whether the test cylinders were properly cured. The range of the test cores strengths (5,760 p.s.i., 6,500 p.s.i. and 6,960 p.s.i.) does not indicate inconsistency in concrete production. This range is likely to have been due to variation in the techniques used in placing the concrete. 1
4. On or about April 1, 1994, the Department adopted amendments to Section 346 Portland Cement Concrete of the Standard Specifications that allow use of tests on cores taken from the structure to be substituted for cylinder tests if the compressive strength of the cylinder test is in excess of 500 p.s.i less than the specified minimum strength. The formula for making a pay adjustment was also revised to reduce the amount of a penalty. We are of the opinion these amendments were made after the Department recognized that the earlier specification was deficient.
5. The Department has refused to use the strength value of cores in the making their acceptance determination (pay adjustment) in this instance.
6. Our position is that, in determining the pay adjustment, the average compressive strength of the cores should be substitute for the average compressive strength of the test cylinders. This would cancel the pay adjustment.
7. Interest should be paid at the rate of one percent per month beginning October 20, 1993, the date on which the pay adjustment was made.

The Department of Transportation rebutted the Contractor's claims as follows:

1. There is no evidence to substantiate that the test cylinders used to determine the pay adjustment were not made in accordance with the DOT procedure for making concrete test cylinders. In accordance with the specifications, the Contractor is responsible for furnishing an acceptable curing facility for the test cylinders.
2. It is possible that the project Level II Quality Control was not effective introducing the possibility for excessive mixing water to be added or excessive time in the mixer to occur.

3. The technician who made the test cylinders was certified in accordance with DOT procedures.
4. The range of the compressive strengths of the three cores taken from the retaining wall (5,760 p.s.i. to 6,960 p.s.i.) indicates that the concrete produced on the day in question was not consistent in properties.
5. The concrete supplier's representative present when the test cylinders were made offered no objection as to the manner in which the cylinders were made.
6. It appears that the concrete supplier's Level I Quality Control was not functioning well during the month the concrete in question was supplied.
7. The specifications applicable to this job clearly state that cores will not be considered in calculating pay adjustments for deficient strength.
8. The Department has authorized by Supplemental Agreement modification of other contracts to use the later version of Section 346. On this project, the Contractor did not request application of the newer specification until after a pay adjustment was made by the Department.
9. Allowing a change in the specifications in this instance would be circumventing the competitive bidding process.

The Board in considering the testimony and exhibits presented found the following points to be of particular significance:

1. The reduction in payment for low strength concrete represented approximately 50 percent of the unit price for the bid item Class II Concrete which includes costs such as constructing forms and placing forms in addition to the as delivered cost of the concrete. Subsequent to the bid date for this project, the Department of Transportation revised Section 346 of its Standard Specifications (Subarticle 346-12.7) to make the formula for imposing reductions in payment for low strength concrete realistic.
2. The evidence did not substantiate that there were deficiencies in casting the test cylinders in question.

From the foregoing and in light of the testimony and exhibits presented, the State Arbitration Board finds as follows:


The Department of Transportation shall reduce the pay adjustment for the low strength concrete placed on September 16, 1993 to \$2,192.23. This is the amount calculated using the formula contained in the later version of Section 346.

The Department of Transportation shall pay the Contractor \$1,000.00 in interest.

The Department of Transportation is directed to reimburse the State Arbitration Board the sum of \$255.00 for Court Reporting Costs.


S.A.B. CLERK
OCT 31 1996
FILED


Tallahassee, Florida
Dated: 31 October 1996


H. Eugene Cowger, P.E.
Chairman & Clerk

Certified Copy:


Bill Deyo, P. E.
Member


H. Eugene Cowger, P.E.
Chairman & Clerk, S.A.B.


John P. Roebuck
Member

31 October 1996
DATE

STATE ARBITRATION BOARD
STATE OF FLORIDA

S.A.B. CLERK

OCT 31 1996

FILED

BERGERON LAND DEVELOPMENT,)
INC.)

- and -)

DEPARTMENT OF TRANSPORTATION)

PROJECT NO. 97861-3356

LOCATION: Broward County,
Florida

ORIGINAL

RE: Arbitration In The Above Matter

DATE: Thursday, September 26, 1996

PLACE: Florida Transportation Center
1007 Desoto Park Drive
Tallahassee, Florida

TIME: Commenced at 9:15 a.m.
Concluded at 10:30 a.m.

REPORTED BY: CATHERINE WILKINSON
CSR, CP
Notary Public in and for
the State of Florida at
Large

WILKINSON & ASSOCIATES
Certified Court Reporters
Post Office Box 13461
Tallahassee, Florida
(904) 224-0127

152
043
OC

OC

OC

APPEARANCES:

MEMBERS OF THE STATE ARBITRATION BOARD:

Mr. H. E. "Gene" Cowger, Chairman
 Mr. Jack Roebuck
 Mr. Bill Deyo

APPEARING ON BEHALF OF BERGERON LAND DEVELOPMENT, INC.:

Mr. Jim Cardaman
 Mr. Richard Sampiere
 Mr. Jerry Haught

APPEARING ON BEHALF OF THE DEPARTMENT OF TRANSPORTATION:

Mr. Ken Blanchard
 Mr. Dorion Ogle
 Mr. Bill Sears
 Mr. Bill Todd

* * *

I N D E X

EXHIBITS	PAGE
Exhibit Nos. 1 through 7 in evidence	5

CERTIFICATE OF REPORTER	50
-------------------------	----

P R O C E E D I N G S

1
2 CHAIRMAN COWGER: This is a hearing of the State
3 Arbitration Board established in accordance with
4 Section 337.185 of the Florida Statutes.

5 Mr. Bill Deyo was appointed a member of the Board
6 by the Secretary of the Department of Transportation.

7 Mr. John Roebuck was elected by the construction
8 companies under contract to the Department of
9 Transportation.

10 These two members chose me, H. Eugene Cowger, to
11 serve as the third member of the Board and as the
12 Chairman.

13 Our terms began July 1, 1995 and expire June 30,
14 1997.

15 Will all persons who will make oral presentations
16 during this hearing please raise your right hand and be
17 sworn in.

18 (Whereupon, all witnesses were duly sworn.)

19 CHAIRMAN COWGER: The documents which put this
20 arbitration hearing into being are hereby introduced as
21 Exhibit No. 1. That is the notice of arbitration
22 hearing, the request for arbitration submitted by
23 Bergeron, the contractor, and everything that was
24 attached to that request for arbitration.

25 The request package was furnished to the DOT and

1 all of the Board members in advance of this hearing.

2 Exhibit 2 is a rebuttal, a single-page rebuttal
3 by DOT that was submitted to the Board on May 15th and
4 transmitted to the contractor at that time.

5 Are there any other exhibits which either party
6 wishes to put into the record at this time?

7 (Discussion off the record)

8 CHAIRMAN COWGER: Back on the record. I'm going
9 to identify the exhibits now that were distributed
10 during the break. I have a bid blank on project
11 number 97861-3356, as submitted by DOT. That will be
12 Exhibit 3.

13 Exhibit 4 is another bid blank on job 72160-3506,
14 et cetera, the Acosta Bridge, as submitted by DOT.

15 By the way, those of you that are out there
16 looking at these, please identify your exhibits as
17 I read them out by number so we can use that later on
18 in the record.

19 Exhibit 5 is another bid blank for job number
20 12001-3509, the Edison Bridge, again, submitted by
21 DOT.

22 Exhibit 6 is a set of test results by producer
23 dealing with plant number 86129, Rinker Materials
24 Concrete is the producer. This was submitted by DOT.

25 Exhibit 7 is a package submitted by the

1 contractor consisting of several documents. The front
2 document is a chart relating -- compressive strength to
3 date cast for quality control tests run by CSR Rinker
4 at their Pompano plant on mix number 04-0045.

5 I'm not going to go in and describe the rest of
6 the attachments. I think everybody has the same
7 package.

8 MR. SEARS: We only got a single page.

9 CHAIRMAN COWGER: Okay, in that case then I will
10 identify the rest of the package. The rest of the
11 package consists of -- did you find it?

12 MR. SEARS: I've got it. I thought that was
13 separate.

14 CHAIRMAN COWGER: All right. We will go on
15 without going any further.
16 (Whereupon, Exhibit Nos. 1 through 7 were received in
17 evidence.)

18 CHAIRMAN COWGER: Okay. Does either party want
19 any additional time at this point to examine the
20 exhibits? Hearing nothing, we will proceed on.

21 During this hearing the parties may offer such
22 evidence and testimony as is pertinent and material to
23 the controversy and shall produce such additional
24 evidence as the Board may deem necessary to an
25 understanding and determination of the matter before

1 it.

2 The Board shall be the sole judge of the
3 relevance and materiality of the evidence offered.

4 The parties are requested to assure that they
5 receive properly identified copies of each exhibit
6 submitted during the course of this hearing and to
7 retain these exhibits. The board will furnish a copy
8 of the court reporter's transcript of this hearing,
9 along with its final order, but will not furnish the
10 parties copies of the exhibits.

11 The hearing will be conducted in an informal
12 manner. First the contractor's representatives will
13 elaborate on their claim and then the Department of
14 Transportation will offer rebuttal.

15 Either party may interrupt to bring out a
16 pertinent point by coming through the Chairman.
17 However, for the sake of order I must instruct that
18 only one person speak at a time.

19 We have reached a point now where the contractor
20 should begin his presentation.

21 In the interest of trying to expedite this
22 hearing, and to not constrain anybody from anything
23 they may want to introduce, I think it might be a good
24 idea for me to express the issue as the Board sees it
25 from the documents that were submitted prior to today.

1 The issue and the sole issue is the reduction in
2 payment for Class 4 concrete pavement placed in a
3 structure on a particular day, and the reduction in
4 payment was based on the acceptance test that
5 represented the concrete placed on that day being less
6 than the specified minimum compressive strength of 5500
7 psi. That's what we're here to discuss.

8 The contractor has got some positions on this and
9 so does DOT. I think that's all I will say at this
10 point. I may want to introduce some other things as to
11 understanding this later, but I think it would be
12 appropriate for the contractor to begin now.

13 MR. CARDAMAN: I will start out and go ahead and
14 represent the amount that we're claiming, as was stated
15 in our acceptance of the revised final payment and our
16 letter of July 26, 1996. We were looking at a claim
17 amount which was a reduction in the pay amount for the
18 concrete of \$6,801.72 plus any applicable interest that
19 would be due from the time in which the pay reduction
20 occurred, which I believe was the September or October
21 estimate of 1993, and we are looking at approximately
22 38 months of interest. The combined total is
23 \$9,386.37.

24 CHAIRMAN COWGER: 9386.37?

25 MR. CARDAMAN: That's correct.

1 CHAIRMAN COWGER: Thank you.

2 MR. CARDAMAN: I might note the contractor was
3 very conservative. He only asked for 1 percent on the
4 interest.

5 MR. BLANCHARD: One percent per month?

6 MR. CARDAMAN: That's correct.

7 CHAIRMAN COWGER: Before you proceed on, so we
8 will have it in the record, a question of the DOT.
9 Assuming that the Board should find that the contractor
10 is due compensation, does that 10-93 date appear to be
11 correct?

12 If you can't answer that now, somebody might look
13 at it and when you start your rebuttal be sure and tell
14 us whether you think that is the proper date; in other
15 words, the date on which the payment was first taken
16 away from an estimate.

17 That's basically what you are --

18 MR. CARDAMAN: It occurred on the September
19 estimate. I calculated the interest from October 30th.

20 CHAIRMAN COWGER: How about checking that out.

21 MR. SEARS: The work was done in September.

22 MR. CARDAMAN: I didn't start the interest until
23 October.

24 MR. SEARS: Okay.

25 CHAIRMAN COWGER: Proceed. I will try not to

1 interrupt.

2 MR. CARDAMAN: With that I would like to offer to
3 the Chair to pass on to Jerry from Rinker and he will
4 present the merits of the claim.

5 MR. HAUGHT: Okay, I will try to keep this as
6 brief as I can. Just as a quick summary of the dates
7 involved here. September 16th is the date in question,
8 the subject of this claim.

9 On that date pertinent information that's
10 available from a testing standpoint are cylinders cast
11 by the DOT, the acceptance test results as well as
12 cores obtained from the structure.

13 Also pertinent to this claim is the 9-17-93
14 concrete placement, which was the next day, obviously.
15 On that date there was also a compressive strength
16 failure on the DOT acceptance cylinder.

17 The contract mandates that the supplier perform
18 Level I QC testing. On this date we also tested the
19 same load of concrete that the DOT did. So, we've got
20 both contractor and Department compressive strength
21 results from that date.

22 Just going through the results quickly, this
23 graph that is Exhibit 7 I guess, it just lays out the
24 data that's at issue.

25 The first set of data is the contractor's Level I

1 QC data mandated by the Department. This is internal
2 testing that Rinker performed on the -- on various job
3 sites out of the Pompano Beach plant. All this data is
4 on the mix in question in this claim, which is 04-0045,
5 Class 4, 5500.

6 The average strength on the data over the time
7 frame from May '93 through October '93 for this mix
8 with Rinker's data is 6,977 psi.

9 Standard deviation is 419 psi, generally
10 indicating good control over concrete production.

11 CHAIRMAN COWGER: What was that average value
12 again?

13 MR. HAUGHT: 6,977 psi.

14 CHAIRMAN COWGER: Thank you.

15 MR. HAUGHT: That is on I believe the 28 test.
16 I'm sorry, yes, 28 compressive strength results. The
17 line that's shown on the graph is the running average
18 of three of the individual compressive strength
19 results.

20 The triangles that are also plotted on there are
21 the DOT acceptance test results from the 9-16 and
22 9-17-93 placement.

23 The 9-16 placement, the Department's acceptance
24 result was 4,770 psi at 29 days. The 9-17 placement,
25 the DOT result was 5,390 psi at 28 days.

1 Rinker Level I QC testing on the same load of
2 concrete from the 9-17 date was 6,750 psi, a difference
3 between the Department's acceptance and the Level I QC
4 of 1360 psi.

5 The X that's plotted on the 9-16 placement is the
6 46-day average core result. Department testing on the
7 cores obtained from the retaining wall itself. That is
8 6,410 psi. Again, F prime C is 5500 psi.

9 Something I didn't plot on here, which I regret
10 right now, is the 28-day equivalent core strength as
11 mandated by the Department in 346. The 28-day
12 equivalent strength is 5,899 psi based on the
13 Department's formula for correlation of 46-day core
14 results to 28-day cylinder strengths.

15 Still a difference, even using that equivalency
16 equation, it's still over a thousand psi above the
17 acceptance cylinders.

18 Some of the key things that I think are -- that
19 should be viewed in the assessment of this penalty are,
20 as I spoke before, the comparison testing on the 9-17
21 placement. That placement was never cored because it
22 was inaccessible. Our intentions were to core it as
23 well, but we couldn't access it at the time of the
24 coring.

25 Also at issue, I referenced the 28-day equivalent

1 core strength of 5,899 psi. The cores were obtained in
2 time to achieve a 42-day compressive strength on the
3 cores. Through no fault of the contractor, the
4 equivalency equation is now part of the issue, and it
5 should have never been.

6 The cores were provided in a timely manner to do
7 42-day testing as mandated by the specification.

8 Also at issue is the fact that the 9-16
9 placement, the acceptance test has a note on it that
10 says cores -- or cylinders tested late due to late
11 arrival. The standard test date is 28 days of age.
12 They were not tested until 29 days, indicative of a
13 field curing situation.

14 The condition --

15 CHAIRMAN COWGER: Excuse me, while you are
16 pausing just a second, the cores are tested by DOT?

17 MR. HAUGHT: That's correct. Obtained by the
18 contractor, tested by DOT.

19 CHAIRMAN COWGER: Thank you.

20 MR. HAUGHT: Back to the 9-16 placement, which is
21 the subject of the claim. The cylinders were subjected
22 to essentially field curing during the entire time
23 frame from date of cast through date of test. They got
24 to the DOT lab after the due date of test.

25 The curing box the contractor provided, a

1 basically cattle trough, insulated water cured
2 environment. However, the curing trough was placed
3 outside between two trailers exposed to direct
4 sunlight.

5 Curing boxes typically, due to the heat and
6 hydration of the concrete put in it, unless they are
7 controlled, will be warmer than ambient temperature.

8 The second portion of Exhibit 7, Section 6.3,
9 this is the Florida method, FM 1-T 023, which was a
10 governing document for curing of test specimen.
11 Section 6.3 states that the field curing shall be
12 between 60 and 80 degrees.

13 This document has since been changed, but it was
14 after the date of this contract. That number is now
15 73.4, plus or minus three degrees.

16 The next section of Exhibit 7 is weather
17 information from NOAA. I apologize for the fax, but
18 the timing was not -- I didn't get it in in time. This
19 is official NOAA temperature data for Pompano Beach,
20 which is the location of this project.

21 Typical ambient temperatures are low nineties as
22 a high during the day. I think the hottest it got
23 during the curing time of this particular specimen was
24 93 degrees.

25 Night temperatures were in the mid seventies

1 throughout the curing time of this, of the 9-16-93
2 concrete cylinders.

3 The next issue I want to talk about is the -- and
4 I've mentioned it briefly, is the fact that we are
5 applying a 28-day equivalency equation to the core
6 data.

7 And again I want to state that it is more than a
8 thousand psi above the acceptance data, even using the
9 equivalency equation. And the equivalency equation is
10 applied through no fault of the contractor. It was due
11 to shipping of the cores from the project to the DOT
12 lab, processing them. They ran into a weekend, and it
13 got pushed to Monday.

14 Now I want to touch briefly on the
15 specifications. 346, Section 10 of this contract
16 provides for discarding of cylinder -- individual
17 cylinder results if there is any evidence of improper
18 molding, curing.

19 I don't know how there could be evidence of a
20 cylinder, improper curing, but it provides for
21 exclusion of the acceptance test results if anything is
22 not done in accordance with the prescribed -- with the
23 prescribed specifications.

24 This Section 10 was not invoked in this claim.
25 Essentially the curing and the entire process was

1 deemed to be acceptable and in accordance with the
2 specifications.

3 Also I want to touch on some issues related to
4 Section 10 tied to the actual specification that
5 prevents paying on core results.

6 This section of the specification was under
7 revision at the time of this project. I do not contest
8 what the contract says regarding payment on acceptance
9 cylinders. It was recognized both within industry and
10 the Department that something was wrong with the
11 specification. It was under revision, and the revision
12 did not come out until March of 1994, essentially about
13 six months after this project.

14 The current specifications we wouldn't be sitting
15 here today, it would not be an issue. Payment would
16 have been on the cores, and it would have been -- it
17 would be a moot point.

18 I guess I also would like, since we were provided
19 the primary rebuttal exhibit prior to the hearing,
20 I would like to address a couple of issues that show
21 up.

22 CHAIRMAN COWGER: Before you go to that, may
23 I ask something. The specification, the 346
24 specification that applied to the job that we're here
25 to discuss today, I don't think the contract -- the

1 Board was ever furnished a copy of that. We've got a
2 copy of the upgraded specification that was adopted
3 apparently in March.

4 MR. HAUGHT: The Department's Exhibit 3 is the
5 specification that was governing this contract.

6 MR. CARDAMAN: I have a full copy. You can pass
7 that down.

8 CHAIRMAN COWGER: Well, let's see what we've got
9 here.

10 MR. DEYO: You have the penalty portion in there.

11 CHAIRMAN COWGER: That's all we're interested in,
12 is it not? Okay. That's good.

13 MR. DEYO: You don't need the whole thing.

14 MR. HAUGHT: The only thing missing from this one
15 is the section that provides for the review of the
16 curing, handling, processing of the cylinders and the
17 discarding of the results if there's any indication of
18 something being --

19 MR. CARDAMAN: That is an issue, isn't it?
20 That's one of the points you were bringing up.

21 MR. SEARS: I was confused. I thought you said
22 the coring and the cylinder curing was deemed by Rinker
23 to be acceptable. I misunderstood that?

24 MR. HAUGHT: Pardon me?

25 MR. SEARS: I thought after you went through all

1 those exhibits you said the coring and cylinder curing
2 Section 10 was deemed acceptable.

3 MR. HAUGHT: No.

4 MR. SEARS: Okay.

5 MR. HAUGHT: That's part of the issue is the
6 curing of the acceptance cylinders.

7 MR. SEARS: Okay.

8 MR. HAUGHT: We do not have -- there is no issue
9 from us on the core handling other than the timing of
10 the breaks from when the cores were obtained until they
11 were tested.

12 MR. SEARS: Okay.

13 MR. CARDAMAN: Is the core result not
14 questionable because of the variance between it and
15 the -- your graph of the QC where you make your routine
16 checks?

17 MR. HAUGHT: That is one of the issues I wanted
18 to address pertaining to the primary rebuttal exhibit,
19 references to the spread between the individual cores
20 being an indication of inconsistent quality. I can
21 move into that now if that's where we want to go.

22 The primary rebuttal exhibit, there's really two
23 key things in it that we take issue with. The first
24 one being the fourth paragraph where it states, "If a
25 specification is more stringent, the price of the

1 concrete reflects this condition. For the Department
2 to selectively consider or delete a portion of this
3 specification could be construed using unfair practices
4 to other concrete producers due to the bidding
5 process."

6 The only comment I can make on that is that no
7 contractor bids a job -- I mean the assumption during a
8 bid is that testing is going to represent the product.
9 That's the base assumption. Bids are not based on --
10 that's the primary premise.

11 In this case the data indicates that the
12 evaluation used to assess the penalty does not
13 represent the concrete that's in place. It does not
14 represent the structure that we're driving over right
15 now.

16 The second thing that I take issue with on the
17 primary rebuttal is the second to the last paragraph,
18 the last two sentences. "The core strengths did show a
19 variance of 1200 psi range from 6960 to 5760 psi, which
20 indicates the quality of concrete was not consistent.
21 If the lowest test value of 5760 psi was utilized, the
22 resultant 28-day equivalent strength would not have
23 achieved the 5500 psi requirement."

24 My objection to this is it misses the entire
25 point for obtaining three cores from a structure. The

1 three cores are not to evaluate the consistency of the
2 concrete as delivered. The cores are affected by
3 consolidated -- consolidation-related issues, entrapped
4 air voids, a number of different things.

5 Three cores are mandated by all specifications,
6 not just the Department's, to look for an outlier.

7 The range on the cores has nothing to do with the
8 quality of the concrete or the consistency of the
9 concrete. There's a lot of other variables that come
10 into play with it.

11 Core testing is tricky. There's a lot of
12 variables that can affect it. That is why we have the
13 three cores. The spread on the results is not
14 indicative of a consistency of the product -- the
15 problem.

16 CHAIRMAN COWGER: May I ask a question.

17 (Examining document) Okay, I'm satisfied.

18 MR. HAUGHT: This pretty much concludes -- and
19 I would like to close with just some brief statements.
20 The pay item in this claim is a retaining wall footing.
21 Concrete cores from this retaining wall footing, no one
22 disputes that they indicate that the concrete in that
23 structure is above 5500 psi.

24 Therefore, we should be paid based on the end
25 result of that footing. It has achieved a specified

1 strength and should be accepted at no penalty.

2 Also, I would comment that we operate under these
3 specifications every day of the week. Every
4 specification has to have engineering judgment applied
5 to it. You need to look at the data that you get. You
6 need to evaluate what you have and make a decision.

7 And sometimes it's not black and white. In this
8 case it's not black and white, and the penalty was
9 assessed based on black and white -- on a black and
10 white basis.

11 Jim, that's about all I have to say, if you have
12 anything to add.

13 MR. CARDAMAN: No, I think you have very well
14 covered it. I have nothing further. We would turn it
15 back to the Chair to give to the Department at this
16 point.

17 CHAIRMAN COWGER: Before we do that, does either
18 one of the Board members have any questions that they
19 would like to present?

20 MR. ROEBUCK: The points I would ask about, you
21 made an issue that the acceptance cylinders were poorly
22 field cured and not even taken to the lab until after
23 the 28 days. Your temperature data shows they weren't
24 cured at 68 degrees during the time they stayed in the
25 field.

1 MR. HAUGHT: During the course of the
2 investigation into this problem, the investigation into
3 the handling of the cylinders was left in the
4 Department's -- within their scope, as basically
5 mandated by the specification. It never occurred at
6 the time of the investigation of the problem.

7 MR. ROEBUCK: So, that was an explanation of why
8 perhaps the cylinders were of low value? You drilled
9 the concrete. The concrete exonerated itself
10 completely with the core testing.

11 Your defense is you wanted the breathing room of
12 the specs. You proved the concrete was okay, and yet
13 the specs said you can't use this for -- to replace the
14 cylinder test. That was during that time when we had a
15 serious flaw in the specs.

16 Your point is you are trying to let the cores
17 prove your -- the concrete you sold was -- met the
18 specs?

19 MR. HAUGHT: Exactly.

20 MR. ROEBUCK: So, the horrible penalty involved
21 in these low breaks is another point that you are not
22 contesting? They assessed you a penalty far greater
23 than the penalties today?

24 MR. HAUGHT: Yes.

25 MR. ROEBUCK: So, the point is you are trying to

1 let the core stand for the concrete?

2 MR. HAUGHT: That's correct.

3 MR. ROEBUCK: Okay.

4 CHAIRMAN COWGER: I did have one question. On
5 Exhibit 7, just so that I understand for sure, so the
6 Board understands, what this represents is the quality
7 control test by Rinker over a period of I believe you
8 said 28 days, that sort of spans the period in
9 question?

10 MR. HAUGHT: That's correct.

11 CHAIRMAN COWGER: Now, the other question I had
12 is has anybody put together what the acceptance
13 cylinders during this period of time on this particular
14 project might have shown?

15 I realize that these QC tests now that were taken
16 by Rinker was not necessarily on concrete shipped to
17 this project, it was on a particular design mix that is
18 the same design mix as the Class 4 5500 psi concrete on
19 this project, but some of these cylinders may have been
20 taken on concrete that was shipped to other jobs?

21 MR. HAUGHT: That is correct.

22 CHAIRMAN COWGER: You are contending, I think,
23 that you've got a uniform quality control process?

24 MR. HAUGHT: We are controlling our production.
25 We are not controlling individual jobs. That is the

1 intent of the Level I QC plan requirements in the
2 standard operating procedures.

3 CHAIRMAN COWGER: Before DOT starts, then I think
4 it would be good if the Board could see a plot or a
5 chart showing us what the acceptance test on this
6 particular mix, design mix, showed during this period
7 of time. Maybe not the full 28 sets of tests or the
8 span of several months as Rinker shows, but just a few
9 tests in that vicinity.

10 Are you all prepared to present something like
11 that or could you?

12 MR. SEARS: Exhibit 6 shows all the cylinders
13 that we broke.

14 CHAIRMAN COWGER: These are your acceptance
15 cylinders?

16 MR. SEARS: For that mix.

17 CHAIRMAN COWGER: On this project or any project
18 that might have gone through?

19 MR. SEARS: Any project.

20 MR. DEYO: I have a point. You're addressing the
21 specification that was included in the contract, the
22 346 saying it was under revision?

23 MR. HAUGHT: Yes.

24 MR. DEYO: The section that we have here on the
25 specs indicates it was approved in '91, started in

1 probably July of '91. This contract was awarded in
2 October of '92. So, it was on several projects.

3 The question I would have with you, you supplied
4 concrete under this specification to other projects
5 during this time period?

6 MR. HAUGHT: Yes, we had. I would interject a
7 comment that this is not the only penalty that has been
8 assessed to Rinker Materials under this specification.
9 We know what the contract says. We read it just like
10 everyone else does.

11 When we feel that we have a problem and the
12 quality of the concrete does not meet 5500, we ante up.
13 We operated under this contract for the length that it
14 existed. And we paid numerous other penalties that we
15 felt were justified.

16 The difference between those and this case is we
17 don't feel that these are justified.

18 MR. DEYO: You have not contested any penalties
19 on any other jobs then that were under this
20 specification for concrete?

21 MR. HAUGHT: No, sir. I can't tell you how many
22 penalties we have paid under this contract, but there
23 have been cases.

24 CHAIRMAN COWGER: This is the only one at this
25 time, though, that's in dispute?

1 MR. HAUGHT: This is the only one where we firmly
2 believe that the quality of the concrete exceeds that
3 specified.

4 CHAIRMAN COWGER: Okay, DOT, time for you to go
5 ahead.

6 MR. SEARS: Okay. Jerry brought out some things
7 that wasn't in his original representation,
8 specifically that our cylinders were not cured
9 properly. We have no evidence that they were not cured
10 like they've been cured throughout the whole life of
11 this project.

12 He's only contesting to failures that happened in
13 the life of this project that had two bridges on it.
14 All of our cylinders are cured the same way. All of
15 them but two have passed. He's only questioning our
16 material handling and our curing tanks for this period
17 of -- he's speculating that they got to the plant late.
18 There's no documentation that shows that it was field
19 cured or --

20 MR. CARDAMAN: I think the lab report shows that
21 it got to the lab late. It's referenced on the lab
22 report.

23 MR. BLANCHARD: How late?

24 MR. CARDAMAN: One day late.

25 MR. BLANCHARD: That should mean it should have

1 higher strength, not lower strength. That's to your
2 advantage.

3 MR. HAUGHT: Well, I will let you continue, Bill.
4 I apologize.

5 CHAIRMAN COWGER: You are going to make a note of
6 that and come back to it? You have the opportunity to.

7 MR. SEARS: Our point is you were speculating
8 that it was in the field. We think it might have been
9 at the lab and they tested it two days late.

10 CHAIRMAN COWGER: We understand.

11 MR. SEARS: There was a total of about 650 yards
12 of Class 4 concrete. Independent assurance testing is
13 done for every 400 yards. That would require at least
14 one IA test. We, in fact, took four IA tests during
15 this project.

16 There were no discrepancies between the IA test,
17 which is done right next to the resident engineer's
18 test, the same mix, they do the tests right next to
19 each other.

20 Rinker is trying to compare our field tests done
21 at the site of discharge with his plant test done at
22 the plant.

23 MR. HAUGHT: Not true.

24 MR. SEARS: Okay.

25 CHAIRMAN COWGER: May I interrupt you a minute

1 and ask you a question. Where do you -- your quality
2 control cylinders, obviously the samples are taken out
3 of a ready mix truck. Is the truck still at the plant
4 or do you send somebody to the job site?

5 MR. HAUGHT: The SOP mandates that we test on the
6 job site.

7 CHAIRMAN COWGER: Your QC samples are taken at
8 the job site, not at the plant. Okay. There was a
9 little confusion interjected there and I wasn't sure.

10 MR. SEARS: I understand.

11 CHAIRMAN COWGER: I understand that now. Go
12 ahead.

13 MR. SEARS: Our Exhibit 6 shows the testing that
14 was done at that plant for that mix design. We
15 represent that after September 9th there was a definite
16 decrease in the strengths from that mix.

17 CHAIRMAN COWGER: May I ask a question while
18 you're on Exhibit 6. It shows the date reported. Does
19 it show anywhere in here the date the sample was taken?
20 I don't see that.

21 MR. ROEBUCK: You have to back up about 28 days.
22 You have to back up about a month.

23 MR. SEARS: That's not a part of this program,
24 no.

25 CHAIRMAN COWGER: So, the 10-15-93 date reported

1 correlates with the set of cylinders that are in
2 question here? Okay. Good enough.

3 MR. SEARS: Rinker's Exhibit 7 there only shows
4 the two bad cores. Again, it misrepresents the two bad
5 cylinders, it misrepresents all the cylinders that were
6 taken that were cured the same way that passed that we
7 feel had good concrete. We had the same technician.

8 CHAIRMAN COWGER: Is the point you're making that
9 from your acceptance data as shown in Exhibit 6 there's
10 no indication of any problem with the manner in which
11 the cylinders were made or tested on any other dates?

12 MR. SEARS: Right.

13 CHAIRMAN COWGER: There was another set of
14 cylinders that was made that were slightly below
15 strength that were made on the 17th of September. Are
16 those shown in this printout? I was trying to figure
17 out where they might be.

18 MR. HAUGHT: It's A-4036.

19 CHAIRMAN COWGER: Okay.

20 MR. SEARS: Exhibit 6, at the top of page five.

21 CHAIRMAN COWGER: That was cast 9-17. Okay.

22 Good enough. What was the purpose -- again on
23 Exhibit 6, you've got a couple of other strengths
24 highlighted, 9-14 and 9-15. Those are the report
25 dates. What was the purpose of highlighting those?

1 What are you trying to illustrate?

2 MR. SEARS: That these are listed chronological,
3 and we think there was a problem in September and
4 October and through October 15th at their plant.

5 MR. DEYO: A trend.

6 CHAIRMAN COWGER: That's exactly what I had in
7 mind, it was some sort of a trend. But that trend,
8 apparently on 10-18, the second test on page five of
9 Exhibit 6, it jumped back on up there and stayed on up
10 there through the remainder of the project.

11 MR. SEARS: That's correct.

12 CHAIRMAN COWGER: So, your point is that between
13 sometime I guess mid August up through mid September,
14 plus or minus, the point you're making is that there
15 must have been some sort of a problem with their
16 quality control?

17 MR. SEARS: Not speculating as to what happened,
18 but yes, that's what we're trying to show.

19 CHAIRMAN COWGER: The data that's shown in
20 Exhibit 6 might be a con -- a conclusion might be drawn
21 from that that says what I just said.

22 MR. ROEBUCK: Did you test whether your testing
23 technician took a vacation, the good guy?

24 MR. SEARS: Actually, I personally did not.

25 (Discussion off the record)

1 MR. BLANCHARD: Mr. Chairman, can I elaborate on
2 that presentation Mr. Sears just made having to do with
3 the cylinders being broken a day late would have been
4 to the contractor's advantage, not the Department's.
5 It would have broken stronger.

6 The contractor's contention that the cylinders
7 were not cured properly, if that, in fact, had
8 happened, was not a failing on the part of the
9 Department, it was a failing on the part of the
10 contractor.

11 The specifications require that the contractor
12 provide and maintain the facilities for curing the
13 cylinders at the proper temperature and everything
14 else.

15 So, he gets sloppy and wants to get reimbursed
16 from the Department, I don't understand that.

17 The next point I want to make is -- has to do
18 with Mr. Roebuck's contention that the specs were
19 flawed. I want to know what that flaw was. I have
20 been working in the concrete -- as the Department's
21 concrete specialist, specifications specialist on
22 concrete for several years. I'm not aware of any flaw
23 in that spec.

24 The concrete specifications have been revised
25 occasionally just like all of our specifications have.

1 The particular spec that was in place during this
2 project was subject to a varying interpretation as far
3 as whether or not cores would be allowed for the
4 purposes of determining pay adjustments. That's not a
5 flaw.

6 The question as to whether or not cores -- the
7 intent of the Department's specs at that time was that
8 cores would be allowed for determining structural
9 adequacy, but not for determining pay adjustments.

10 Now, that may not have been -- that may not have
11 been, should I say, written in such a way as to be
12 interpreted the way the intent was, but we gave the
13 contractor the benefit, all benefit of the doubt by
14 allowing the cores to be taken for pay adjustments.

15 Now on a later edition of the spec, which came
16 into effect, which was approved in '94, we made it
17 quite clear there should be no cores taken for pay
18 adjustments. But because of some possible
19 misinterpretation on the Bergeron in his contract, we
20 gave the contractor the complete benefit of the doubt
21 and allowed the cores for pay adjustments. So, again,
22 you got a break here.

23 You know, again, I don't know what Mr. Roebuck is
24 referring to in terms of a flaw. I don't understand
25 that.

1 Also, I want to point out that the producer's
2 test data here refers to his Level I plan which, you
3 know, I'm sure is accurate, but it's not conclusive in
4 itself because we have also got to look at the Level II
5 plan requirements, none of which has been presented
6 here.

7 The Level II plan controls concrete on the site.
8 Now, the producer says he took his samples on the site,
9 but our acceptance samples are taken during the
10 progress of the pour, after several yards of concrete
11 has been discharged from the mixer truck.

12 We don't have any truck that gets here or quality
13 control concrete reports to show if any water had been
14 added to the concrete or if the concrete had been
15 sitting there in the drum for an inordinate amount of
16 time before the point arrived at which the acceptance
17 cylinders were taken.

18 We don't have any of that information. I don't
19 see how we can attach much credence to one plan in
20 itself unless we have Level II plan information to go
21 along with it.

22 The other item about the cores is that I think we
23 all know that cores generally break higher than
24 cylinders to begin with.

25 MR. ROEBUCK: No, no, Ken.

1 MR. BLANCHARD: Yes, I know that.

2 CHAIRMAN COWGER: Let's let them rebut that if
3 they want to, Jack. Go ahead.

4 MR. BLANCHARD: This has been my experience in
5 the 28 years I have been working in concrete. I don't
6 know what these gentlemen, their experience has been,
7 but my experience has been that cores always break
8 higher than cylinders. Tests have been made by a
9 number of agencies that have shown that.

10 But this Level I plan sheet here shows that these
11 cores that the X here is a bit below the average of all
12 of his Level I cylinders, when I would expect it to be
13 a bit above the average of the Level I cylinders if the
14 cores, you know, were indeed up to strength like they
15 should have been.

16 So, that there gives me a -- that gives me a hint
17 that there was probably something wrong with the
18 concrete. Okay.

19 The next point I want to bring up is
20 Mr. Haught's concerns about the range of the core
21 strengths not indicating any lack of consistency in the
22 concrete.

23 And there again, my experience has shown that
24 when we break cylinders, when we break cores, if we've
25 got good concrete, the strengths are generally going to

1 be pretty close together. They are going to be nestled
2 close together. The further apart the individual
3 cylinders or cores, core strength results, the more
4 indication there is that there is inconsistent
5 concrete.

6 His concern about -- the contractor's concern
7 about interpreting the specs, black and white, we did
8 allow the concrete to remain in place, but the
9 specification, by definition the specification is
10 specific. It requires certain actions to be taken if
11 you don't meet certain requirements.

12 And in this case the strength was not meant, so,
13 the specifications require we reduce the pay.

14 That's all I want to say at this time,
15 Mr. Chairman.

16 CHAIRMAN COWGER: Okay. Mr. Blanchard, are you a
17 professional engineer in the state of Florida?

18 MR. BLANCHARD: Yes, I am.

19 CHAIRMAN COWGER: Thank you. I just wanted to
20 get that in the record.

21 Okay, DOT, do you have any further rebuttal?

22 MR. SEARS: Yes, we tried in our rebuttal
23 exhibit -- Rinker took exception to two of the parts.
24 The first objection was where we talk about trying to
25 get a new spec on the job. That's actually what we

1 thought Rinker was after, that we adopt this new
2 specification to this project.

3 That's where we went up to the -- the turnpike
4 district went up to the central office and were told
5 that the Department cannot apply a new specification
6 retroactively after the failure. If it's a new spec
7 that revolves around safety, making it more safe for
8 the pedestrians or the traffic, then we do beforehand
9 negotiate a supplemental agreement and adopt that
10 change into our contract.

11 But never retroactively you can't -- the reasons
12 that we were given for not applying retroactive specs
13 were that you're circumventing the competitive bid
14 process unless you get a price adjustment.

15 Reality is that you can't get a price adjustment
16 after the fact and you know what the damages are, if it
17 was a car accident or whatever kind of lawsuit. And it
18 imposes an unacceptable precedent on the Department.
19 The amount of liability the Department would be open
20 to is uncalculatable, that it would be an enormous
21 number.

22 The Department is unwilling to be burdened by
23 consequences which cannot be foreseen as a result of
24 such an action. And we felt that Rinker was not here
25 for the \$9,000 that's on the table today, that they are

1 here to set this precedent.

2 And the Department is just not willing to open up
3 to that liability. It's uncalculatable liability. The
4 Department would have a resistance to change our
5 specifications in the future to better specifications
6 if it's going to be retroactive and open up all of our
7 history of how we have interpreted the specs in the
8 past.

9 So, our main rebuttal was towards the fact that
10 they wanted to change the specification, not that our
11 technician was questioned in his sampling procedure.

12 CHAIRMAN COWGER: Are you through then?

13 MR. ROEBUCK: In your statement you made a
14 comment that you went up to the turnpike headquarters
15 to get that decision?

16 MR. SEARS: No, our central office,
17 Charles Goodman.

18 MR. BLANCHARD: The construction engineer.

19 CHAIRMAN COWGER: Can I ask you a question about
20 Exhibits 5 and 6. These are on other projects. One of
21 them the bids were received in 1989 and another one in
22 1990. Tell me briefly what was the purpose of
23 submitting those exhibits?

24 MR. OGLE: I supplied those because the
25 contractor made reference to those two projects in his

1 claims packet. In one paragraph on a letter of
2 April 27, 1994, the letter is from Jerry Haught to
3 Jim Cardaman, project manager.

4 He's talking -- let's see, these pages aren't
5 numbered.

6 MR. SEARS: About halfway through his exhibit
7 rebuttal.

8 MR. OGLE: It's a letter from Rinker. If you
9 look down at the very last paragraph. "Several
10 instances of payment based on core results, despite
11 Section 10.3, have occurred in the past. The most
12 notable of which occurred on major bridge projects in
13 Districts 2 and 7" -- which that should be 2 and 1 --
14 "FDOT projects nos. 12001-3509 and 72160-3506."

15 So, I supplied those bid blanks with those
16 concrete specs if the contractor was going to reference
17 those in his claim.

18 CHAIRMAN COWGER: Okay.

19 MR. HAUGHT: I stand corrected. I apologize.

20 CHAIRMAN COWGER: Before we go to the
21 contractor's rebuttal, or rerebuttal, let me make sure
22 I understood what Mr. Blanchard said in regard to what
23 the contract provisions for this particular project
24 that we're talking about today said.

25 On this project it was not acceptable to use

1 cores for determining pay reductions, period.

2 MR. BLANCHARD: That was the intent, the
3 Department's intent.

4 CHAIRMAN COWGER: Don't tell me about the intent.
5 Tell me what the contract said.

6 MR. BLANCHARD: The interpretation, if the
7 interpretation were clear, we wouldn't be here,
8 Mr. Chairman.

9 MR. SEARS: No, it's clear.

10 CHAIRMAN COWGER: Now, wait a minute. Let's talk
11 about --

12 MR. BLANCHARD: It's clear to us, but not clear
13 to the contractor.

14 MR. SEARS: I think he has accepted that. Have
15 you?

16 MR. HAUGHT: Kind of like getting a wisdom tooth
17 pulled, you know. It's done, you take it.

18 CHAIRMAN COWGER: You talked about -- Mr. Deyo
19 said you just talked about intent. What I want to know
20 is what does the contract say.

21 MR. BLANCHARD: In our opinion it says that cores
22 should not be used for pay adjustments.

23 CHAIRMAN COWGER: I don't think there's any
24 dispute about that as far as what the contract
25 specifically says. The contract says in here under

1 this -- it's a little confusing, but under
2 determination of structural adequacy, there's a
3 sentence that says, "in this specification core
4 strengths are used only for determination of structural
5 adequacy, not for pay adjustments."

6 MR. BLANCHARD: Right.

7 CHAIRMAN COWGER: That's the point I'm trying to
8 make. That's what the contract says.

9 MR. BLANCHARD: That's what the contract says.
10 It's clear in our opinion.

11 CHAIRMAN COWGER: We will give the contractor the
12 opportunity to rebut that if he wants to, but that
13 sentence that I just read out of the specifications for
14 this particular project is pretty clear.

15 MR. BLANCHARD: It's pretty clear to us, also.
16 Thank you.

17 CHAIRMAN COWGER: Okay. I don't want to confuse
18 it by saying anything else, but on the later
19 specifications that were adopted in March of '94, that
20 don't apply to this project, but on that particular
21 project there was some changes made in the
22 specifications that allow the use of cores provided
23 that the deficiency exceeds 500 psi in this case?

24 MR. BLANCHARD: Correct.

25 CHAIRMAN COWGER: Okay. One other thing that

1 I wanted to mention quickly. I'm trying to determine
2 where is the part of this specification that says how
3 the penalty will be calculated or the reduction in
4 payment?

5 MR. BLANCHARD: Okay, that particular piece is
6 not -- we have it here, but I'm not sure if that's
7 included in your submittal.

8 CHAIRMAN COWGER: To simplify things real
9 quickly, in reviewing everything --

10 MR. DEYO: It's in the complete package.

11 CHAIRMAN COWGER: That's on this project?

12 MR. DEYO: Yes.

13 CHAIRMAN COWGER: That's the only copy I have.

14 MR. CARDAMAN: You can take that.

15 CHAIRMAN COWGER: I'm going to drop my question
16 at this point. If DOT has completed now with their
17 rebuttal, we will give the contractor the opportunity
18 to rerebut and then if DOT has anything to say we will
19 come back to you.

20 MR. CARDAMAN: I would like to go ahead and
21 start. I would like to ask Jerry a question.

22 Jerry, are there any other projects that Rinker
23 will gain from if some sort of precedence is set on
24 this case?

25 MR. HAUGHT: At this time, no. The specification

1 has been revised. All the contracts we are currently
2 operating under do not have this onerous penalty tied
3 to it. The only reason we are here today is not to set
4 a precedent but to get paid for concrete that's proven
5 to be of high quality. That's the only reason.

6 MR. CARDAMAN: The reason you would not be
7 setting precedence is because there are extenuating
8 circumstances on this particular issue in that the
9 Level I QC report was totally different from what the
10 28-day break test was.

11 So, precedence would not be set, and in my
12 opinion, we don't feel that by not setting precedents
13 that the Department will be taking any risks on any
14 other projects that were similar to this that other
15 contractors come out of the woodwork and go after the
16 Department for, because this is a special exception
17 relative to the fact that there were problems with our
18 variance between the various tests that were taken.

19 With regard to the suitability of the storage
20 site, the box was fabricated to the standard
21 requirements. It was kept in a location that was
22 acceptable to the project personnel from the
23 Department, and especially the consultant. There was a
24 consulting firm involved in this project.

25 It was visited on almost a daily basis when we

1 were into the serious bridge pours, and there was never
2 any complaints registered by the Department and/or the
3 consultant to the effect that it was not an acceptable
4 facility. If it was, we certainly would have made
5 changes.

6 Another question to Jerry. Jerry, was there any
7 other projects that you have been involved in or that
8 you know of other contractors who have been involved in
9 where this type of a situation occurred, where there
10 was something particular, like a big variance in the
11 testing and the owner, DOT or otherwise, ultimately
12 went back and gave back the reduction?

13 MR. HAUGHT: After reviewing the contracts that
14 are Exhibits 4 and 5, I would not like to answer that
15 because if I don't have the contract in front of me,
16 I don't want to make a statement that may or may not be
17 true.

18 CHAIRMAN COWGER: Gentlemen, I don't think that
19 question is appropriate even because I don't know of
20 any way that anyone from the contractor nor materials
21 supply industry could know the answer to it anyway. It
22 would just be an opinion.

23 MR. OGLE: I have the contracts for both of those
24 jobs if you need them, the Edison and the Acosta.

25 CHAIRMAN COWGER: Also, I don't think we need to

1 hear any more testimony if the Board members agree
2 about the curing facilities and all. I think we
3 understand that issue well, and we will take that into
4 consideration. Let's try to not talk about that any
5 more in this hearing.

6 MR. CARDAMAN: I have nothing else unless Jerry
7 has any further rebuttal to the rebuttal.

8 MR. HAUGHT: In the face of what the Chairman
9 just said, I would like to -- the DOT's own acceptance
10 test report where it notes the cylinders arrived, and
11 that's the last I will say about that.

12 CHAIRMAN COWGER: We have a copy of that.
13 I haven't heard the contractor's representatives say
14 anything at all about what DOT said about late tests
15 are to the contractor's advantage. Do you have any
16 rebuttal to that?

17 MR. HAUGHT: Yes, I would like to address that
18 issue. What Mr. Blanchard is -- what I read into it,
19 and correct me if I'm reading wrong, is that by curing
20 a cylinder in a hotter environment you enhance
21 compressive strength.

22 MR. BLANCHARD: I'm not accepting your contention
23 that the curing environment was not according to
24 specifications. If I am -- if I did, then I would be
25 accusing the contractor, of again, even -- not

1 following Department specs by not providing adequate
2 facilities.

3 I am assuming he did provide adequate facilities.
4 If he didn't, why didn't he? He should have. That's
5 his responsibility. It's not our responsibility to be
6 checking on that.

7 CHAIRMAN COWGER: Mr. Blanchard, I don't think we
8 need to get into that anymore. I'm not sure my
9 question was answered, though.

10 MR. ROEBUCK: If I might ask Jerry a question.
11 Would you please respond to Mr. Blanchard's comments
12 about cores and cylinders and how the national industry
13 looks at that?

14 MR. HAUGHT: The Department of Transportation is
15 the only agency that I'm aware of that feels that
16 concrete cores should break higher than companion
17 cylinders. The NRMCA has studies that indicates that
18 is not the case, ACI, American Concrete Institute has
19 studies that say this is not the case.

20 In general the industry, the correlation between
21 cylinders and cores is 85 percent. The cores should
22 break 15 percent, on the average, 15 percent lower than
23 companion cylinders. There's been a lot of research
24 documenting this.

25 This is, again, a source of frustration with me

1 and with the Department. It is not an industry
2 recognized position that cores should break higher than
3 cylinders.

4 MR. BLANCHARD: Mr. Chairman, may I?

5 CHAIRMAN COWGER: I don't think we need any more
6 on that unless you've got some specific document to
7 quote or something.

8 MR. BLANCHARD: The Department's experience is
9 that cores generally break higher than cylinders.

10 CHAIRMAN COWGER: Okay. I don't think we need to
11 hear any more on that. What else do you have?

12 MR. HAUGHT: That's all I have.

13 CHAIRMAN COWGER: Let me go back and ask
14 something because I'm sure that it will likely come up
15 when the Board deliberates this matter.

16 Looking at Exhibit 1, about halfway back there's
17 a letter from Rinker dated April 27th to Mr. Cardaman.
18 In that letter it says, in the first paragraph after
19 the numbered sentences, 1, 2, 3, the third sentence in
20 that paragraph says, "Assessing pay penalties solely on
21 the basis of compressive strength of concrete
22 cylinders, as referenced by Section 10.3, is arbitrary
23 and punitive in nature."

24 Now, I haven't heard anything said about that.
25 Maybe I shouldn't bring it up, but I can't help but

1 bring it up because I think it's going to be something
2 that we are going to be thinking about at least.

3 I guess to the contractor, or to Rinker, is that
4 still a position that you would take?

5 MR. HAUGHT: Yes.

6 CHAIRMAN COWGER: Do you wish to expand on that
7 any more?

8 MR. HAUGHT: The latest specifications -- there's
9 no question it's punitive. They are assessing a
10 penalty and it's punitive, arbitrary.

11 The new specification allows you to look at cores
12 for pay. The old specification was cleanly just
13 arbitrary, black and white, forget what the cores say,
14 the cylinders passed.

15 We still feel that is the case.

16 CHAIRMAN COWGER: Okay. To get into the record,
17 too, in going through all of this information that was
18 submitted to us, on this particular project the penalty
19 factor turned out to be point 4671 percent of the
20 contract unit price of \$340 a cubic yard. It was
21 applied to 37.54 cubic yards of concrete.

22 So, in essence -- essentially the contractor was
23 assessed a penalty of almost half of the bid unit price
24 for the concrete. I am not commenting yea or nay, I'm
25 saying that's what it said.

1 If you calculated that same reduction in payment,
2 using the same strength values, under the more
3 reasonable specification, the penalty would only be a
4 little over \$2,000.

5 MR. DEYO: That's irrelevant. Strike that from
6 the record.

7 CHAIRMAN COWGER: Well, is it?

8 MR. DEYO: I don't think that applies.

9 MR. CARDAMAN: Why is it irrelevant? It brings
10 up the fact that this is a specification that's been
11 around less than ten years.

12 MR. DEYO: The punitive dollar amount for another
13 contract is not under this specification, is not
14 germane to the specs that we are looking at. That
15 should be the opinion of the Board.

16 CHAIRMAN COWGER: Let me, if I can, explain why
17 I brought this out, because there's two things that
18 have happened.

19 The Board will have to sit and decide about
20 whether or not it's appropriate to apply a later
21 specification. We will deal with that ourselves.

22 There's two things that happened between the time
23 the spec that this job was let under and the more
24 recent specification.

25 First, the more recent specification allows the

1 use of cores, and second, the penalty is substantially
2 less. I just wanted to get that out on the table and
3 get those two things out so that we would have them in
4 the record. Whether it's pertinent or not, I don't
5 know.

6 MR. DEYO: Those points have already been made by
7 both sides, so it's in the record.

8 CHAIRMAN COWGER: Okay, DOT?

9 MR. SEARS: The DOT tries to be fair when we
10 manage the contracts, but some of these things aren't
11 under our control. We can't rewrite the spec and get
12 the penalty based on \$2,000 and adjust things like
13 that. That's just not in our jurisdiction to do that.

14 I find it hard to see how this is flowing from
15 bad cylinders to changing the spec. It's going like
16 this and you're trying to say bad cylinders, now change
17 the specs. That just doesn't flow for me.

18 CHAIRMAN COWGER: That's really two separate
19 issues in the dispute. So, that's what it comes down
20 to. One doesn't flow to the other. I agree with you.

21 Okay, does either party have anything else they
22 would like to put into the record? Either one of the
23 Board members have any further questions or comments?

24 Okay. The hearing is hereby closed. The Board
25 will meet to deliberate on this claim in about six

1 weeks, and you will have our final order shortly
2 thereafter.

3 (Whereupon, the hearing was concluded at 10:30 a.m.)

4

5

6

7

8

9

10

11

12

13

14

15

16

17

18

19

20

21

22

23

24

25

CERTIFICATE OF REPORTER


1
2 STATE OF FLORIDA)
3 COUNTY OF LEON)

4 I, CATHERINE WILKINSON, Court Reporter, do hereby
5 certify that I was authorized to and did stenographically
6 report the foregoing proceedings; and that the transcript is
7 a true record of the testimony given.

8 I FURTHER CERTIFY that I am not a relative, employee,
9 attorney or counsel of any of the parties, nor am I a
10 relative or employee of any of the parties' attorney or
11 counsel in connection with the action, nor am I financially
12 interested in the action.

13 Dated this 15th day of October, 1996.

14
15
16
17
18
19
20
21
22
23
24
25


CATHERINE WILKINSON
CSR, CP
Post Office Box 13461
Tallahassee, Florida 32317