



# PBES – Full Depth Precast Deck Panel Development and Implementation

Vickie Abalo, PE


Dennis Golabek, PE

Structures Design Office



## Agenda

- Introduction to EDC, ABC & PBES
- Pilot Project
- Precast Deck Panel Design
  - Beam Design
  - SRC Mock-UP
  - Contract Documents
  - Construction
  - IBRD



As part of FHWA's *Every Day Counts* (ABC) initiative, Prefabricated Bridge Elements and Systems (PBES) are used with goals to:




- Improve safety on the construction site,
- Reduce onsite construction time,
- Improve constructability, and
- Improve quality.

In Florida:


- Most common bridge type → Prestressed Beam with C.I.P. Deck
- Cast-In-Place Deck → Significant portion of the Construction Time
- Improved durability




## Initial Design Considerations for Full Depth Precast Deck Panels



# Pilot Project




## Precast Deck Panels Development for US 90



*Innovative Solutions for tomorrow's transportation needs*

# Geometry





## Panel Types

Note:

Reinforced Panels – Eastbound Bridges

Prestressed Panels – Westbound Bridges

- Mild Reinforcement – All Panels 8.5" Deck Thickness
  - Type A – Typical Panel 8'-0" x 43'-1"
  - Type B – Edge Panel 7'-6" x 43'-1"
  - Type C – Edge Panel 5'-0" x 43'-1"
- Prestressed – Varying Deck Thickness Among Panel Type
  - Type D – Typical Panel 8'-0" x 43'-1" → 8.5" Deck Thickness
  - Type E – Edge Panel 7'-6" x 43'-1" → 10" Deck Thickness
  - Type F – Edge Panel 5'-0" x 43'-1" → 10" Deck Thickness



## Design & Design Methods

### • LOADS:

- Construction – Lifting & Leveling
  - Dead Load – Self Weight → 8.5" (or 10") Deck Thickness
  - Live Load – 20 psf (Leveling Only)
  - IM = 1.5
- Final
  - Dead Load – Self Weight → 8" (or 9.5") Deck Thickness & Future Wearing
  - Live Load – HL-93
  - IM = 1.33



### • SUPPORT CONDITIONS:

- Lifting → 4 support points
- Leveling & Final → 5 support points



## Design & Design Methods

### • DESIGN – Strength I & Service I:

- Construction – Lifting & Leveling → Finite Element Model (FEM)\*
- Final
  - Dead Load – Beam Line Model\*
  - Live Load - AASHTO LRFD Appendix 4A, Deck Slab Design Table


S	Positive Moment	Negative Moment							
		Distance from CL of Girder to Design Section for Negative Moment							
		0.0 in.	3 in.	6 in.	9 in.	12 in.	18 in.	24 in.	
8"	-6"	5.99	6.66	5.82	4.98	4.14	3.61	2.96	2.58
8"	-9"	8.14	6.74	5.90	4.06	4.22	3.67	3.14	2.79
9"	-4"	6.29	6.81	4.97	5.11	4.28	3.71	3.32	3.00
9"	-5"	6.44	6.87	6.03	5.19	4.40	3.82	3.47	3.20



### • OVERHANG DESIGN – FDOT Structures Design Guidelines


- Minimum Area of Steel

\*Modeling was done using LUSAS and checked using RISA



# Design & Design Methods



## • DESIGN – CONSTRUCTION



\*Modeling was done using LUSAS and checked using RISA



# Design & Design Methods




**Note:** The main steel is the inside layer so distance from extreme compression fiber to the centroid of the tensile reinforcement ( $d$ ) gets smaller  $\rightarrow$  Moment Capacity decreases



# Design & Design Methods

Reinforced Panels

Panel Type		DESIGN		FINAL
		Reinforcement for Final Design	Reinforcement for Lifting Design	Reinforcement Provided on Plans
Type A	Typical Span	#5 @ 6.5" T #5 @ 6.5" B	Add (10) #4 T	(10) #4 & (15) #5 T (15) #5 B
8'-0"	OH	#5 @ 3.25" T #5 @ 6.5" B	NA	(25) #5 T (19) #5 B
Type B	Typical Span	#6 @ 7" T #6 @ 4" B	Add (2) #6 T	(18) #6 T (25) #6 B
7'-6"	OH	#6 @ 3.5" T #6 @ 4" B	NA	(20) #6 T (23) #6 B
Type C	Typical Span	#6 @ 7" T #6 @ 4" B	Add (6) #6 T	(15) #6 T (17) #6 B
5'-0"	OH	#6 @ 3.5" T #6 @ 4" B	NA	(15) #6 T (15) #6 B



# Design & Design Methods


Prestressed Panels

Panel Type		FINAL		Total Area of Prestressed Steel	Area of Concrete	Area of Strands/Area of Concrete
		Mild Reinforcement	Prestressed Steel Design			
Type D	Typical Span	(12) #4 T (12) #4 B	(5) 0.5" Dia. T (5) 0.5" Dia. B	10 x 0.153 = 1.53 in <sup>2</sup>	8" x 8'-0" = 5.33 SF	1.53/5.33 = <u>0.29 in<sup>2</sup>/SF</u>
8'-0"	OH	(18) #5 T (14) #5 B				
Type E	Typical Span	(12) #7 T (12) #7 B	(6) 0.5" Dia. T (6) 0.5" Dia. B	12 x 0.153 = 1.84 in <sup>2</sup>	10" x 7'-6" = 6.25 SF	1.84/6.25 = <u>0.29 in<sup>2</sup>/SF</u>
7'-6"	OH	(12) #7 T (18) #7 B				
Type F	Typical Span	(7) #7 T (7) #7 B	(4) 0.5" Dia. T (4) 0.5" Dia. B	8 x 0.153 = 1.22 in <sup>2</sup>	10" x 5'-0" = 4.17 SF	1.22/4.17 = <u>0.29 in<sup>2</sup>/SF</u>
5'-0"	OH	(8) #7 T (13) #7 B				



# Design & Design Methods

## Prestressed Panels



Accounting for Differential Creep:

- Panels → Prestressed
- Closure Joints → Mild Reinf


Specification Section DEV404:

Precast Deck Panel (non-prestressed)	Move from casting bed to storage	9 days
	Ship and/or Erect	28 days
Precast Deck Panel (pretensioned)	Move from casting bed to storage	9 days
	Ship and/or Erect	28 days
	Grouting Operation	60 days



*Innovative Solutions for tomorrow's transportation needs*

# Detailing



Does not include  
Barrier Steel




*Innovative Solutions for tomorrow's transportation needs*

# Detailing - Reinforcement Challenges

- Voids in the Panel
  - Shear Pockets
  - Leveling Device
  - Lifting Inserts
  - Keyway (Cover)
  - Scuppers in Closure Joint
- Barrier Steel
- Additional Steel for Lifting
- Accommodate for Future Widening
- Develop Prestress Strands at Panel Ends
- Temperature & Shrinkage Steel Requirements
- Hoop Bars & Lacing Bars for Closure Joint
- Longitudinal Steel → Outermost Layer of Steel
- End Panel(s) (aka Thickened Slab End in SDG)



## Detailing – Tolerances



# Shear Pocket Details

Slope: 0.02 Ft/Ft

PGP

$\text{CL 1WB}$      $\text{CL 2WB}$      $\text{CL 3WB}$      $\text{CL 4WB}$      $\text{CL 5WB}$

$3'-6\frac{1}{2}''$      $5 \sim 45'' \text{ Modified Florida-1 Beams @ } 9'-0'' \text{ Spacing} = 36'-0''$      $3'-6\frac{1}{2}''$

*Innovative Solutions for tomorrow's transportation needs*

# Lifting

Lifting Points for handling & erection




- Designed for 8-point lifting points (all panels)
- Reinforced Panels (Type A, B & C)
  - Dead Load w/ IM = 1.5
  - Limit reinforcing steel stress to 32 ksi
- Prestressed Panels (Type D, E & F)
  - Dead Load w/
    - IM = 1.3 for yard lifting and handling
    - IM = 1.5 for transport and erection

*Innovative Solutions for tomorrow's transportation needs*


# Leveling



Cast Into Beam:  
Steel Plate on the  
Top of Girders  
placed at Leveling  
Bolt locations



Leveling Devices




Cast Into Panel:  
Square Washer,  
Pipe, & Nuts





## Leveling – What exactly do we mean by leveling?

- Steps:
  - Survey top of beam elevations
  - Preset Leveling Bolts to anticipated height
  - Erect Panels within a span
  - Adjust leveling devices to bring them to grade
  - Survey top of beam after all panels have been placed & leveled.
  - Submit information to Engineer for review
  - If survey data does not produce required dead load distribution → reset all panels with the span, resurvey and resubmit to the Engineer for review



## Closure Joints




- **1'-0" Cast in Place Closure Joints filled with Class II (Bridge Deck) w/ SRA Concrete on Site**
- **Type A Epoxy on Keyway to bond fresh concrete to hardened concrete**



## Specifications & Materials

- Plans & Plan Notes:
  - Concrete Strength
    - PDP Class II (Bridge Deck) = 4.5 ksi (Mild Reinforcement)
    - PDP Class IV = 5.5 ksi, 4.4 ksi Release (Prestressed)
    - C.I.P. Closure Joints Class II (Bridge Deck) w/ SRA = 4.5 ksi
  - Structural Steel for Leveling Bolts
    - Bolt → A193 B7 or F1554 Grade 55
    - Pipe → A53 Gr. B
    - Washer → A36 & Nut → For A193 Bolt – A194 Grade 2H or A563 Grade A Hex
  - Reinforcement → 60 ksi
  - PT → 0.5" Dia. Grade 270 Low Relaxation Strands




PDP = Precast Deck Panel  
SRA = Shrinkage Reducing Admixture






## Agenda - Continued

- Introduction to EDC, ABC & PBES
- Pilot Project
- Precast Deck Panel Design
- **Beam Design**
- **SRC Mock-Up**
- **Contract Documents**
- **Construction**
- **IBRD**



## Beam Design Superstructure Typical Section



## Beam Design Methodology

AASHTO LRFD BDS (5th edition)

C5.8.4.1: "Composite section design utilizing full-depth precast deck panels is not addressed by these provisions. Design specifications for such systems should be established by, or coordinated with, the Owner."



(Changed at the 2013 AASHTO SCOBs Annual Meeting)

## Methods for Interface Shear Design


Equilibrium Forces  
AASHTO LRFD 5.8.4  
CIP Deck on PS Beams

Global Moment Capacity  
AASHTO 6.10.10.4  
CIP Deck on Steel Girders

Classical (elastic) Strength  
of Materials Method  
VQ/I



Horizontal Shear Reinforcing Layout



**Strength I Shear Resistance**

$$c \left( S b_w - A_p \right) + c_y A_p + K \left( A_{b111} - f_y x d_j \right) + P_c$$

**Strength II Shear Resistance**

$$c \left( S b_w - A_p \right) + c_y A_p$$

Everywhere else

3 foot spacing

**AASHTO 5.8.4.1-3**

$$V_{res} = c d_w + \mu (d_w f_y + P_c)$$


Shear Plane B  
Bottom of PDP  
(normal weight concrete placed monolithically)

- $c_p = 0.4 \text{ ksi}$
- $\mu = 1.4$
- $c_1 = 0.075 \text{ ksi}$
- $K_1 = 0.2$
- $K_2 = 0.8 \text{ ksi}$

Shear Plane A  
Top of Beam  
(CIP deck with surface roughened)

- $c_p = 0.28 \text{ ksi}$
- $\mu = 1.0$
- $c_1 = 0.075 \text{ ksi}$
- $K_1 = 0.2$
- $K_2 = 0.8 \text{ ksi}$

Shear Pocket and Closure Joint



# Precision Grout


Non-Shrink

Fluid

Extended Working Time

Strength F/c

Property	Unit & min
Compressive Strength 3 Days	4,900 psi minimum
Compressive Strength 28 Days	6,750 psi minimum
Splitting Tensile Strength 28 Days	650 psi minimum
Time of set, initial	4 hours maximum
Time of set, final	8 hours maximum
Shrinkage Coefficient	0.800-0.900 maximum
Volume Change at 1, 3, 14 Days	< 100ppm Change at 28 Days
Working Time	60-90 minutes
Efflux Rate	25-30 seconds
Flow Time	100 cycles, 30" pipe
Modulus of Elasticity	3.0 - 10.0 x 10 <sup>4</sup> psi




## SRC Mock-up



### Reinforcement Challenges

- Shear Pockets
- Lifting Devices
- Leveling Inserts
- Hoop Bars
- Transverse Closure Joints

### Evaluate Products

- Grout
- Haunch Form Material
- Concrete w/ SRA
- Lifting Inserts
- Leveling Device


### Lifting and Leveling

- 8 lifting points
- 10 leveling points
- Strain Gages to measure stresses

### Construction Methods

- Grouting
- Transverse Closure Joint
  - Epoxy and
  - Concrete w/ SRA








## Developmental Specifications 404 Precast Concrete Elements for Bridge Construction

Precast elements - fabricate, handle, store, ship and erect precast concrete bent caps and deck panels

Connections – attaching or joining precast elements with cast-in-place closure joints or grouted connections with details shown on the plans and in accordance with this Section

Fabricate precast elements in a precast plant, forming and curing in accordance with this Section and Section 400.

Fabricate prestressed precast deck panels in accordance with Section 450. Handle, store, ship, erect and complete construction of prestressed precast deck panels as precast deck panels in accordance with this Section while maintaining handling requirements as specified in Section 450.



## Developmental Specifications 404 Precast Concrete Elements for Bridge Construction

### Contents




- ⇒ 404-1 Description
- ⇒ 404-2 Materials
- ⇒ 404-3 General  
(Precast Placement Plan)  
(Grout Demonstration Test)
- ⇒ 404-4 Precast Bent Caps
- ⇒ 404-5 Precast Deck Panel  
(Transverse Closure Joints)
- ⇒ 404-6 Method of  
Measurement
- ⇒ 404-7 Basis of Payment

### Affected Specifications

#### *Supplemental Specifications*



- ⇒ 400 Concrete Structures
- ⇒ 450 Precast Prestressed  
Concrete Construction  
(prestressed PDP)
- ⇒ 455 Structures Foundations
- ⇒ 924 Admixtures for Concrete  
(SRA)
- ⇒ 934 Non-Shrink Grout  
(Precision Grout)



## 404-7 Basis of Payment

---

Item No. 404-1 Precast Bent Caps  
– per cubic yard

---

Item No. 404-5 Precast Deck Panel  
– per square yard

---

Item No. 404-6 Grout for Precast Deck Panel – per  
cubic yard

---

Item No. 404-7 Closure Joint for Precast Deck  
Panel – per linear foot

---



## Construction


- BIDs
- FIB Fabrication
- PDP Fabrication
- Haunch Forming
- PDP Erection
- PDP/Haunch Grouting
- Transverse Closure Joint



## BIDs

Contractor	Bid Total
Anderson Columbia Co., Inc.	\$9,576,951.91
GLF Construction Corp.	\$9,670,927.11
Sema Construction, Inc.	\$10,161,111.00
Superior Construction Co. Southeast, Inc.	\$10,294,502.23
Scott Bridge Co., Inc.	\$10,420,342.13
Orion Marine Construction, Inc.	\$12,622,164.98





## PDP Fabrication



## PDP Fabrication

- Engineering Analysis Report (EAR) →  
Cracking in the Precast Deck Panels – Non Prestressed

PANEL TYPE	A	B	C
<b>No. of Panels</b>	<b>54</b>	<b>2</b>	<b>8</b>
No Cracks	3	1	0
ISOLATED	44	0	6
OCCASIONAL	7	1	2

PANEL TYPE	WIDTH OF CRACK (in)			
	0.012	0.014	0.016	0.018
<b>A</b>	15	0	7	0
<b>B</b>	1	0	0	0
<b>C</b>	4	2	1	<b>1</b>


ISOLATED = Area of Cracking/Area of Panel < 0.0005%

OCCASIONAL = 0.017% > Area of Cracking/Area of Panel > 0.0005%

- Only 1 Panel required treatment —————
- Epoxy Injection OR Methyl Methacrylate




## Haunch Forming



## PDP Erection




## PDP/Hauch Grouting



## Transverse Closure Joint



Completed Bridge



# Thank You!

**PBES – Full Depth Precast Deck Panel  
Development and Implementation**  
Vickie Abalo, PE  
Dennis Golabek, PE  
Structures Design Office

