

FDOT DRAFT TENTATIVE WORK PROGRAM

FISCAL YEAR 2016-2020 STATUS OF KEY PROJECTS IN MARTIN

MPO Priority Projects

MPO#	FM	PROJECT DESCRIPTION	PHASE	ADOPTED	TENTATIVE
	422641.3	SR-76/KANNER HWY FROM LOST RIVER ROAD TO MONTEREY ROAD	CST	14/15	Underway
	431606.1	CR-711/PRATT/WHITNEY FROM MARTIN/PALM BEACH CL TO SR-76/KANNER HIGHWAY	CST	15/16	15/16
	433349.1	SR-A1A AT SEWALL'S POINT ROAD	PE	14/15	Underway
			CST	17/18	16/17
	435137.1	SR-714/MARTIN DOWNS AT CITRUS BLVD.	CST	17/18	17/18
	435138.1	SR-714/MARTIN HWY AT 42ND AVENUE	PE	16/17	16/17
			CST	18/19	18/19
	435139.1	CR-707/SE BEACH ROAD FROM PALM BEACH/MARTIN CL TO CR-708/SE BRIDGE ROAD	PE	16/17	16/17
			CST	18/19	18/19
1	435453.1	HIGH MEADOW AVENUE FROM CR-714/MARTIN HIGHWAY TO MURPHY RD	CST	18/19	18/19
2	436425.1	MURPHY RD. BRIDGE	CST	--	19/20
5	436870.1	SR-714/SW MARTIN HWY FROM CITRUS BLVD. TO SW MARTIN DOWNS BLVD.	PD&E	--	15/16 through 16/17
			PE	--	16/17
4	436869.1	SR-A1A FROM EAST OF LYONS BRIDGE TO SR-732/JENSEN BEACH BLVD.	PE	--	16/17
3	436967.1	SR-5/US-1 NORTH OF NW BRITT ROAD	PE	--	16/17
			ROW	--	19/20

SIS Projects

MPO#	FM	PROJECT DESCRIPTION	PHASE	ADOPTED	TENTATIVE
	419252.2	SR-710/WARFIELD BL. FR MARTIN FPL PWR PLANT TO CR609/SW ALLAPATTAH RD	ROW	18/19 through 19/20	18/19 through 19/20
	419348.3	SR-710/WARFIELD BLVD FROM CR-609/ALLAPATTAH RD TO EAST OF SR-76	PE	15/16	--
	429737.1	SR-9/I-95 FROM N OF CR-708 TO S OF HIGH MEADOW RD	CST	14/15	Underway
	432705.1	SR-710/BEE LINE HWY FROM E. OF SR-76 TO PALM BEACH/MARTIN CL	CST	16/17	16/17
	433982.1	SR-9/I-95 SOUTHBOUND REST AREA IN MARTIN COUNTY	CST	14/15	Underway
	434273.1	I-95/SR-9 FR PALM BEACH COUNTYLINE TO N OF CR -708/SE BRDG RD	PE	14/15	Underway
			CST	16/17	16/17
	434733.1	SR-9/I-95 @ SR-714 INTERCHANGE (LANDSCAPE)	CST	15/16	16/17

FDOT DRAFT TENTATIVE WORK PROGRAM

FISCAL YEAR 2016-2020
STATUS OF KEY PROJECTS
IN

MARTIN

Airport Projects

MPO#	FM	PROJECT DESCRIPTION	PHASE	ADOPTED	TENTATIVE
	425725.1	WITHAM FIELD RUNWAY 7/25 LIGHTING & MARKING	CAP	Underway through 15/16	Underway through 15/16
	427875.1	WITHAM FIELD REHAB R UNWAY 12/30	CAP	14/15	Underway
	427884.1	WITHAM FIELD MILL AND RESURFACE RUNWAY 16/34	CAP	14/15	Underway
	429723.1	WITHAM FIELD AIRPORT CONSTRUCT AIRPORT INTERCONNECT ROAD	CAP	15/16	--
	431035.1	WITHAM FIELD TAXIWAY A IMPROVEMENTS	CAP	16/17	16/17
	431515.1	MARTIN AIRPORT TAXIWAY D IMPROVEMENTS	CAP	16/17	17/18 through 18/19
	433159.1	MARTIN AIRPORT MASTER & ECONOMIC DEVELOP PLAN UPDATE	CAP	18/19	18/19
	434620.1	WITHAM FIELD MILL & RESURFACE TAXIWAY A, (PHASE 1 DESIGN)	CAP	17/18	--
	434624.1	WITHAM FIELD CONSTRUCT AIRPORT INTERCONNECT RD.(PHASE 2)	CAP	17/18	17/18
	434637.1	WITHAM FIELD MILL & RESURFACE TAXIWAY A	CAP	18/19	--
	435152.1	WITHAM FIELD AIR TRAFFIC CONTROL EQUIPMENT UPGRADE	CAP	14/15	Underway
	435458.1	WITHAM FIELD NEW AIRPORT HANGER	CAP	14/15	Underway
	436387.1	WITHAM FIELD NOISE MITIGATION PROGRAM	CAP	--	15/16
	436388.1	WITHAM FIELD AIR TRAFFIC CONTROL EQUIPMENT UPGRADE	CAP	--	15/16
	436400.1	WITHAM FIELD RUNWAY PROTECTION ZONE CLEARING AND IMPROVEMENTS	CAP	--	18/19
	436401.1	WITHAM FIELD REHAB OF MC NON-MOVEMENT AREAS PHASE III (DESIGN & CST)	CAP	--	18/19

Transportation Alternatives Projects

MPO#	FM	PROJECT DESCRIPTION	PHASE	ADOPTED	TENTATIVE
	431730.1	INDIANTOWN CONNECTOR SIDEWALKS	CST	14/15	Underway
			CEI	14/15	Underway
	433170.1	BAKER RD IMPRVMTS FR NW GREEN RIVER PARKWAY TO SE BRAILLE PLACE	CST	15/16	15/16
			CEI	15/16	15/16
	435413.1	MAPP RD. FROM SW MARTIN DOWNS BLVD TO SW MARTIN HIGHWAY	CST	16/17	16/17
			CEI	16/17	16/17
	436861.1	SE KINDRED STREET/SE JOHNSON AVE FROM SOUTH COLORADO TO SR-5/US-1	PE	--	15/16
			CST	--	17/18
			CEI	--	17/18

County Incentive Grant Program Projects

MPO#	FM	PROJECT DESCRIPTION	PHASE	ADOPTED	TENTATIVE
	429786.1	SR-9/I-95 @ SR-76/KANNER HIGHWAY	CST	14/15	Underway

FDOT DRAFT TENTATIVE WORK PROGRAM

FISCAL YEAR 2016-2020
STATUS OF KEY PROJECTS
IN

MARTIN**Small County Outreach Program Projects**

MPO#	FM	PROJECT DESCRIPTION	PHASE	ADOPTED	TENTATIVE
	431520.1	SW CITRUS BLVD FROM SW HEMMINGWAY TER TO SR-7 14/SW MARTIN HWY	CST	14/15 through 15/16	Underway through 15/16
	433069.1	CR-708/SW BRIDGE RD FROM SR-76/SW KANNER HWY TO SW PRATT-WHITNEY RD	CST	16/17	16/17
	434838.1	CR-714/SW MARTIN HWY FR. SW FOX BROWN RD TO W EST OF SR-9/I-95	CST	15/16 through 16/17	15/16 through 16/17
	434976.1	S.E. SEABRANCH BLVD. FROM S.E. RETREAT DR. TO SR-5/US-1	CST	18/19	16/17 through 17/18
	436377.1	SW MAPP RD. FR SR-714/S W MARTIN HWY TO SW BRIDGE WAY ST.	CST	--	17/18 through 18/19
	436378.1	SW MURPHY RD. FR SW MAPP RD/SW MATHESON AVE TO M RTIN/ST.LUCIE COUNTYLINE	CST	--	18/19
	436851.1	SE COVE ROAD FROM SR -76/SW KANNER HWY TO US-1 /SR-5	CST	--	19/20

Legend

- CAP = Capital
- CEI = Construction Engineering & Inspection
- CST = Construction
- OPS = Operations
- PD&E = Project Development & Environmental
- PE = Preliminary Engineering
- PLN = Planning
- ROW = Right Of Way