

Business Development Initiative Contracts Report

No.	Dist	Type of Work	Contract No. Project No.	Estimate	Contract Amount	Letting Date/ Response Date	Description	Awarded Contract	Small Business	BDI Strategy	% Awarded to small business on non-reserved projects	Start Date End Date	Notes
1	1	Maintenance	E1G52-RO 421055-1-72-01	\$148,000	\$ 140,800.00	01/24/08	Herbicide application, edging, sweeping, litter removal	Parra & Karimi Engineering		Reserved	N/A	4/14/08 4/13/09	ADVERTISED: DECEMBER 12,2007 LETTING DATE: JANUARY 24,2008 CONTRACTED AMOUNT: 140,800.00 EXECUTED DATE: APRIL 14,2008 PROJECT STATUS: PROJECT COMPLETED: APRIL 13,2009
3	1	Construction	T1356 426644-1-52-01	\$134,235	\$ 76,641.30	09/30/09	New Sidewalk on M.L. King Street (US 17 to Booker T. Washington) in Arcadia (Desoto County)	L-J CONSTRUCTION CO. OF CENTRAL FLORIDA		Reserved		11/13/2009 12/17/2009	ADVERTISED: AUGUST 28,2009 LETTING DATE: 9/30/2009 CONTRACTED AMOUNT: \$76,641.30 EXECUTED DATE: 11/3/2009 PROJECT STATUS: 100% Complete
4	1	Construction	T1362 426631-1-52-01	\$173,929	\$ 60,699.00	10/28/09	Sidewalk on West Main (Chester to Booker T. Washington) in Bowling Green (Hardee County)	L-J CONSTRUCTION CO. OF CENTRAL FLORIDA		Reserved		12/12/2009 2/22/2010	ADVERTISED: September 18,2009 LETTING DATE: October 28,2009 CONTRACTED AMOUNT: \$60,699.00 EXECUTED DATE: 12/2/2009 PROJECT STATUS:100% Complete
6	1	Construction	T1365 425344-1-52-01 & 426641-1-52-01	\$150,000	\$ 274,861.00	10/28/09	Sidewalk on Thunderbird Rd. (Lotus Ave. to Red Pine Dr.) Highlands County	L-J CONSTRUCTION CO. OF CENTRAL FLORIDA		Reserved		1/28/2010 4/28/2010	ADVERTISED: September 18,2009 LETTING DATE: October 28,2009 CONTRACTED AMOUNT: \$274,861.00 EXECUTED DATE: 12/2/2009 PROJECT STATUS: 100% Complete This project goes with FPID. Number 425344-1-52-01
7	1	Construction	E1H34 424869-1-52-01	\$458,000	\$ 238,904.00	10/15/09	Drainage Improvements	THUNDERHOLE,INC		Reserved	N/A	1/7/2010 1/19/2010	ADVERTISED: September 15,2009 LETTING DATE: October 15,2009 CONTRACTED AMOUNT: \$238,904.00 EXECUTED DATE: 12/8/2009 PROJECT STATUS: 100% Complete
9	1	Construction	E1H87 425162-1-52-01	\$259,000	\$ 78,888.00	3/18/10	Drainage Improvements	Graham Services LTD		Reserved	N/A	5/10/2010	ADVERTISED: February 16,2010 LETTING DATE: March 18,2010 CONTRACTED AMOUNT: \$78,888.00 EXECUTED DATE: May 10,2010 PROJECT STATUS: 0% Complete
10	1	Construction	T1365 425344-1-52-01	\$265,000	\$ 274,861.00	10/28/09	Sidewalk on Thunderbird Rd.(From Comet Terrace to Red Pine Drive)Highlands County	L-J CONSTRUCTION CO. OF CENTRAL FLORIDA		Reserved		1/28/2010 4/28/2010	ADVERTISED: September 18,2009 LETTING DATE: October 28,2009 CONTRACTED AMOUNT: \$274,861.00 EXECUTED DATE: 12/2/2009 PROJECT STATUS: 100% Complete This Project goes with FPID. Number 426641-1-52-01
11	1	Construction	T1355 426666-1-52-01	\$85,486	\$ 41,370.00	9/30/2009	Sidewalk on N. Bay Blvd (Hibiscus to N. Shore Dr) in Anna Maria (Manatee County)	Frankie Valdez Co. Inc.		Reserved		1/4/2010 1/29/2010	ADVERTISED: August 28,2009 LETTING DATE: September 30,2009 CONTRACTED AMOUNT: \$41,370.00 EXECUTED DATE: October 23,2009 PROJECT STATUS:100% Complete
12	2	Professional Services	C8N03 208207-1-62-01	\$2,900,000		01/05/07	Major Bridge Construction Engineering	England Thims & Miller	Cloud Consultants, Ghiotto & Associates	Preference Points (5)	9.46%	5/23/07 8/01/10	
13	2	Professional Services	C8N25 213272-9-22-01	\$500,000		01/05/07	PD& E Study	Corradino Group	3N & JC Corporation, Environmental Transportation Planning, Kellygraphics, Ghiotto & Associates	Preference Points (5)	11.9%	05/09/07 5/9/17	3N & JC Corporation (\$17,982.60), Environmental Transportation Planning (\$25,280.16), Kellygraphics (\$2,480.87), Ghiotto & Associates (\$13,733.88)
14	2	Professional Services	C8O94 213217-5-32-01	\$2,100,000		05/25/07	Preparation of Design Construction Plans	Arcadis US	Ghiotto & Associates, Muirfield Partners	Preference Points (5)	8%	10/24/07 10/24/09	Work in progress
15	2	Professional Services	C8O55 213945-1-12-01	\$1,000,000		05/25/07	Public Transportation systems Planning	HDR Engineering	B. V. and Associates, Muirfield Partners	Preference Points (5)	10%	09/25/07 9/25/12	Work in progress
16	2	Construction	E2J08 209642-7-52-01	\$139,000		04/26/07	Landscape - Tree planting	Cypress Tree Service	N/A	Reserved; Waived bonding modified prequal/ \$500.00 bid bond	N/A	07/10/07 8/27/07	Notice of Final Acceptance Issued for satisfactory completing work 8/24/2007

Business Development Initiative Contracts Report

No.	Dist	Type of Work	Contract No. Project No.	Estimate	Contract Amount	Letting Date/ Response Date	Description	Awarded Contract	Small Business	BDI Strategy	% Awarded to small business on non-reserved projects	Start Date End Date	Notes
17	2	Construction	E2J70 207611-4-52-01	\$84,999		06/27/07	Landscaping	A E Engineering	N/A	Reserved; Waived bonding modified prequal	N/A	8/13/07 10/7/07	Notice of Final Acceptance Issued for satisfactory completing work 10/4/2007
18	2	Professional Services	C8P62 213961-3-12-02	\$2,500,000		08/31/07	General Planning consultant	URS Corporation Southern	Advanced Planning Inc., BCC Engineering, Peggy Malone & Associates	Preference Points (5)	10%	2/4/08 2/4/13	Advanced Planning Inc. (\$83,333.33), BCC Engineering (\$83,333.33), Peggy Malone & Associates (\$83,333.33)
19	2	Construction	E2L07 213001-3-52-01	\$182,400		01/23/08	Landscaping	AE Engineering		Reserved; Bid bond of \$500.00	N/A	4/14/08 8/29/08	
20	2	Construction	E2L15 213520-3-52-01	\$84,000		05/28/08	Landscaping	AE Engineering, Inc.		Reserved; Bid Bond \$500	N/A	8/18/08	9/30/09-Received spreadsheet update from D-2. Not being let as a BDI Project
21	2	Professional Services	C8Q12 213259-1-32-01	\$1,000,000		10/26/07	Roadway and Bridge/ Structural Improvements	GAI Consultants		Preference Points (5)	18.15%	3/17/08 9/30/11	Email sent to T. Scorsone from S. Morgan. BDI portion of the contract is \$123,538.00 SA Amount changed to \$152,840.00 (8/16/08)
24	2	Professional Services	C8W11 209607-4-62-01	\$172,000		5/22/09	CEI SR105 at Sisters Creek Bridge	Parsons Transportation Group	AE Engineering, Inc.	Preference Points (5)	0%	10/27/09 2/27/2011	Projected execution date :10/27/09 WORK IN PROGRESS
25	2	Professional Services	C8W11 210458-3-62-01	\$133,000		5/22/09	CEI SR206 Matanzas Bridge	Parsons Transportation Group	AE Engineering, Inc.	Preference Points (5)	49.55% on this project 21.14% for the contract	10/27/09 2/27/2011	Projected execution date :10/27/09 AE Engineering, Inc. \$152,809 WORK IN PROGRESS
26	2	Professional Services	C8W11 424439-1-62-01	\$160,000		5/22/09	CEI SR9A Bridge Rehab at Dames Point Bridge	Parsons Transportation Group	AE Engineering, Inc.	Preference Points (5)	0%	10/27/09 2/27/2011	Projected execution date :10/27/09 WORK IN PROGRESS
27	2	Professional Services	C8W50 423412-1-32-01	\$600,000		7/24/09	Design US1 from Boulevard Street to Kings Road	Kimley-Horn & Associates, Inc.	Meskel and Associates Engineering PLLC; Landmark Engineering, Inc.	Preference Points (5)			Projected execution date: 12/09
28	2	Professional Services	208001-5-32-01	\$2,000,000		10/12/09	Design SR200/US301 Bypass from SR100 to SR16						Not a BDI project.
29	3	Construction	E3G12 417675-1-52-01	\$10,000		09/13/07	Bridge Joint Replacement	James Nichols, LLC	N/A	Reserved	N/A	12/10/07 12/17/07	Completed
30	3	Professional Services	220968-1-62-13	\$250,000		10/15/07	Geotechnical Services						Re-advertised not enough competition 10/8/08- Received email from T. Bruner. Project was not let as BDI project due to lack of interest.
31	3	Professional Services	C8P23 421636-1-32-01	\$358,000		07/13/07	Design SR 10	Alday Howell	N/A	Reserved	N/A	01/08/08 9/7/10	Work in progress
32	3	Construction	E3G66 417674-1-52-01	\$49,000		10/11/07	Bridge Joint Replacement	Redic Construction	N/A	Reserved	N/A	3/31/08 4/27/08	Completed
34	3	Professional Services	C8V43 424615-1-32-00	\$224,183		3/13/09	Design of SR 10	Gortemoller Engineering, Inc.		Reserved	N/A	8/26/09 8/25/11	Work In Progress
35	3	Professional Services	415378-1-32-01	\$356,443		8/10/09	Design of 291 Davis Hwy from Wright Street to Hart Drive in Escambia	Grimail-Crawford, Inc		Reserved	N/A	2/23/2010 12/22/2011	Advertised August 10, 2009 Shortlisted September 14, 2009 Selected 11/2/2009
36	4	Construction	E4J44 228247-5-52-01	\$300,000		09/07/07	Pavement marking and signing	Transmark Inc.	N/A	Modified prequal; \$500.00 Bid Bond	N/A	1/11/08 1/10/10	
37	4	Construction	E4J48 229866-6-52-01	\$300,000		10/05/07	Pavement marking and signing	Transmark Inc.	N/A	Modified prequalification; \$500 Bid Bond	N/A	12/20/07 12/12/09	
38	4	Maintenance	E4J76 424070-1-72-01	\$145,000		02/01/08	Clearing and Grubbing	Phoenix Hayes, Inc.		Modified prequal, no perform bond, \$500.00 Bid bond	N/A	3/17/08 6/15/08	Completed
39	4	Maintenance	E4K22 414843-2-72-02	\$200,000		9/5/08	Tree Trimming, Clearing and Grubbing and Removal	SFM Services, Inc.		Reserved	N/A	10/24/09 10/24/10	Executed 10/24/09
40	4	Maintenance	E4K14 424518-1-72-01	\$149,900		7/11/08	Fence Repair	T&M Lawn-Fence Service, Inc.		Reserved	N/A		Executed Date 8/14/08
41	4	Maintenance	E4K17 424517-1-72-01	\$149,000		7/11/08	Fence Repair	Father and Son Fencing, Inc.		Reserved	N/A		Executed 8/25/08

Business Development Initiative Contracts Report

No.	Dist	Type of Work	Contract No. Project No.	Estimate	Contract Amount	Letting Date/ Response Date	Description	Awarded Contract	Small Business	BDI Strategy	% Awarded to small business on non-reserved projects	Start Date End Date	Notes
42	4	Professional Services	10431 424655-1-32-01 424659-1-32-01	\$375,000		5/12/09	Design			Reserved			Final Selection: July 20, 2009 Anticipated Execution: 11/20/09
43	4	Construction	E4K57 426189-1-72-01	\$42,750	\$ 42,730.00	6/5/09	Slope Repair on 10th Ave in Palm Beach Co.	The Growing Concern Tree & Landscape, Inc.		Reserved			EXECUTED JULY 16, 2009
44	4	Construction	E4K47 230410-7-52-01	\$125,000		7/10/09	Pavement marking and signing	Campolong Enterprises, Inc.		Reserved. Bid and Performance Bonds waived. Mandatory Pre-bid	100		Push Button Contract. Executed 9/21/09
45	4	Professional Services	10444 419651-1-62-01	\$500,000		8/17/09	SR84 from West of Weston to Arvida/Glades Parkway						
46	4	Construction	E4K59 228247-6-52-01	\$300,000		9/4/09	Roadway signing and Pavement Marking	Complete Highway Identity, Inc.		Reserved			Executed 10/21/09
47	4	Construction	E4K62 229866-7-52-01	\$250,000		10/2/09	Roadway signing and Pavement Marking	Whiteleaf dba Gene's Striping		Reserved			Executed 11-9-09
48	4	Construction	E4K71-RO	\$60,000		9/4/09	Graffiti Removal	Complete Highway Identity, Inc.		Reserved			Executed 10/21/09
49	4	Maintenance	E4L48-RO 427787-1-72-01 427787-2-72-01	\$600,000		3/10	Ditch Cleaning & Herbicide Project	W.W.ENGINEERING		Reserved			Awarded May 27, 2010
50	4	Maintenance	E4L62-RO 427626-1-72-01 427628-1-72-01	\$225,000		3/10	Clearing & Grubbing	Environmental Land Development		Reserved			Let 6-4-10
51	4	Maintenance	E4L24-RO 427776-1-72-01	\$100,000		3/10	Fence Repair	Complete highway Improvements		Reserved	100		Executed April 2010
52	4	Maintenance	E4L37-RO 428075-1-72-01 428074-1-72-01	\$75,000		5/10	Fence Replacement & Repair	Tropic Fence		Reserved			Executed 5-24-10
53	4	Maintenance	E4L44 427775-1-72-01 427774-1-72-01	\$200,000		5/10	Pond Revetment	W.W.ENGINEERING		Reserved			Awarded 5-25-10
54	4	Maintenance	E4L36 427797-1-72-01	\$149,000		6/10	Pedestrian Facilities Over Interstate	T & M Lawn-Fence Services		Reserved			Executed 5-13-10
55	5	Construction	ESN07 422639-1-52-00	\$345,500	\$ 246,988.92	01/06/09	Landscaping	Florida Irrigation and Putting Greens, Inc.		Reserved	N/A	3/30/09 6/2/09	ADVERTISED: Feb 2009 EXECUTED: 04-16-2009 CONTRACTED AMOUNT: \$246,988.92 STATUS: FINAL ACCEPTED 06-26-2009
56	5	Construction	ESN12 422634-1-52-01	\$262,500		3/3/09	Landscaping	Lynne Services, Inc.	Greenways of America, Inc.	Reserved	N/A	5/18/09 06/26/09	TO BE ADVERTISED: BEFORE FEB 2010 EXECUTED: CONTRACTED AMOUNT: STATUS: FINAL ACCEPTED 06-26-2009
57	5	Construction	ESN70 423508-1-52-01	\$120,716	\$ 32,790.00	12/1/2009	Drainage Improvements	JRM Construction Group		Reserved	N/A		BID OPEN 12/01/09 EXECUTED: BID AMOUNT: \$ 32,790.00 STATUS: TO BE AWARDED
58	5	Construction	T5338 423868-1-52-01	\$143,379		2/24/2010	Directional median/turn lane			Reserved	N/A		TO BE ADVERTISED: BEFORE end of JAN 2010 EXECUTED: CONTRACTED AMOUNT: STATUS: TO BE ADVERTISED
59	5	Construction	ESN36 421319-1-52-01	\$193,782	\$ 105,500.00	1/5/2010	Box Culverts	Thunderhole, Inc		Reserved	N/A		LET: Jan 5, 2010 BID AMOUNT: \$105,500.00 STATUS: TO BE AWARDED EXECUTED
60	5	Construction	ESN49 424853-1-52-01	\$140,000	\$ 30,360.00	10/6/2009	Park and Ride Expansion	DANNY MARTINEZ, INC		Reserved	N/A	30 days contract	Let: October 06, 2009 EXECUTED: 12/07/2009 BID AMOUNT: \$90,360.00 STATUS: WORK HAS BEGUN
61	5	Construction	423528-1-52-01	\$177,760		7/2/2010	Drainage Improvements			Reserved	N/A		TO BE ADVERTISED: BEFORE FEB 2010 EXECUTED: CONTRACTED AMOUNT: STATUS: TO BE ADVERTISED

Business Development Initiative Contracts Report

No.	Dist	Type of Work	Contract No. Project No.	Estimate	Contract Amount	Letting Date/ Response Date	Description	Awarded Contract	Small Business	BDI Strategy	% Awarded to small business on non-reserved projects	Start Date End Date	Notes
62	5	Professional Services	41864716201, 41864726201, 41166616201, 40466716201		\$ 90,799.84	6/15/09	Roadway CEI in Brevard County	JBS Engineering Technical Services, Inc.		Preference Points (5)			Let: September 1/ 09 EXECUTED: Oct 12, 2009 (anticipated) CONTRACTED AMOUNT: \$90,799.84 STATUS: AWARDED
63	5	Construction	ESN50 426406-1-52-01	\$126,584	\$ 90,799.84	9/1/2009	Landscaping	Florida Irrigation and Putting Greens, Inc.		Reserved	N/A	60 days contract	Let: September 1/ 09 EXECUTED: 10/22/2009 CONTRACTED AMOUNT: \$90,799.84 STATUS: EXECUTED
64	5	Construction ARRA PROJECT	ESN19 ARRA 281 B 405506-3-52-01	\$20.5 Mill	\$ 20,500,000.00	8/14/09	Design/Build Project I-95 from South of SR514 (Malabar) to Palm Bay Rd	RANGER/C3TS	DBE: *Nature's Keeper Inc *EZ Sweep Corp. * J.E Hill Contractor	Reserved	N/A	10/19/09	BID OPENIG: 8/14/09 EXECUTED: 9/17/09 CONTRACTED AMOUNT: 20.5 Mill STATUS: WORK BEGUN
65	5	Construction ARRA PROJECT	ESN42 238423-1 ARRA 282 B	\$39.8 mil	\$ 19,800,000.00	9/22/0909	Design/Build Project SR 25 (US 27) from North of Lake Louisa to North of Cluster Oak Dr.	Prince/PBS & J	DBE: *H&M Electrical & Underground Utilities. *Traffic Control Products *ABC Landclearing & Development Inc.	Reserved	N/A	10/14/09	BID OPENIG: 9/22/2009 EXECUTED: 10/08/09 CONTRACTED AMOUNT: 19.8 Mill STATUS: WORK BEGUN
66	5	Construction ARRA PROJECT	ESN45 238677-1 ARRA 283 B	\$47.9 mil	\$ 23,300,000.00	9/21/09	Design/Build Project SR 35 (Baseline Rd.) from South of CR 464 (Maricamp Rd.) to SR 40	CW Roberts		Reserved	N/A	10/21/09	BID OPENIG: 9/21/09 CONTRACTED AMOUNT: 23.3 Mill STATUS: WORK BEGUN
67	5	Construction ARRA PROJECT	ESN44 410983-1 ARRA 284 B	\$34.2mil	\$ 16,900,000.00	9/18/09	Design/Build Project SR 50 from Avalon Rd. to SR 429 (Western Beltway)	PRINCE/C3TS	DBE: *H&M Electrical & Underground Utilities. *B.E.S. Inc., *Global-5	Reserved	N/A	10/9/09	BID OPENIG: 9/18/09 CONTRACTED AMOUNT: 16.9 Mill STATUS: WORK BEGUN
68	5	Construction ARRA PROJECT	ESN43 240231-3 ARRA 285 B	\$7.3mil	\$ 4,600,000.00	9/10/09	Design/Build Project SR 434 from SR 414 (Maitland Blvd.) to Lotus Landing Blvd.	SOUTHLAND/DRMP		Reserved	N/A	9/30/2009	BID OPENIG:9/10/09 CONTRACTED AMOUNT: 4.6 Mill STATUS: WORK BEGUN
69	6	Professional Services	C8O79 419850-1-32-01	\$300,000	\$ 275,706.00	07/06/07	Major Highway Design	EBS Engineering	N/A	Reserved	100	10/12/07 10/12/17	ADVERTISED: JUN 26, 2007 EXECUTED: OCT 12, 2007 CONTRACTED AMOUNT: \$275,706.00 WORK IN PROGRESS
70	6	Professional Services	C8P15 419825-1-32-01	\$300,000	\$ 289,274.00	08/03/07	Minor Highway Design	Alvarez Engineers, Inc.	N/A	Reserved	100	11/26/07 11/26/17	ADVERTISED: JUL 24, 2007 EXECUTED: NOV 26, 2007 CONTRACTED AMOUNT: \$289,274.00 WORK IN PROGRESS
71	6	Professional Services	C8P73 419823-1-32-01	\$250,000	\$ 248,784.00	11/02/07	Resurfacing - Design	Civil Works, Inc.	N/A	Reserved	N/A	2/28/08	ADVERTISED: NOV 27, 2007 EXECUTED: FEB 8, 2008 CONTRACTED AMOUNT: \$249,784.00 WORK - 100% COMPLETED
72	6	Construction	E6D79 421754-1-52-01	\$375,000	\$ 322,030.00	02/22/07	MIC Tri-Rail parking lot	Budget Construction	N/A	Reserved, Modified prequal	N/A	3/30/07 2/28/08	ADVERTISED: DECEMBER 14, 2006 EXECUTED: MARCH 30, 2007 CONTRACTED AMOUNT: \$322,030 WORK - 100% COMPLETED
73	6	Professional Services	425637-1-32-00	\$138,000		Anticipated 11/09	Resurfacing, rehabilitation and restoration			Reserved	N/A		THIS PROJECT HAS BEEN REMOVED FROM THE BDI LIST - BUDGET AMOUNT IS NOT LESS THAN \$500,000.
77	6	Construction	E6F11 423829-1-52-01	\$220,000	\$ 128,229.45	6/25/09	Drainage	Maggolc, Inc.		Reserved	N/A		ADVERTISED: MAY 14, 2009 LETTING: JUNE 25, 2009 EXECUTE: JULY 31, 2009 CONTRACT AMOUNT: \$128,229.45 WORK IN PROGRESS
78	6	Professional Services	425913 1 32 01 10636	\$144,000		12/11/09	Minor Highway Design			Reserved	N/A		PROJECT COST ESTIMATE REVISED AND NOW EXCEEDS BDI QUALIFICATION REQUIREMENTS- WILL NOT BE ADVERTISED AS A "RESERVED" PROJECT.

Business Development Initiative Contracts Report

No.	Dist	Type of Work	Contract No. Project No.	Estimate	Contract Amount	Letting Date/ Response Date	Description	Awarded Contract	Small Business	BDI Strategy	% Awarded to small business on non-reserved projects	Start Date End Date	Notes
79	7	Maintenance	E7F12	\$135,000		5/14/08	Landscaping and Maintenance	Pine Lake Nursery		Waived Bid and perform bonds- required Section 580	N/A	8/08/08 8/26/08	Work in Progress
80	7	Maintenance	E7G17	\$200,000		12/9/09	Fencing	Tarpon Bay General Contractors		Waiving Bonding in lieu of a Bid Bond a cash deposit of \$500.00 and in lieu of a Performance Bond a \$5,000 cash Deposit.			
81	7	Maintenance	E7G22	\$50,000		12/9/09	Sidewalk Repair	Evans Contracting Services		Waiving Bonding in lieu of a \$5,000 cash Deposit for Performance Bond			
82	TP	Professional Services	C8Q53 190667-3-32-01	\$33,900,824		02/06/08	General Consultant	PBS&J	Faller Davis & Associates, Montgomery Consulting Group	Preference Points (5)	10	5/12/08 5/07/13	Work in Progress
83	TP	Professional Services	C8P31 415023-1-62-01	\$1,500,000		11/13/07	Miscellaneous CEI Services	Creative Engineering	N/A	Reserved	N/A	12/18/07 12/17/12	Work in Progress
84	TP	Professional Services	C8Q39 190667-5-32-01 190667-5-32-99	\$23,007,358		2/6/08	General Consultant (2 of 2)	HNTB	Architects International, Bayside Engineering, Faller Davis & Associates, Montgomery Consulting Group & RTD	Preference Points (5)	10	4/15/08 4/14/13	Work in progress
85	TP	Professional Services	190665-3-62-01	\$14,000,000		1/21/08	GC-Construction/Materials	PB Americas		Preference Points (5)			Negotiations in progress.
86	TP	Professional Services	190666-1, 192892-1, 190766-1	\$16,031,902		1/21/09	GC-Maintenance & Traffic Operations			Preference Points (5)			Procurement in progress.