



# **Essentials of Slide-in Bridge Construction: A Guide for Bridge Designers**

**Bala Sivakumar  
HNTB Corp.**

# Agenda

- ❑ Introduction to ABC
  - ❑ Introduction to Slide-In Bridge Construction (SIBC)
  - ❑ Slide shoes
  - ❑ Movement systems
  - ❑ Components of SIBC design
    - Permanent Bridge Design
    - Temporary Support System
    - Push / Pull System
    - Sliding Bearings
    - Sliding Forces
  - ❑ SIBC Case Study
-

# What is ABC ?

## Accelerated Bridge Construction (ABC)

ABC is bridge construction that uses innovative planning, design and construction methods to reduce *mobility impacts* when replacing / rehabilitating existing bridges.

# ABC Elements and Methods

## ACCELERATED BRIDGE CONSTRUCTION

```
graph TD; ABC[ACCELERATED BRIDGE CONSTRUCTION] --- PBES[Prefabricated Elements & Systems (PBES)]; ABC --- SPM[Structure Placement Methods]; ABC --- AGTW[Accelerated Geo-tech Work]; RD[Rapid Demolition]; IC[Innovative Contracting];
```

Prefabricated  
Elements &  
Systems (PBES)

Structure  
Placement  
Methods

Accelerated  
Geo-tech Work

Rapid Demolition

Innovative  
Contracting

# Benefits of ABC



**Reduces disruption  
to operations/  
service**



**Safer; reduces  
exposure of workers  
and public to  
construction activities**



**Better quality control  
due to prefabricated  
elements**



**Reduced  
environmental  
impacts**

# Time Metrics for ABC – Mobility Impact Time

## Mobility Impacts Within:

*Tier 1:* Overnight or < 24 hours

*Tier 2:* Weekend or < 3 days

*Tier 3:* Up to 2 weeks

# ABC Time

1. On-site construction time
2. Mobility impact time (ABC closure period)

ABC can minimize both






Project R04

# **Innovative Bridge Designs for Rapid Renewal**

2007 – 2013

**HNTB – Prime**

# SHRP 2 ABC Toolkit



- SHRP 2 *ABC Toolkit*
- Published 2012
  - Prefabricated elements
  - Slide-In Bridge Construction (SIBC)

[www.trb.org](http://www.trb.org)

# Prefabricated Elements & Systems (PBES)



# Self-Propelled Modular Transporter (SPMT)

- Multi-axle platform
- Each axle moves independently
- Moves on uneven terrain



# Lake Champlain Bridge, NY – Float-In



# Slide in Replacement



# What is Slide In Bridge Construction (SIBC)

- A method of accelerated bridge construction also known as horizontal or lateral sliding.
  - New superstructure is built parallel to existing bridge on temporary supports.
  - Old bridge is then demolished, new substructure constructed, and then new bridge is slid into place.
  - In some instances the new substructure is constructed below the existing structure, this reduces the overall traffic disruption time.
-

# Slide-In Bridge Construction (SIBC)

- Sliding technique allows the new superstructure to be built alongside the existing reducing traffic impacts.
- Requires availability of ROW / space.



# Alternate Approach to SIBC

- In other instances, the existing bridge is first slid off of the existing alignment and then used as a temporary bypass bridge while the new bridge is constructed on the old (existing) alignment.
  - In this case, the temporary substructure system must not only provide support for the bridge, but also live load and other transient loads.
-

# Impediments to Using SIBC

- Impediments to SIBC
    - Limited ROW
    - Terrain around existing bridge is rugged
    - Geotechnical conditions cannot adequately support temporary works
    - Alignment restrictions
-

# When to Use SIBC

- Bridges on high ADT routes over low ADT routes
  - Bridges over waterways
  - Railroad bridges
  - Ideal conditions for SIBC
    - Wide, flat area(s) adjacent to original structure
-

# NJ Transit Hogback Bridge – Gladstone Line Weekend Slide in Replacement 2004



# Roll-Out Roll-In


## Hood Canal Bridge WSDOT



Before



During



After

# Roll-Out Roll-In New York City 2005

- Bridge over I-678 – Van Wyck Expressway
- NYSDOT



# Slide Bearings

- Rollers
- Teflon Pads




# Skid Shoes



# Skidding System

**Sliding System Main Components:** skid shoes, push-pull units, skid tracks, hydraulic pumps and a monitoring and control system.

VSL Skidding System




Series of Teflon pads are mounted on the skid track

# Skidding System

- Special skid tracks are available for use when moving loads along curves.
- A simplified version called a **skid beam** can be used if the load does not need to be raised in the vertical direction
- Capacity up to 250 tons per shoe



# Synchronous Jacking and Skidding Systems



## Control System

Load, stroke in the skidding jacks is monitored on the control computer


## Hydraulic Power Pack



# Movement Systems



Push/Pull hydraulic jacks



# Movement Systems

Pulling with  
strand jacks / Power winch



# Movement Systems

NJ TRANSIT,  
Hogback Bridge  
Come-Along cable puller



# Components of Slide-In Construction Design

1. Permanent Bridge Design
  2. Temporary Support System
  3. Push / Pull System
  4. Sliding Bearings
  5. Sliding Forces
-

# 1. Permanent Bridge Design


- The design of the permanent bridge must consider anticipated construction activities.
  - Consideration of the how the new bridge will be slid into place.
  - Strengthening or modifying components of the superstructure and the substructure
    - Local areas where the push/pull system will be attached,
    - Where the sliding plates and/or rollers will support the structure, and
    - Where the sliding track will be installed.
- End diaphragms and end diaphragm connections which support the bridge during the lateral slide
  - Flexural, shear effects on capbeam from moving vertical load

# Slide Support at Abutment

## I-84 NY Bridge Slide

Diaphragm

Slide Shoe



ELEVATION

# End Diaphragm & Slide Shoes



## 2. Temp Support System (falsework)

- Design must consider all applicable load effects including environmental loads as well as the anticipated load effects applied by the sliding system. (Contractor designed)
  - Relative stiffness of permanent support structures (likely relatively stiff) versus stiffness of temporary support structures (likely relatively flexible).
  - Anticipated deflection / settlement of the temporary system.
  - Provisions for vertical adjustment of track girder
  - Attach the temp support to the permanent structure for lateral restraint
-

## 2. Temp Support System (falsework)



# Design of Temp Support System (falsework)

- Temporary works usually lies within the contractor's responsibilities.
  - Must be conducted by a competent, registered professional engineer.
  - Geotechnical work must be the responsibility of the engineer of record.
  - Additionally geotechnical borings and report may be required to ensure that the temporary foundation system operates as desired/needed.
-

## 3. Push / Pull System

- Adequate force application to overcome frictional forces
- Hydraulic jacks offer the opportunity to either push or pull the system. Strand jacks and winches are used for “pull only”
- Pairs of opposing strand jacks and winches can be used to develop a push/pull system
- System controls to ensure all components of the push/pull system work together
- Displacement control during the slide to ensure that the ends of the superstructure move at the same rate and thus avoid any racking or binding.
- Contingency planning in the event of equipment failure

## 4. Sliding Bearings

- Steel rollers, slide plates or PTFE sliding bearings can be used as sliding elements.
  - Rollers have higher load capacity
  - Rollers and slide plates require removal whereas a slide bearings could be designed to remain as part of the permanent structure.
  - Eliminates vertical jacking requirements at the conclusion of the slide, saving money and time
  - Rollers are more costly than pads and are often used on bridge projects with larger load requirements.
-

## 4. Sliding Bearings

- Pads also allow the use of an unguided system that will not bind if ends of the bridge move at different rates.
  - Continuous lubrication of the pads is critical during the slide.
  - Normally, the sliding surface of the shoe consists of polished stainless steel.
  - Often, slide pads are reused in a slide as the bridge slides over them. For the final move into the bridge's permanent position, new pads are placed and left in place.
  - Monitoring is especially important on bridges moved without guides.
-



## 5. Sliding Forces

- Coefficients of friction for PTFE (Teflon) bearings are given in the *AASHTO LRFD Specifications*.
- Static coefficients in the range of 0.09 to 0.12 and dynamic coefficients in the range of 0.05 to 0.06. Rollers have lower friction values
- Use a **trial slide** to verify friction values
- Pushing or pulling mechanisms should have a capacity in excess of the calculated pushing or pulling force in anticipation of higher frictional effects.

Slide Mechanism	Coefficient of Friction
Teflon coated neoprene bearing pads	10% of Vertical Load
Hillman Rollers	5% of Vertical Load

# FHWA SIBC Implementation Guides

PROJECT #F-ST99(232)



## **Slide-In Bridge Construction Implementation Guide**

*Planning and Executing Projects with the Lateral Slide Method*

FINAL REPORT DECEMBER 2013



U.S. Department of Transportation  
Federal Highway Administration



## **Slide-In Bridge Construction Cost Estimation Tool Guidelines**

February 2015



U.S. Department of Transportation  
Federal Highway Administration





# Slide In Bridge Construction:

## Case Study

*SHRP2 Demonstration Project*

---

# Slide-In Bridge Construction

## Weekend Replacement of NY I-84 Twin Bridges



- 20 Hr closure
- Two weekend nights
- Sept 21, 2013
- Oct 19, 2013



# Weekend Replacement of NY I-84 Twin Bridges



- Over 75,000 ADT
- 16% trucks
- Existing bridges are too narrow for cross-overs
- Elevation differences between EB & WB roadways
- Underpassing road at 16% grade



# Original Plan

- **Build new temporary bridge in the median to maintain traffic**
- **Additional cost of approximately \$2.0 M**
- **One construction season for each bridge**
- **Significant traffic impact**



# ABC Design: Slide-In Replacement

- Slide-In replacement over two weekend nights
  - Traffic disruption on I-84 reduced from two years to two Saturday nights (20 hr closures).
  - Incentive/disincentive clause: \$10,000 per hour for early or late completion (\$50 K max incentive)
  - Eliminates need for a temporary bridge & cross-overs – over; \$2 M savings.
  - Both slides completed within 10 months after NTP
  - Traffic detoured onto state Route 6 for 20 hrs.
-

# ABC Approach




- Weekend Replacement
- 20 Hr Closure

# Rapid Demolition – 4 Hrs




- Chop and Drop
- Local road below closed

# Superstructure Sections





- Double T beams (NEXT)
- Precast approach slabs
- UHPC closure pour



# ABC Design - New Bridges

- Single span 80'; three lanes at 12'
  - Left shoulder 6', right shoulder 12'
  - Bridge width 33'-4" → 57'-0"
  - Use of asphalt wearing surface eliminates grinding
  - Under passing Dingle Ridge Road on 16% grade
  - New bridges are two feet higher than the existing to provide 14'-6" under-clearance.
  - Minimize structure depth using double Tee sections
-

# Abutment Design



Drilled shafts supporting cap beam

# Drilled Shafts Outside Existing Footprint




# New Abutment



# Straddle Bent Abutment

Diaphragm

Slide Shoe



Cap Beam

ELEVATION

# Falsework

Temporary Bents on H piles  
Contractor designed




# Slide Bearings

## Stainless Steel on Elastomeric Bearings w/PTFE




**PTFE bonded to Elastomeric Bearing**



# Slide-In Replacement Concept


Temporary end span

Slide Surface



ELEVATION

During Slide



Modular walls

ELEVATION A-A



# Inverted T Sleeper Slabs



# Lateral Slide -- Oct 21 2013



7 hours to demolish bridge and slide-in new bridge

# Raising The Approaches

- Takes time: Critical path for closure period



# Bridge Slides Completed 10 Months After NTP



OCTOBER 7, 2013 ■ A SUPPLEMENT TO **ENGINEERING NEWS-RECORD**

# ENR New York

NEWS, DATA AND ANALYSIS FOR THE CONSTRUCTION INDUSTRY IN NEW YORK, NEW JERSEY AND CONNECTICUT

## NEW YORK STATE PROGRAMS FAST-TRACK BRIDGE REPAIRS



Crews Lay Pipe  
In Occupied  
Multifamily Housing  
Complex

McGraw Hill  
CONSTRUCTION  
McGraw Hill Financial

JANUARY-FEBRUARY 2014  
NUMBER 290

TRANSPORTATION RESEARCH BOARD  
OF THE NATIONAL ACADEMIES

# TR NEWS

## ABCs of Bridge Renewal

Plus:

Clear and Safe Winter Roads  
State Agency Innovations  
Long Beach Megaproject  
Energy Sector Road Impacts  
Diluted Bitumen in Pipelines



# ABC Benefits

- **Road Closure** will be significantly reduced from two construction seasons to two weekends.
- **Safety** within the work zone will be improved.
- **Reduced Costs** primarily by not building the crossovers and temporary bridge in the median (\$2.0 M savings)
- **Impacts to the New York City watershed** will be substantially reduced; at least 5 acres of land will not have to be disturbed using ABC.

ABC is the clear choice



**Thank You for Attending**

**Questions ?**

---