

STATE OF FLORIDA DEPARTMENT OF TRANSPORTATION

ITS Quality Checklist Antenna Installation



ITSFM025 Rev. 11/16

Date:		Contract ID:		Financial Proje	ct ID:	et ID: Quality Inspector:	
Plan Sheet		MP		Sta.		Site Identification Name	
CONFORMED	NCR*	N/A	INSPECTION REQUIRED				
			Review approved antenna size and type in the plans and specifications and carry copy to the field.				
			Review approved drill shaft work submittal and carry to field.				
			Review approved traffic maintenance and protection plan and carry copy to the field.				
			Verify the approved antenna is actually installed. Check against approved plans and specifications.				
			Verify the antenna height; elevation and azimuth are adjusted as specified.				
			Verify antenna alignment allows proper operation of the wireless link as specified.				
			Verify all connectors are the size and type specified and installed properly.				
			Verify the antenna transmission line is secured to the mounting structure at regular intervals as specified.				
			Verify the antenna transmission line minimum bending radius is as specified and not violated.				
			If transmission line jumpers are utilized, verify the maximum jumper length specified is not exceeded.				
			If transmission line jumpers are utilized, verify the connections to the main transmission line are sealed.				
			Verify the antenna transmission line is sealed as it attaches to the antenna, equipment cabinet or enclosure containing the radio as specified.				
			Verify the antenna transmission line is properly connected to the radio as specified.				
			Verify all installation waste has been removed and discarded properly and the site is restored to its original condition as specified.				
			Document all changes from the approved plans and specification to the as-built drawings.				
*Complete and Attach a Nonconformance Report for all Nonconforming items noted.							
QUALITY INSPECTOR			DATE		DOC C	ONTROL NO.	