

From: Davis, Phillip
Bcc: [REDACTED]
Subject: FW: Burns Building - First Floor Asbestos Abatement and Renovations
Date: Friday, October 19, 2012 4:49:00 PM

We are waiting on the answer to one more question, but we wanted to get out these clarifications to earlier questions.

Phillip N. Davis
Administrator, District Contracts
Contracts Administration Office
phillip.davis@dot.state.fl.us
(850) 414-4000

1. We cannot find any schedule / information listing the size of the doors. **Please provide a schedule showing door sizes, thickness, rating, head & jamb details, and elevations to show if the door is flush or has a glass lite in it.**

Response: Door schedule was not provided as door sizes is identified by General Notes "A". Door and Frame assemblies in fire rated partitions need to be increased to 90 minute fire rated assemblies.

2. Hardware Specification 08710 includes a Hardware Schedule that lists most of the doors shown on the plans. However, **please clarify the following:**

2.a. Door 161 shown on the plans (east side of Corridor 160) is NOT listed in the Hardware Schedule. Please confirm which Hardware Set this door is to receive (our guess is Set 4).

Response: Hardware for door 161 should be set number 4.

2.b. There is a Door 155 on the plans, but not in the Schedule; while there is a Door 153 on the Schedule, but not on the plans. Is this the same door?

Response: It is the same door, please replace door 153 in hardware schedule with 155.

2.c. The new Storefront Door appears to show as 160C on the plans, but the Schedule shows 180C. Is this the same door?

Response: It is the same door, please replace door 180C in hardware schedule with 160C.