

3000201 PRIME AND TACK COATS
COMMENTS FROM INTERNAL/INDUSTRY REVIEW

Kevin Price
DAB Constructors, Inc.
352-447-5488
KevinP@dabcon.com

Comments: (5-16-12)

300-8.2 – Requires tack to be placed between each and every asphalt lift. The issue here would be asphalt base. We are repeatedly dealing with small areas that are almost always placed with labor or grade staff. These people usually do not have a tack truck available. Can the language be changed to allow multiple lifts placed in the same shift to be excluded from the tack requirement? This is the current practice and we are not having issues.

Response:

D4 Construction

Comments: (6-26-12)

“Place a tack coat on all asphalt base courses before placing the structural course.” This sentence is proposed to be deleted. I suggest keeping it as it eliminates any confusion as to intent.

Response:
