

5150500 METAL PEDESTRIAN/BICYCLE RAILINGS, GUIDERAILS, AND HANDRAIL
INTERNAL/INDUSTRY REVIEW COMMENTS

Dan Hurtado
414-4155
dan.hurtado@dot.state.fl.us

Comments: (4-6-16)

1. Revise 515-5.2 to read, "Install rail posts perpendicular to the profile grade longitudinally and plumb transversely."

Response:

2. Revise 515-5.3 to read, "For locations other than bridges, fabricate and install posts plumb. On bridges, fabricate and install posts perpendicular to the profile grade longitudinally and plumb transversely." This provides consistent language across installation types and allows use of "tolerance from plumb" language at the end of 515-5.3 since there is no "tolerance from vertical"

Response:
