5210000 CONCRETE BARRIERS, TRAFFIC RAILING BARRIERS AND PARAPETS COMMENTS FROM INTERNAL/INDUSTRY REVIEW

COMMENTS I ROM INTERIORE INDUSTRI REVIEW

John Mauthner 414-4334 john.mauthner@dot.state.fl.us

Comments: (Internal, 9-30-13)

The intent of this revision is to remove the word reflector from the specifications.

521-2:	Materials.
→	Meet the following requirements:
•	Portland Cement Concrete
-	Reinforcing Steel
-	Joint · Materials932-1.1¶
-	Joint · Materials *
•	Barrier Delineators Reflector Elements*(1) Sections 705 and 993
-	*Use-products-listed-on-the-Department's-Qualified-Products-List-(QPL)-items.
	(1) Mount reflectors delineators on the barriers in accordance with the details
	shown-in-the-Plans-and-the-Design-Standards.¶

Response: This has been changed.

Does this include price and payment for providing and installing Barrier Delineators?

521-9:Basis: of Payment.

- → Price and payment will be full compensation for all work specified in this Section, including all reinforcing steel, conduits, materials and incidentals necessary to complete the work.¶
 - → Payment will be made under:¶

Item No ·521-·-1- → Median Concrete Barrier Wall - ner foot ¶

Response: Yes, this includes everything not specifically spelled out in order to complete the work.

No change made.

Neil Monkman 239-462-7371 neil.monkman@wrightg.com

Comments: (10-3-13)

It appears that reflectors are proposed to be replaced with delineators. With the emphasis on good MOT and in the interest of safety, I believe this to be an excellent improvement to the specification. However, I am not sure on the proposed changes to the verbiage related to QC. Understanding that it does not specifically state have an approved QCP, it does say meet the requirements of 105. Doesn't 105 require producers to have and maintain an approved QCP? This seems a little redundant unless there is something that I am not seeing. Bottom line is that I guess it can never hurt to be as clear as possible.

Response:

Shailesh Patel 386-943-5347 shailesh.patel@dot.state.fl.us

Comments: (10-22-13)

1) 521-3.3 Procurement of Proprietary Precast Temporary Barrier Wall:

The first sentence is a run on sentence. Either break it up with commas, or break it into two sentences.

Response:

2) 521-3.4 Procurement of Precast Temporary Barrier Wall Meeting the Requirements of Design Standards, Index No. 414:

The first sentence is a run on sentence. Either break it up with commas, or break it into two sentences.

Response:
