

6350302 PULL, SPLICE, AND JUNCTION BOXES
COMMENTS FROM INTERNAL/INDUSTRY REVIEW

Art Berger
414-5368
arthur.berger@dot.state.fl.us

Comment: (12-5-13)

PULL, SPLICE, AND JUNCTION BOXES.
(REV 11-21-13)

SUBARTICLE 635-3.2 is deleted and the following substituted:

635-3.2 Pull and Splice Boxes: Install pull and splice boxes in accordance with the Design Standards, Index No. 17700. Ensure pull and splice boxes are sized for the amount of cable to be placed inside. Ensure that the pull or splice box cover is flush with the ~~finished grade~~ *concrete apron* or sidewalk. Do not install pull or splice boxes in roadways, driveways, parking areas, ditches or public sidewalk curb ramps. Avoid placing pull and splice boxes in low-lying locations with poor drainage. Ensure that pull and splice boxes house fiber optic cable without subjecting the cable to a bend radius less than 14 times the diameter of the cable.

635-3.2.1 Placement and Spacing: Place pull and splice boxes as shown in the Plans and at the following locations, unless directed otherwise by the Engineer:

1. At all major fiber optic cable and conduit junctions.
2. ~~Approximately~~ *At least* every 2,500 feet for fiber optic cable applications in rural areas with any continuous section of straight conduit if no fiber optic cable splice is required.
3. At ~~a maximum of~~ *least every* 1,760 feet for fiber optic cable applications in metropolitan areas.
4. At each end of a tunnel, and on each side of a river or lake crossing.
5. On each side of an aboveground conduit installation, such as an attachment to a bridge or wall.
6. At all ~~turns~~ *is it clear what a turn is* in the conduit system.
7. Near the base of a service pole or communication cabinet to provide:

Response: (by Stefanie Maxwell) - Regarding your first comment, there should never be a grassed area because all pull and splice boxes require a concrete apron. "Finished grade" could imply grass is the very reason we are proposing the change.

Ron Meyer and/or Chester Henson would need to respond to the other suggested changes.

(by Ron Meyer) - I have no objection to adopting "at least every" as suggested.

I think "turn" is probably clear to most installers/inspectors, but would also be OK with "changes in direction", or something to that effect. It is a typical best practice to place a box anywhere a change in conduit direction occurs. The goal is for conduit to be placed in a line as straight as possible from box to box, point to point, etc.

D5 Const - Shailesh Patel
683-943-5347
shailesh.patel@dot.state.fl.us

Comment: (12-23-13)

635-3.2: You are deleting the wording "finished grade" and replacing with concrete apron. How will you now address boxes placed on the shoulders where concrete aprons or sidewalk are not present I would recommend leaving finished grade there or rewording to something more definable.

Response:
