

5460000 RUMBLE STRIPS-REVISED
COMMENTS FROM INTERNAL/INDUSTRY REVIEW

Neil Monkman
239-462-7371
neil.monkman@wrightg.com

Comment: (2-5-15) There is a proposed strike for section 546-3.3 removing the reference to section 711, but I don't see anything related to cure time of the pavement which is now 14 days. Just want to make sure this was not an oversight.

Response: The grinding operation is expected to occur during the 14 day window for final surface paint. No changes made.

David Villani
678-558-1660
davev@ennisflint.com

Comment: (2-12-15)
A word of caution - - Some States have stipulated that a sealer be used post grinding in rumbles on asphalt pavement. Sealer has been shown to impede long term adhesion of striping materials as the sealer/asphalt bond is the weakest link.

Response: Florida does not use sealers. No changes made.

D4 Construction

Comment: (2-13-15)
1. Under Section 546-2, there is section 546-2.1 with two sub-sections, 546-2.1.1 Preformed Thermoplastic and 546-2.2.2 Asphalt. It is recommended to adjust 546-2.2.2 to instead read 546.2.1.2 for consistency in formatting. (Jose Kandarappallil, office: 772-429-4936; Cell : [772-519-2348](tel:772-519-2348).Kandarappallil.Jose@dot.state.fl.us)

Response: Agree.
Change made.

2. 546-3.3 has "Ground-In" removed from the beginning of the section, yet 546-4 still refers to the "centerline and edge line ground-in rumble strips" as "ground-in". Recommend reinserting "Ground-In" for reference consistency. (Katherine Kehres, Construction Engineer FDOT, D4 - Treasure Coast Operations (772) 429-4889 Katherine.Kehres@dot.state.fl.us)

Response: Ground-in rumble strips are a part of rumble striping. Payment is referring specifically to the ground-in rumble strip. No change made.
