

STATE OF FLORIDA DEPARTMENT OF TRANSPORTATION ITS Quality Checklist Conduit Placement – Bridge Attachment



ITSFM002 Rev. 11/16

Date:		Contract ID:		Financial Project ID:		Quality Inspector:	
Beg/End Sheet(s)		1	Beg/End MP		Beg/End Sta.		
CONFORMED	NCR*	N/A	INSPECTION REQUIRED				
				Verify running line location and offsets are in accordance with approved plans and specifications and carry copy to the field.			
				Review approved traffic maintenance and protection plan and carry copy to the field.			
			Monitor traffic control setups and recommend adjustment if necessary.				
			Verify that attachment to bridge, traffic control, and restoration are in compliance with the plans and specifications and all permits issued by bridge owner or other jurisdictions.				
				Verify that pipe is attached to the bridge without disrupting road or railroad traffic on or below the bridge unless approved in the permits.			
			the pipe and	Verify that, if coring of bridge abutments is required, the space between the pipe and the cored hole is filled with non-shrink grout or other approved material indicated on the plans and specifications.			
			Verify that all nuts on bolts or hanger rods are secure.				
			Verify that the pipe is extended outside the bridge abutments into the ground with bends as indicated on the plans and specifications.				
			Verify that expansion devices are installed at the locations indicated on the plans and specifications.				
				Document all changes from the approved plans and specification to the as-built drawings.			
*Complete and Attach a Nonconformance Report for all Nonconforming items noted.							
QUALITY INSPECTOR			DATE		DOCC	CONTROL NO.	