



[Bid Questions Home](#) | [Submit Questions](#) | [View Answers](#)

[District 5](#) > [View Answers](#) > T5389

Proposal ID: T5389
Project Number: 421988-1-52-01
County: Sumter
Road: SR 44
Limits: FROM A PT W OF I-75 TO A PT E OF PARKWOOD OAKS/VILLAGE DR
Description: The improvements under this contract consist of milling and resurfacing, pavement markings, signalization, sidewalks, base material, impact attenuators and the construction of ditch pavement for slope stabilization on SR 44.

Question	Response
<p><u>Posted: Thursday, 01/20/2011 @ 08:36am - MRS</u></p> <p>1) Plans have note stating that new permanent attenuators not exceed length of the existing obsolete models in place. I've looked at the three options given in the plans, and all of them are longer than the in place model for 50 MPH. Two of the three are only 2' longer than the existing for 50 MPH.. is that acceptable?</p>	<p><u>Posted: Friday, 01/21/2011 @ 08:11am - MRS</u></p> <p>1) The use of a QPL attenuator with a total length 2 feet longer than the existing attenuators is acceptable. There is sufficient clearance between the end of the existing attenuators and the end of the striped medians to accommodate this length increase.</p>



This site is maintained and published by the Florida Department of Transportation's District Five Construction Office, located at 719 South Woodland Blvd., Deland, FL 32720. (386) 943-5350



[Site Contact Information](#)