



Bid Questions and Answers Report

Date & Time:

6/17/2015 8:18:02 AM

District Address: District 1 Construction Office, located at 801 N Broadway, Bartow, FL 33830

District Phone: (863) 519-2222

Proposal: T1620

Project: 434943-1-52-01

Letting Date: 6/17/2015

Location: CENTRAL OFFICE

Description: SR 789 (GULF DR) (E BAY DR)

Question: 10685: Plans call for cemented coquina in between the road and sidewalk. The only FDOT approved sources of this material are located on the east coast; there will be a significant cost to haul the material across the state. Are there any alternative materials that can be used instead of cemented coquina? Posted: 6/10/2015 11:59:25 AM

Answer: Please copy and paste the following URL address into your web browser and you will be taken to the FDOT District One and Seven's Approved aggregate products and sources for cemented coquina: Status: ANSWER PUBLISHED
Posted: 6/11/2015 4:48:19 PM

<http://www.dot.state.fl.us/statematerialsoffice/quality/programs/qualitycontrol/materialslistings/sources/aggregate/index.shtml>

Question: 10702: The Typical Section (2) shows placing sod on the cemented coquina; is this correct? It seems like the sod will have a tough time taking root in this material, please advise Posted: 6/11/2015 2:34:39 PM

Answer: The intent of Typical Section (2) is to place sod, not cemented coquina. This is consistent with Summary of Quantities (6) - Summary of Pavement and Summary of Quantities (11) - Summary of Performance Turf. Status: ANSWER PUBLISHED
Posted: 6/12/2015 1:53:04 PM