



Bid Questions and Answers Report

Date & Time:

8/31/2016 8:41:58 AM

District Address: District 5 Construction Office, located at 719 South Woodland Blvd, Deland, FL 32720

District Phone: (386) 943-5350

Proposal: T5574

Project: 432416-1-52-01

Letting Date: 8/31/2016

Localtion: CENTRAL OFFICE

Description: SR 400 (I-4)

---

Question: 15275: Summary of Quantities sheet SQ-4 indicates SP-TLC 76-22, PMA. The Typical Section sheets no. 4 - 6 do not indicate using any SP TLC 76-22, PMA. Please clarify. Also please check the SP-TLB and SP-TLC quantities. Posted: 8/2/2016 11:34:27 AM

---

Answer: Bid Question Response #15275: The typical sections have been updated to include SP-TLC 76-22, PMA where applicable. Sheets SQ-3 thru SQ-4 have been updated to reflect the correct quantities for SP-TLB and SP-TLC . These corrections will be reflected in Revision 01. Please see Revision 01 for clarification. Status: ANSWER PUBLISHED  
Posted: 8/10/2016 9:23:33 AM

---

Question: 15330: There does not appear to be a Summary of Litter Removal and Mowing in the plans. In the CADD folder there is a summary, but the duration is wrong. Please advise. Posted: 8/10/2016 2:18:35 PM

---

Answer: Bid Question Response #15330: Litter removal and mowing is not included in the contract. It will be handled under (or by) an asset maintenance contract. Status: ANSWER PUBLISHED  
Posted: 8/16/2016 7:46:17 AM

---

Question: 15332: There is 2.27 AC of Clearing & Grubbing shown in the Summary of Removals. Please advise what is being removed. Posted: 8/10/2016 4:22:53 PM

---

Answer: Bid Question Response #15332: Clearing and Grubbing includes all areas of sod replacement adjacent to shoulder work and areas of misc. asphalt. Status: ANSWER PUBLISHED  
Posted: 8/26/2016 9:38:41 AM

---

Question: 15348: What permits (R/W Utilization, SWPPP, etc.) are required from Reedy Creek Improvement District? Posted: 8/12/2016 10:07:00 AM

---

Answer: Bid Question Response #15348: No permits are required from the Reedy Creek Improvement District. Status: ANSWER PUBLISHED  
Posted: 8/16/2016 1:20:24 PM

---

Question: 15384: Can the Engineer send a revised Summary of Pavement Excel Spreadsheet. It was not in the revised CADD package. Posted: 8/18/2016 4:11:26 PM

---

Answer: Bid Question Response #15384: The Summary of Pavement Excel Spreadsheet is attached. Status: ANSWER PUBLISHED  
Posted: 8/26/2016 9:45:09 AM

---

Document: 5316508: Summary\_of\_Pavement 432416-1-52-01.xlsx

Summary of Pavement Excel file

---

Question: 15386: What are the lane closure restrictions on multi-lane ramps? Posted: 8/19/2016 10:51:06 AM

---

Answer: Bid Question Response #15386: Unless otherwise noted in the plans, the lane closures specified in the TTCP notes refer to all single, dual, and multi-lane ramps. Status: ANSWER PUBLISHED  
Posted: 8/26/2016 9:45:58 AM

---

Question: 15422: Please provide the existing asphalt coring data for this project. Posted: 8/23/2016 2:52:21 PM

---

Answer: Bid Question Response #15422: The pavement coring data, including base material type and thickness is available on the Department's website. The URL for obtaining this information for this project is: <ftp://ftp.dot.state.fl.us/LTS/D5/CONSTRUCTION/PAVEMENTCORING DATA/OSCEOLA/432416-1%20SR%20400%20PECD.pdf> Status: ANSWER PUBLISHED  
Posted: 8/26/2016 9:51:53 AM