FY 2016/2017 QC Category No. 14A STATEWIDE INSPECTION GUIDELIST Performance Turf

GENERAL

- 1. Assure that Contractor establishes a growing, healthy turf over all areas designated on plans. [Spec 570-1].
- 2. Assure that the sod used was cut within 48 hours. [Spec 570-3.3].
- 3. Assure established turf's maintained by the Contractor until final acceptance per spec. including no bare spots greater than one square foot, or deformation caused by mowers or contractors equipment. [Spec. 570-4].

Watering

4. Assure that Contractor waters as necessary to produce a healthy and vigorous stand of turf. [Spec. 570-3.6].

Fertilizing

5. Ensure that soil testing is performed and assure that Contractor uses proper rates are applied based on soil testing results. [Spec. 570-3.7].