



Bid Questions and Answers Report

Date & Time:

8/27/2014 8:26:37 AM

District Address: District 3 Construction Office, located at 1074 Highway 90 East, Chipley, FL 32428

District Phone: (850) 415-9713

Proposal: T3463

Project: 428738-1-52-01

Letting Date: 8/27/2014

Localtion: CENTRAL OFFICE

Description: SR 30 (US 98B)

---

Question:	7835: The "Optional Materials Table" for Drainage Pipe does not list HDPE Class II and Polypropylene Pipe as an acceptable material. Both HDPE Class II and Polypropylene Pipe are now approved for 100 year DSL applications. We are asking for both HDPE Class II and Polypropylene Pipe to be allowed / included as an optional pipe material (as long as min/max cover requirements are met)so that the contractor community can bid accordingly.	Posted: 8/13/2014 10:10:05 AM
-----------	-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------	-------------------------------

---

Answer:	HDPE Class II and Polypropylene Pipe will be allowed as an optional pipe material (as long as minimum/maximum cover requirements are met) for pipe associated with drainage structures S-5, S-9, S-14 and S-23. Providing the required plastic pipe cover heights will be an issue for other structures and Reinforced Concrete Pipe should be used for drainage structures S-13, S-18, S-22 and side drains unless the Contractor can meet cover height requirements.	Status: ANSWER PUBLISHED Posted: 8/19/2014 8:31:18 AM
---------	------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------	----------------------------------------------------------