



Bid Questions and Answers Report

Date & Time: 7/27/2016 8:05:21 AM

District Address: District 5 Construction Office, located at 719 South Woodland Blvd, Deland, FL 32720

District Phone: (386) 943-5350

Proposal: T5565

Project: 430657-1-52-01

Letting Date: 7/27/2016

Localtion: CENTRAL OFFICE

Description: SR 5 (US 1)

---

Question: 15214: Sheets S-2 through S-5 on project T5565 calls for 711-11-123 and 711-11-125k, for all 12 and 24 inch (including crosswalks). Is it the FLDOT's intent to use extruded thermoplastic on the Special Emphasis Crosswalks on this project as opposed to the preformed (711-14-123 and/or 711-14-125)?

Posted: 7/19/2016 1:33:13 PM

---

Answer: Bid Question Response #15214: The plans indicate the use of 711-11-123 and 711-11-125. The contractor may, at no additional cost to the Department, utilize preformed thermoplastic at the special emphasis crosswalks.

Status: ANSWER PUBLISHED

Posted: 7/22/2016 1:27:04 PM