**District 3 Office**
1074 Highway 90 East
Chipley, FL 32428
Phone Number: (850) 415-9713

BID QUESTIONS AND RESPONSES

PROPOSAL ID: T3361 DISTRICT: 03 COUNTIES: Jefferson
ROAD NAME: SR 8 (I-10)
LIMITS: at CR 257

FINPROJ NO(S): 22266715201 Fed. Aid No. 0104134I WORK MIX: Lighting

| Question | | Response |
|---|---|---|
| Posted Thursday March 17, 2011 @ 9:30 am jeb<br><br>Plan sheet L-15 call for special foundation types for poles #2 and #7. What is the special requirement for these drill shafts? The index 17502 sheet 4 of 7 calls for all shafts to be 4' x 15', please clarify. | | Posted Thursday March 17, 2011 @ 1:55 pm jeb<br><br>The drilled shaft is "special" due to slopes steeper than 1:4. For construction purposes, the drilled shaft dimensions of 4.0' diameter and 15' long match Index 17502. However, because the slopes are steeper than 1:4, Index 17502 could not be called out on the plan sheet.<br><br>Index 17502 only applies to slopes 1:4 and flatter. Since Poles 2 and 7 have slopes of 1:3.0 and 1:3.6 respectively, the drilled shaft length was "special" and calculated. The calculated drilled shaft diameter of 4.0' and length of 15.0' happens to match the drilled shaft dimensions called out by Index 17502 for slopes 1:4 and flatter. |
| | | |

BACK

This site is maintained and published by the Florida Department of Transportation's District Three Construction Office, located at 1074 Highway 90 East Chipley, FL 32428
(850) 415-9713

Site Contact Information