FLORIDA DEPARTMENT OF TRANSPORTATION

ALL SYSTEM PAVEMENT CONDITION FORECAST

PAVEMENT IMPROVEMENT PROJECTS IN FM WPA TENTATIVE PLAN -- 2017 - 2022, EXTRACTED ON 12/30/2016

SORT BY RDWYID MILEPOST R ASCENDING L DESCENDING

---------- DISTRICT = 3 COUNTY = GULF ----------

RDWYID / SR US / INTERSECT AT (MP|SIDE) / ITMSEG-P / CONTRACTOR (AGE_ONE YEAR) / ITMSEG-F	BMP / G_BMP / W_BMP	EMP / G_EMP / W_EMP	RW / LN / RW FY-P / RW FY-F	SYS / %T / SURFTYPE / WKMX-P / ASTYPE / WKMX-F	TYP / AADT	SPD	DISTRESS RATINGS	SURVEYED YEAR 1991 / 2004	1992 / 2005	1993 / 2006	1994 / 2007	1995 / 2008	1996 / 2009	1997 / 2010	1998 / 2011	1999 / 2012	2000 / 2013	2001 / 2014	2002 / 2015	2003 / 2016	FUTURE 2021 (FAST)
51001000	0.000	3.523	C	1	1	45	CRACKING										10.0	10.0	10.0	8.5	
30E			2	12.3	2600		RIDE										8.1	8.0	8.0	8.0	
SR-30A(0.0R)					UNKW																
							CRACKING	7.0	7.0	7.0	7.0	7.0	7.0	7.0	7.0	7.0	7.0	7.0	5.5*	5.5*	9.5
				(2000)			RIDE	7.3	7.1	6.8	6.7	6.8	6.7	6.8	6.7	6.6	6.5	6.5	6.5	5.6	7.8
4169431	0.011	4.141	C	2016	0221																
51001000	3.523	4.142	C	1	1	45	CRACKING										10.0	10.0	10.0	10.0	
30E			2	12.3	2600		RIDE										7.2	7.2	7.3	7.3	
					UNKW																
							CRACKING	10.0	10.0	9.0	9.0	6.5	6.5	6.5	6.5	6.5	6.5	6.5	6.5	6.5	10.0
				(2000)			RIDE	7.1	7.7	6.7	6.5	6.7	6.7	6.6	6.8	6.7	6.7	6.5	6.5	6.3	8.1
4169431	0.011	4.141	C	2016	0221																
51001000	4.142	5.342	C	1	1	45	CRACKING										7.0	7.0	7.0	5.5*	
30E			2	12.3	2600		RIDE										8.2	8.1	8.0	7.9	
COASTLINE DR(5.1L)					FC95																
4134411	4.142	5.342	C	2008	0221		CRACKING	5.5*	5.5*	5.5*	5.5*	6.0*	10.0	10.0	10.0	10.0	10.0	10.0	10.0	9.0	7.5
C. W. ROBERTS CONTRACTING,(2009)							RIDE	7.5	7.4	7.0	7.0	7.0	8.8	8.8	8.4	8.3	8.3	8.3	8.3	8.2	7.9
51001000	5.342	8.716	C	1	1	45	CRACKING										3.5*	3.5*	0.0*	0.0*	
30E			2	12.3	2600		RIDE										6.1*	5.9*	5.5*	5.5*	
BAYOU DR(5.4R)					FC125																
4067351	5.318	8.690	C	2004	0221		CRACKING	0.0*	10.0	10.0	10.0	10.0	10.0	10.0	10.0	10.0	10.0	10.0	10.0	10.0	8.0
C. W. ROBERTS CONTRACTING,(2005)							SPRIDE	4.5*	8.4	8.1	8.1	8.0	7.7	7.8	7.8	7.5	7.5	7.4	7.3	7.1	6.8
51010000	0.000	1.706	C	1	1	45	CRACKING	10.0	10.0	10.0	10.0	10.0		9.0	9.0	9.0	9.0	9.0	9.0	6.5	
30 98			2	5.8	6600		RIDE	8.5	8.8	8.7	8.6	8.7		8.7	8.7	8.0	8.3	7.5	8.2	8.2	
SR-30A(0.0L)					FC95																
4153741	0.038	0.981	C	2008	0012		CRACKING	4.5*	4.5*	4.5*	4.5*	4.5*	10.0	10.0	10.0	10.0	10.0	10.0	10.0	10.0	8.0
C. W. ROBERTS CONTRACTING,(2009)							SPRIDE	7.3	7.3	6.9	6.8	6.8	8.8	8.8	8.7	8.6	8.6	8.5	8.6	8.5	8.2
51010000	1.706	3.365	C	1	1	35	CRACKING	3.5*	3.5*	3.5*	3.5*		10.0	10.0	10.0	8.5	8.5	8.5	8.5	7.5	
30 98			2	5.4	9300		RIDE	5.6*	7.8	6.9	6.9		8.4	8.4	8.4	7.9	7.9	7.7	7.3	7.5	
NINTH ST(1.8R)					FC125M																
							CRACKING	7.5	7.5	7.0	7.0	6.5	5.5*	5.5*		10.0	10.0	10.0	10.0	10.0	8.5
				(2012)			RIDE	6.7	6.6	6.2	6.3	6.2	5.9	6.0		8.0	7.4	7.4	7.4	7.6	7.2
51010000	3.852	5.295	C	1	1	55	CRACKING	10.0	10.0	10.0	10.0	10.0		10.0	10.0	10.0		10.0	10.0	10.0	
30 98			2	5.3	9000		RIDE	8.5	8.8	8.7	8.7	8.7		8.7	8.7	7.1		8.8	8.8	8.7	
DOLPHIN ST(4.0R)					FC3																
							CRACKING	10.0	10.0	8.5	10.0	10.0	7.0	7.0	7.0	7.0	7.0	7.0	7.0	6.0*	9.5
				(2007)			RIDE	8.4	8.3	8.1	7.8	8.0	7.9	7.9	7.8	7.6	7.6	7.5	7.5	7.3	7.8
4307781	3.876	5.148	C	2016	0012																
51010000	8.744	9.326	C	1	1	45	CRACKING	7.0	6.5	6.5	6.5	6.5	4.5*	1.0*	1.0*	1.0*		10.0	10.0	10.0	
30 98			2	5.5	7300		RIDE	7.8	8.4	7.7	7.8	7.8	7.8	7.3	7.1	6.0*		8.8	8.8	8.7	
PINE ST(8.8R)					FC95																
2190401	4.092	11.607	C	1999	0012		CRACKING	10.0	10.0	8.5		8.0	7.0	7.0	7.0	7.0	7.0	6.5	6.5	6.5	4.5
FLORIDA ASPHALT PAVING COM(2001)							SPRIDE	8.4	8.3	8.1		8.3	8.2	8.1	8.0	8.0	7.5	7.9	7.7	7.7	7.4
51010000	9.326	11.070	C	1	1	45	CRACKING	7.0	6.5	6.5	6.5	6.5	4.5*	1.0*	1.0*	1.0*		10.0	10.0	10.0	
30 98			2	5.5	7300		RIDE	7.8	8.4	7.7	7.8	7.8	7.8	7.3	7.1	6.0*		8.8	8.8	8.7	
MAGELLAN ST(9.4R)					FC95																
4269571	8.744	11.633	C	2012	0012		CRACKING	10.0	10.0	8.5		8.0	7.0	7.0	7.0	7.0	10.0	10.0	10.0	8.5	7.0
ANDERSON COLUMBIA CO., INC(2013)							RIDE	8.4	8.3	8.1		8.3	8.2	8.1	8.0	8.0	8.6	8.5	8.4	8.3	7.8
51010000	11.070	11.633	C	1	1	45	CRACKING	7.0	6.5	6.5	6.5	6.5	4.5*	1.0*	1.0*	1.0*		10.0	10.0	10.0	
30 98			2	5.5	7300		RIDE	7.8	8.4	7.7	7.8	7.8	7.8	7.3	7.1	6.0*		8.8	8.8	8.7	
FRYER LN(11.1R)					FC95																
2190401	4.092	11.607	C	1999	0012		CRACKING	10.0	10.0	8.5		8.0	7.0	7.0	7.0	7.0	7.5	7.5	7.5	6.5	4.5
FLORIDA ASPHALT PAVING COM(2001)							SPRIDE	8.4	8.3	8.1		8.3	8.2	8.1	8.0	8.0	7.5	7.3	7.3	7.1	6.8
51011000	0.000	3.594	C	1	1	55	CRACKING														
30 98			2	5.5	7900		RIDE														
SURVEYED MARKER(0.0C)					FC125																
							CRACKING						10.0	10.0	10.0	10.0	10.0	10.0	10.0	9.0	7.5
				(2009)			RIDE						8.7	8.7	8.6	8.5	8.2	8.2	8.1	8.1	7.8

"*" INDICATES PAVEMENT DEFICIENT (ANY RATING <=6); START 2006, RIDE RATING OF 6 NOT CONSIDERED DEFICIENT WHEN SPEED LIMIT < 50 MPH.
"*" INDICATES PAVEMENT DEFICIENT (ANY RATING <=6); START 2002, RIDE RATING OF 6 NOT CONSIDERED DEFICIENT WHEN SPEED LIMIT < 45 MPH.
"@" INDICATES G1 PROJECT LENGTH SHORTER THAN ROADWAY SEGMENT 1 MILE OR MORE.
2021 FORECASTED BY FLORIDA'S ANALYSIS SYSTEM FOR TARGETS(FAST).

FLORIDA DEPARTMENT OF TRANSPORTATION

ALL SYSTEM PAVEMENT CONDITION FORECAST

PAVEMENT IMPROVEMENT PROJECTS IN FM WPA TENTATIVE PLAN -- 2017 - 2022, EXTRACTED ON 12/30/2016

SORT BY RDWYID MILEPOST R ASCENDING L DESCENDING

---------- DISTRICT = 3 COUNTY = GULF ----------

RDWYID / SR / INTERSECT AT (MP|SIDE) / ITMSEG-P / CONTRACTOR (AGE_ONE YEAR) / ITMSEG-F	BMP / US / W_BMP / W_BMP / W_BMP / W_BMP	EMP / G_BMP / G_EMP / W_EMP / W_EMP / W_EMP	RW / LN / RW / RW / RW	SYS / %T / FY-P / FY-F	TYP / AADT / SURFTYPE / WKMX-P / ASTYPE / WKMX-F	SPD	DISTRESS RATINGS ========	SURVEYED YEAR 1991	1992	1993	1994	1995	1996	1997	1998	1999	2000	2001	2002	2003	FUTURE 2004	2005	2006	2007	2008	2009	2010	2011	2012	2013	2014	2015	2016	2021 (FAST)
51020000	0.000	0.415	R	1	4	35	CRACKING	7.4	6.4*	6.5	6.5	5.0*	5.2*	5.5*	5.2*	5.1*	5.1*	4.9*	4.4*	4.8*															
71			2	7.2	3900		RIDE	5.9*	5.8*	5.5*	5.5*	5.6*	5.8*	5.9*	6.2*	4.8*	4.3*	5.1*	5.3*	5.0*															
C C SIMMS PKWY(0.0C)					CONC																														
4090041	0.000	0.413	C	2004	0227		CRACKING	5.4*		8.5	8.4	6.7	6.3*	7.8	7.7	7.2	8.1	7.9	7.9	7.8	7.0														
KIEWIT INFRASTRUCTURE SOUT(2006)							RIDE	4.5*		6.7	6.3	6.5	6.3	6.2	5.1*	5.6	6.3	5.9	6.2	6.7	6.6														
51020000	0.415	1.112	R	1	7	35	CRACKING	5.5*	5.5*	5.5*	5.5*	5.5*	10.0	10.0	10.0	10.0	10.0	10.0	10.0	10.0															
71			2	7.2	2600		RIDE	5.7*	6.6	6.0*	6.4*	6.5	8.6	8.7	8.7	7.8	8.0	7.4	7.4	6.9															
GARRISON AVE(0.5C)					FC95MR																														
4193051	0.419	1.112	C	2014	0012		CRACKING	10.0	8.5	8.5	8.5	8.5	7.5	7.5	7.0	7.0	7.0	7.0	6.0*	10.0	10.0														
C. W. ROBERTS CONTRACTING,(2016)							RIDE	6.8	6.5	6.4	6.1	6.4	6.4	6.3	6.5	6.4	6.4	6.1	6.0	8.1	7.6														
51020000	1.112	6.799	C	1	7	60	CRACKING	3.5*	3.5*	3.5*	3.5*	3.5*	10.0	10.0	10.0	10.0	10.0	10.0	10.0	8.5															
71			2	7.2	2600		RIDE	7.5	7.9	7.8	7.7	7.4	9.0	8.9	9.0	8.5	8.6	8.5	8.5	8.4															
CHEMICAL DR(1.1R)					FC95MR																														
4193051	1.112	6.799	C	2014	0012		CRACKING	8.5	7.5	7.5	7.5	7.0	6.0*	6.0*	6.0*	6.0*	6.0*	6.0*	6.0*	10.0	10.0														
C. W. ROBERTS CONTRACTING,(2016)							RIDE	8.0	7.9	7.7	7.6	7.7	7.5	7.4	7.6	7.4	7.4	7.2	7.1	8.6	8.1														
51020000	7.146	23.367	C	1	1	60	CRACKING	8.5	8.5	8.5	8.5	8.5	7.0	6.5	4.5*	3.5*	3.5*		10.0	10.0															
71			2	12.3	4300		RIDE	8.5	8.2	8.0	7.9	8.2	8.2	8.2	7.9	8.0	7.9		8.8	8.8															
SEALEY RD(7.2L)					FC125																														
2190481	12.117	23.377	C	2000	0012		CRACKING	10.0	10.0	10.0	10.0	10.0	8.5	8.5	7.0	7.0	7.0	7.0	6.5	6.5	10.0														
ROBERTS C W CONTRACTING IN(2002)							SPRIDE	8.6	8.5	8.4	8.3	8.4	8.3	8.2	8.2	7.8	7.8	7.7	7.4	7.6	8.4														
4307891	6.799	23.381	C	2018	0012																														
51020000	23.367	24.584	C	1	1	35	CRACKING	5.5*	5.5*	3.5*	1.0*	10.0	10.0	10.0	10.0	10.0	10.0	8.5	8.5	8.5															
71			2	6.7	5900		RIDE	7.8	8.0	7.6	7.6	9.0	9.0	9.0	9.0	8.2	8.5	8.4	8.3	8.2															
PINE ST(23.4R)					FC95MR																														
4192931	23.367	24.584	C	2010	0012		CRACKING	8.5	7.0	5.5*	5.0*	6.5	5.5*	5.5*	10.0	10.0	10.0	10.0	10.0	10.0	8.5														
C. W. ROBERTS CONTRACTING,(2011)							SPRIDE	7.7	7.7	7.2	7.1	7.9	7.7	7.6	8.9	8.7	8.7	8.7	8.7	8.5	8.2														
51020000	24.584	25.168	C	1	1	45	CRACKING	8.5	8.5	8.5	8.5	8.5	8.5	7.0	7.0	6.5		10.0	10.0	10.0															
71			2	13.7	6700		RIDE	8.3	8.6	8.6	8.3	8.7	8.7	8.7	8.5	8.0		8.7	8.7	8.9															
BRITT AVE(24.6L)					FC3																														
2190441	24.600	30.540	C	1999	0012		CRACKING	10.0	10.0	10.0	10.0	10.0	10.0	10.0	10.0	10.0	9.0	8.5	8.5	8.5	7.0														
ROBERTS C W CONTRACTING IN(2001)							SPRIDE	8.6	8.6	8.4	8.5	8.4	8.5	8.5	8.4	8.4	8.4	8.5	8.3	8.2	7.9														
51020000	25.168	25.791	C	1	1	45	CRACKING	8.5	8.5	8.5	8.5	8.5	8.5	7.0	7.0	6.5		7.0	7.0	10.0															
71			2	10.1	4300		RIDE	8.3	8.6	8.6	8.3	8.7	8.7	8.7	8.5	8.0		7.1	6.9	8.8															
LAKE DR(25.3L)					FC125																														
2190441	24.600	30.540	C	1999	0012		CRACKING	10.0	10.0	10.0	10.0	10.0	10.0	10.0	10.0	10.0	9.0	9.0	9.0	8.5	7.0														
ROBERTS C W CONTRACTING IN(2003)							SPRIDE	8.4	8.3	8.2	8.2	8.0	8.1	8.0	8.1	8.0	7.9	7.8	7.6	7.4	7.1														
51020000	25.791	30.422	C	1	1	55	CRACKING	8.5	8.5	8.5	8.5	8.5	8.5	7.0	7.0	6.5		10.0	10.0	10.0															
71			2	17.4	2600		RIDE	8.3	8.6	8.6	8.3	8.7	8.7	8.7	8.5	8.0		9.0	9.0	9.0															
TEXAS ST(25.8L)					FC3																														
2190441	24.600	30.540	C	1999	0012		CRACKING	10.0	10.0	10.0	10.0	10.0	8.5	8.5	8.5	8.5	8.5	8.5	8.5	8.5	7.0														
ROBERTS C W CONTRACTING IN(2001)							SPRIDE	8.7	8.7	8.6	8.5	8.6	8.6	8.4	8.5	8.3	8.1	8.0	7.6	7.9	7.6														
51020000	0.415	1.112	L	1	7	35	CRACKING	10.0	10.0	10.0	10.0	10.0	10.0	10.0	10.0	10.0	10.0	10.0	10.0	10.0															
71			2	7.2	2600		RIDE	7.5	7.3	8.2	8.2	8.2	8.8	8.8	8.9	5.7*	8.2	7.4	7.7	7.4															
GARRISON AVE(0.5C)					FC95MR																														
4193051	0.419	1.112	C	2014	0012		CRACKING	10.0	10.0	10.0	10.0	9.5	8.0	7.0	6.5	6.5	6.5	6.5	6.0*	10.0	10.0														
C. W. ROBERTS CONTRACTING,(2016)							RIDE	7.3	7.2	6.7	6.7	6.7	6.8	6.6	6.4	6.3	6.2	6.2	6.1	8.1	7.6														
51020000	0.000	0.415	L	1	4	35	CRACKING	6.2*	5.6*	6.3*	6.3*	4.4*	5.2*	5.6*	5.1*	5.0*	4.8*	4.7*	3.4*	3.8*															
71			2	7.2	3900		RIDE	5.3*	5.2*	5.3*	5.3*	5.4*	5.1*	5.7*	5.5*	5.0*	4.3*	4.9*	4.8*	4.3*															
C C SIMMS PKWY(0.0C)					CONC																														
							CRACKING	3.5*		8.9	8.9	7.9	6.9	8.5	8.4	8.7	8.4	8.5	8.3	8.5	8.0														
						(2010)	RIDE	4.0*		6.3	5.5	6.0	5.3*	5.9	5.4*	5.6	5.8	5.8	5.9	6.2	6.1														
51030000	0.000	5.376	C	1	1	60	CRACKING	8.5	8.5	8.5	7.0	7.0	7.0	6.5	3.5*	3.5*		10.0	10.0	10.0															
22			2	10.7	2600		RIDE	8.6	8.4	8.3	8.1	8.3	8.1	8.0	8.2	8.2		8.9	8.8	8.8															
NO NAME(2.3R)					FC125																														
4246201	0.000	5.376	C	2014	0012		CRACKING	10.0	10.0	8.5	8.5	7.5	6.5	6.5	6.5	6.5	6.5	6.5	10.0	10.0	9.5														
C. W. ROBERTS CONTRACTING,(2015)							RIDE	8.5	8.5	8.3	8.3	8.3	8.1	8.1	7.8	7.6	7.3	7.0	8.8	8.7	8.2														

"*" INDICATES PAVEMENT DEFICIENT (ANY RATING <=6); START 2006, RIDE RATING OF 6 NOT CONSIDERED DEFICIENT WHEN SPEED LIMIT < 50 MPH.
"*" INDICATES PAVEMENT DEFICIENT (ANY RATING <=6); START 2002, RIDE RATING OF 6 NOT CONSIDERED DEFICIENT WHEN SPEED LIMIT < 45 MPH.
"@" INDICATES G1 PROJECT LENGTH SHORTER THAN ROADWAY SEGMENT 1 MILE OR MORE.
2021 FORECASTED BY FLORIDA'S ANALYSIS SYSTEM FOR TARGETS(FAST).

FLORIDA DEPARTMENT OF TRANSPORTATION

ALL SYSTEM PAVEMENT CONDITION FORECAST

PAVEMENT IMPROVEMENT PROJECTS IN FM WPA TENTATIVE PLAN -- 2017 - 2022, EXTRACTED ON 12/30/2016

SORT BY RDWYID MILEPOST R ASCENDING L DESCENDING

---------- DISTRICT = 3 COUNTY = GULF ----------

RDWYID / SR US / INTERSECT AT (MP|SIDE) / ITMSEG-P / CONTRACTOR (AGE_ONE YEAR) / ITMSEG-F	BMP / G_BMP / W_BMP / W_BMP	EMP / G_EMP / W_EMP / W_EMP	RW / LN / RW / RW	SYS / %T / FY-P / FY-F	TYP / SURFTYPE / WKMX-P / WKMX-F	SPD / AADT / ASTYPE	DISTRESS RATINGS	SURVEYED YEAR 1991	1992	1993	1994	1995	1996	1997	1998	1999	2000	2001	2002	2003	FUTURE 2004	2005	2006	2007	2008	2009	2010	2011	2012	2013	2014	2015	2016	2021 (FAST)
51030000	5.376	12.174	C	1	1	60	CRACKING	8.5	8.5	8.5	7.0	7.0	6.5		10.0	10.0	10.0	8.5	8.5	8.5															
22			2	10.7		2600	RIDE	8.8	8.4	7.9	7.8	8.6	8.6		9.1	8.8	8.4	8.8	8.7	8.7															
CR 12(5.6L)					FC95MR																														
4216411	5.418	12.136	C	2012		0012	CRACKING	8.5	8.5	8.5	8.5	8.5	8.5	8.5	7.5	7.5	10.0	10.0	10.0	10.0	8.5														
ANDERSON COLUMBIA CO., INC(2013)						SPRIDE	RIDE	8.4	8.4	8.2	8.3	8.3	8.3	8.3	8.3	8.2	8.5	8.7	8.6	8.4	7.9														
51070000	0.000	9.199	C	1	8	60	CRACKING	5.5*	4.5*	4.5*	4.5*	1.0*		10.0	10.0	10.0	10.0	10.0	10.0	10.0															
30 98			2	10.1		2211	RIDE	8.4	7.6	8.0	8.0	8.2		8.9	9.1	8.9	8.7	8.7	8.5	8.5															
FORESTRY STATION ENT(1.2C)					FC3																														
2190361	0.000	9.234	C	1994		0012	CRACKING	8.5	8.5	8.5	8.5	8.5	7.5	7.5	6.5	6.5	6.5	6.5	6.5		9.5														
ROBERTS C W CONTRACTING IN(1997)						S	RIDE	7.9	8.0	7.8	7.8	7.9	7.9	7.9	7.9	7.8	7.8	7.6	7.6		8.0														
4307811	0.000	9.199	C	2016		0012																													
51502000	5.803	12.464	C	1	1	55	CRACKING										8.5	8.5	8.5	7.0															
30A			2	12.3		3100	RIDE										8.7	8.6	8.5	8.5															
CAPE SAN BLAS(5.8L)					FC95MR																														
							CRACKING	7.0	7.0	7.0	7.0	7.0	6.0*	6.0*	6.0*	6.0*	6.0*		10.0	10.0	9.5														
				(2015)			RIDE	7.9	7.8	7.5	7.5	7.5	7.4	7.3	7.1	7.0	6.8		8.8	8.6	8.1														

"*" INDICATES PAVEMENT DEFICIENT (ANY RATING <=6); START 2006, RIDE RATING OF 6 NOT CONSIDERED DEFICIENT WHEN SPEED LIMIT < 50 MPH.
"*" INDICATES PAVEMENT DEFICIENT (ANY RATING <=6); START 2002, RIDE RATING OF 6 NOT CONSIDERED DEFICIENT WHEN SPEED LIMIT < 45 MPH.
"@" INDICATES G1 PROJECT LENGTH SHORTER THAN ROADWAY SEGMENT 1 MILE OR MORE.
2021 FORECASTED BY FLORIDA'S ANALYSIS SYSTEM FOR TARGETS(FAST).