

Tamiami Trail Next Steps 2.6 Miles Bridge DB

Adjusted Score Design Build Procurement Schedule July 23, 2013 Version (non finance)

Duration between events	Cumulative Days	Date	Event
	0	Monday, June 29, 2015	Planned Advertisement (Inclusion of Draft RFP w/o attachments is encouraged). Planned Advertisement must be posted for a minimum of 10 Calendar Days before Posting of Official Advertisement
21	21	Monday, August 10, 2015	Official Advertisement (On a Monday or Tuesday. Include Draft RFP w/o attachments)
24	45	Thursday, September 03, 2015	Expanded Letters of Interest for Phase I of the procurement process due in District Office by [XX:XX xx] local time
25	70	Monday, September 28, 2015	Proposal Evaluators submit Expanded Letter of Interest Scores to Contracting Unit [XX:XX xx] local time
3	73	Thursday, October 01, 2015	Contracting Unit submit Expanded Letter of Interest Scores and Proposal Evaluator comments to Selection Committee [XX:XX xx] local time
4	77	Monday, October 05, 2015	Public Meeting of Selection Committee to review and confirm Expanded Letter of Interest scores [XX:XX xx] local time
0	77	Monday, October 05, 2015	Notification to Responsive Design-Build Firms of the Expanded Letter of Interest scores [XX:XX xx] local time (Design Build Firms are also provided their individual scores on this date)
2	79	Wednesday, October 07, 2015	Deadline for all responsive Design-Build Firms to affirmatively declare intent to continue to Phase II of the procurement process [XX:XX xx] local time
0	79	Wednesday, October 07, 2015	Shortlist Posting
2	81	Friday, October 09, 2015	Final RFP provided to Design-Build firms providing Affirmative Declaration of Intent to continue to Phase II of the procurement process
3	82	Monday, October 12, 2015	Mandatory pre-proposal meeting District Office
0		Monday, October 12, 2015	Meeting with Utility Owner 1
0		Monday, October 12, 2015	Meeting with Utility Owner 2
7	86	Monday, October 19, 2015	Deadline for Design-Build Firm to request participation in One-on-One Alternative Technical Concept Discussion Meeting No. 1
7	88	Monday, October 26, 2015	Deadline for Design-Build Firm to submit preliminary list of Alternative Technical Concepts prior to One-on-One Alternative Technical Concept Discussion Meeting No. 1
7	95	Monday, November 02, 2015	One-on-One Alternative Technical Concept Meeting No. 1
7	102	Monday, November 09, 2015	Deadline for Design-Build Firm to request participation in One-on-One Alternative Technical Concept Discussion Meeting No. 2
7	109	Monday, November 16, 2015	Deadline for Design-Build Firm to submit preliminary list of Alternative Technical Concepts prior to One-on-One Alternative Technical Concept Discussion Meeting No. 2
7	116	Monday, November 23, 2015	One-on-One Alternative Technical Concept Meeting No. 2
7	123	Monday, November 30, 2015	Deadline for Design-Build Firms to submit Alternative Technical Concept Proposals and for the submission of Design Exceptions or Variances [XX:XX xx] local time.
7	130	Monday, December 07, 2015	DDE completes review of ATCs and notifies Design-Build Firms

14	144	Monday, December 21, 2015	Deadline for Design-Build Firms to submit questions (for which an answer is assured) in accordance with Specification 2-4 prior to the submittal of Technical Proposal
28	172	Monday, January 18, 2016	Deadline for the Department to post responses to the Pre-Bid Q&A website for questions submitted by the Design-Build Firms prior to the submittal of the Technical Proposal.
14	186	Monday, February 01, 2016	Technical Proposals due in District Office by [XX:XX xx] local time
7	193	Monday, February 08, 2016	Deadline for Design-Build for to "opt out" of Technical Proposal Page Turn meeting.
7	200	Monday, February 15, 2016	Thirty-minute "Page Turn" of Design-Build Firm's Technical Proposal
21	221	Monday, March 07, 2016	Deadline for Department to provide a preliminary list of questions in advance of the Question & Answer Session
7	228	Monday, March 14, 2016	Question and Answer Session. Times will be assigned during the pre-proposal meeting. One hour will be allotted for questions and responses.
7	235	Monday, March 21, 2016	Deadline for Design-Build Firms to submittal of Written Clarification letter following Question and Answer Session [XX:XX xx] local time
7	242	Monday, March 28, 2016	Deadline for Design-Build Firms to submit questions (for which an answer is assured) in accordance with Specification 2-4 prior to the submittal of the Bid Price Proposal
7	249	Monday, April 04, 2016	Deadline for the Department to post responses to the Pre-Bid Q&A website for questions submitted by the Design-Build Firms prior to the submittal of the Price Proposal.
3	252	Thursday, April 07, 2016	Price Proposals due in District Office by [XX:XX xx] local time.
0	252	Thursday, April 07, 2016	Public Meeting announcing of Technical Scores and opening of Price Proposals
11	263	Monday, April 18, 2016	Public Meeting of Selection Committee to determine intended Award (Note 4)
0	263	Monday, April 18, 2016	Posting of the Department's intended decision to Award (Final Selection Posting) [XX:XX xx]
11	274	Friday, April 29, 2016	FHWA Concurrence to Award
0	274	Friday, April 29, 2016	Anticipated Award Date
14	288	Friday, May 13, 2016	Design-Build Firm execute the contract
7	259	Friday, May 20, 2016	FDOT executes the contract
	8.6	Months	From Ads to bid opening total 9 months.
Note 1	Duration days adjusted for periods with holidays and to avoid Sat. and Sun. on schedule		
Note 2	Selection Committee Meeting to be adjusted according to bi-weekly schedule		